



एम एम आर डी ए
MMRDA

Mumbai Metropolitan Region Development Authority

Mumbai Trans Harbour Link Project

Quarterly Progress Report - No.17

(From 1st April 2021 to 30th June 2021)



**Mumbai Trans Harbour Link Project
Quarterly Progress Report No. 17
1st April 2021 to 30th June 2021
Loan Agreement No. ID-P255 (Tranche-I)**

ORGANIZATION INFORMATION

Borrower	Mumbai Metropolitan Region Development Authority	
	Person in Charge	Metropolitan Commissioner, MMRDA
	Contact Address	M.M.R.D.A. New Office Building, Bandra-Kurla Complex, Plot no. R-5, R-6 & R-12, E Block, Bandra (East), Mumbai - 400051 Phone: +91-22-26594000 Fax No:+91-22-2659 1264
Executing Agency	Mumbai Trans Harbour Link Project Implementation Unit	
	Headed by:	Chief Engineer Mumbai Trans Harbour Link Project Implementation Unit
	Contact Address	M.M.R.D.A. New Office Building, Bandra-Kurla Complex, Plot no. R-5, R-6 & R-12, E Block Bandra (East), Mumbai - 400 051 Phone: +91-22-2659 4034 Fax No: +91-22-2659 4179

Details of JICA Loan

Source of Finance	JICA ODA Loan Portion:	238,572 million Japanese YEN (JPY)
	Tranche-I:	144,795 million Japanese YEN (JPY) (Loan Agreement signed on 31 st March 2017)
	Tranche-II:	66,909 million Japanese YEN (JPY) (Loan Agreement signed on 27 th March 2020)
Terms and Conditions of JICA ODA Loan (Tranche-1)	Repayment Period:	30 years, including 10 years of grace period.

DOCUMENT VERIFICATION AND REVISION RECORD

PROJECT NAME		Mumbai Trans Harbour Link Project			
DOC NO.		17	DATE OF ISSUE		30/07/2021
DOC TITLE		Quarterly Progress Report No. 17			
REV No.	DATE OF ISSUE	DESCRIPTION	PREPARED BY	CHECKED BY	APPROVED BY
R0	05/07/2017	Quarterly Progress Report No. 1 (Apr-Jun 17)	J Senthil	Dr T K Sundaram	Dr Robin Sham
R0	05/10/2017	Quarterly Progress Report No. 2 (Jul-Sep 17)	J Senthil	Dr T K Sundaram	Dr Robin Sham
R0	05/01/2018	Quarterly Progress Report No. 3 (Oct-Dec 17)	J Senthil	Dr T K Sundaram	Dr Robin Sham
R0	05/04/2018	Quarterly Progress Report No. 4 (Jan-Mar 18)	J Senthil	Dr T K Sundaram	Dr Robin Sham
R0	24/07/2018	Quarterly Progress Report No. 5 (Apr-Jun 18)	Prashant B	Dr T K Sundaram	Dr Robin Sham
R0	10/10/2018	Quarterly Progress Report No. 6 (Jul-Sep 18)	Prashant B	Dr T K Sundaram	Dr Robin Sham
R1	08/02/2019	Quarterly Progress Report No. 7 (Oct-Dec 18)	Prashant B	J Senthil/ Dr T K Sundaram	Dr Robin Sham
R0	05/04/2019	Quarterly Progress Report No. 8 (Jan-Mar 19)	Prashant B	J Senthil	V. D. Sharma/ Dr Robin Sham
R0	18/09/2019	Quarterly Progress Report No. 9 (Apr-Jun 19)	Prashant B	Mr. Som Ghosh	Dr Robin Sham
R0	13/11/2019	Quarterly Progress Report No. 10 (Jul-Sep 19)	Prashant B	Mr. Som Ghosh	Dr Robin Sham
R0	11/02/2020	Quarterly Progress Report No.11 (Oct-Dec 19)	Prashant B	Mr. Som Ghosh	Dr Robin Sham
R0	25/11/2020	Quarterly Progress Report No.12 (Jan-Mar 20)	Prashant B	Mr. Som Ghosh	Dr Robin Sham
R0	15/12/2020	Quarterly Progress Report No.13 (Apr-Jun 20)	Prashant B	Mr. Som Ghosh	Dr Robin Sham
R0	06/01/2021	Quarterly Progress Report No.14 (Jul-Sept 20)	Prashant B	Mr. Som Ghosh	Dr Robin Sham
R0	12/02/2021	Quarterly Progress Report No.15 (Oct-Dec 20)	Prashant B	Mr. Som Ghosh	Dr Robin Sham
R0	06/05/2021	Quarterly Progress Report No.16 (Jan-Mar 21)	Prashant B	Mr. Som Ghosh	Dr Robin Sham
R0	30/07/2021	Quarterly Progress Report No.17 (Apr-Jun 21)	Prashant B	Mr. Som Ghosh	Dr Robin Sham

Contents

1.0 PROJECT DESCRIPTION	5
1.1 Project Objective.....	5
1.2 Necessity of the Project.....	5
1.3 Rationale of the Project Design.....	7
2.0 PROJECT IMPLEMENTATION	9
2.1 Project Scope.....	9
2.2 Implementation Schedule.....	11
2.3 Project Cost.....	12
2.3.1.a Comparison of Originally Planned and Actually Incurred Cost BY ITEM.....	12
2.3.1.b Comparison of Originally Planned and Actually Incurred Cost BY YEAR.....	14
2.4 Organization for Implementation.....	15
2.4.1 Executing Agency.....	15
2.4.2 Contractor(s)/ Supplier(s), and Consultant(s) and their Performance:.....	16
2.4.2.1 Procurement & Consultant.....	16
2.4.2.2 Performance.....	17
Consultant's Progress:.....	17
Contractor's Progress:.....	18
Package-1 Physical Progress till 30 th June 2021.....	18
Package-2 Physical Progress till 30 th June 2021.....	19
Package-3 Physical Progress till 30 th June 2021.....	20
Package-4 (ITS) Progress till 30 th June 2021.....	20
Health & Safety and Environment (HSE).....	21
Package-1 Safety Report.....	21
Package-2 Safety Report.....	22
Package-3 Safety Report.....	23
3.0 BENEFITS DERIVED FROM THE PROJECT (EFFECTIVENESS)	24
3.1 Operational and Physical Condition.....	24
3.2 Precautions (Measures To Be Adopted/ Points Which Require Special Attention).....	24
3.3 Environmental and Social Impacts.....	26
3.4 Qualitative and Quantitative Data of Monitoring Indicators.....	29
3.5 Monitoring Plan for the indicators.....	30
3.6 Achievement of the Project Objective.....	30
4.0 OPERATION AND MAINTENANCE (O&M) (SUSTAINABILITY)	31
4.1 O&M and Management.....	31
4.2 O&M Cost and Budget.....	31
5.0 EVALUATION	32
5.1 JICA and Borrower / Executing Agency performance.....	32
5.2 Overall Evaluation.....	32
5.3 Lessons Learnt and Recommendations.....	32
Attachment 1- MMRDA & PIU Organization Chart.....	33
Attachment 2- Environmental & Social Impacts Attachments.....	36
Attachment 3- JICA's Concurrence Status.....	37
Attachment 4- Project Procurement and Financial Status till 30 th June 2021.....	39
Attachment 5- S-Curve for Cumulative Planned Vs Actual Amount in JPY Million.....	41
Attachment 6- Package-1's Construction Programme Updated as on 25 th June 2021.....	42
Attachment 7- Package-2's Construction Programme Updated as on 25 th June 2021.....	43
Attachment 8- Package-3's Construction Programme Updated as on 25 th June 2021.....	44
Attachment 9- Project Progress Photos.....	45

1.0 PROJECT DESCRIPTION

1.1 Project Objective

Original:

To improve connectivity in Mumbai Metropolitan region by constructing the Mumbai Trans Harbour Link connecting Mumbai with Navi Mumbai, thereby contributing to mitigation of traffic congestion and promoting regional economic development.

Actual (*P/R, PCR*)

There is no change in the Project Objective.

1.2 Necessity of the Project

The Project is consistent with the development policy, sector plan, national/regional development plans and demand of target group of the recipient country.

Benefits from MTHL Project

- Saving in travel time for commuters from Mumbai to Navi Mumbai.
- Improved comfort and accessibility between the island and the mainland.
- Reduced operating costs of vehicles due to lesser congestion.
- Smooth traffic flow from Navi Mumbai airport to Mumbai Island.
- Accelerated economic development of Navi Mumbai and nearby regions.
- Greater economic integration of Mumbai Island with Navi Mumbai and extended regions of Pune, Goa, Panvel and Alibaug.
- Improvement in environment and reduced pollution levels.
- Improved safety due to reduction in accidents.
- Improvement in trade competitiveness through faster and improved logistics.
- Accelerated growth of Navi Mumbai.
- Decongestion of Mumbai Island and dispersal of population to Navi Mumbai region & beyond.

Necessity of the Project

1. Although the urbanization in India has been rapidly progressing, infrastructure development in the urban areas has not caught up its progress. Particularly, the traffic congestion in the urban areas due to a lack of road network hinders the economic development. Thus, Government of India (GOI) places transport and connectivity as one of the “Growth Enablers” and plans to enhance road network in the “Three Year Acton Agenda 2017-2018 to 2019-20 (NITI Aayog)”.
2. Mumbai Metropolitan Region, which includes Mumbai and Navi Mumbai, has about 18.4 million people in population as of 2011 (Census 2011) and the population density reaches 20,694 people per square km in the center of Mumbai, which is one of the most overpopulated and high-density cities in the world.
3. Mumbai, the narrow stretch of land that has traditionally been the epicentre of India’s commerce, has seen a steady increase in population in the last three decades despite obvious spatial constraints. Thus, the development of Navi Mumbai has been identified as an urgent requirement for broad development in Mumbai Metropolitan Region.

4. The Government of Maharashtra (GoM), of which Mumbai Metropolitan Region is under jurisdiction, has been facilitating various development plans particularly in Navi Mumbai area, which stands at the opposite site of Mumbai across the Mumbai Bay and still has spacious area for development, such as a new international airport, Special Economic Zone (SEZ) and expansion of Jawaharlal Nehru Port in order to promote the sustainable economic development in Mumbai Metropolitan Region.
5. Furthermore, a lack of connectivity in Mumbai has stunted its growth. The GoM has given importance to construct the faster connection with Mumbai to Navi Mumbai International Airport, Jawaharlal Nehru Port, Mumbai-Pune expressway and main hinterland.
6. Accordingly, the Mumbai Trans Harbour Link (MTHL) has been identified as the important infrastructure to improve the connectivity between Mumbai and Navi Mumbai and continue economic development in Mumbai Metropolitan Region.

The MTHL is proposed to be developed as an expressway link comprising of a dual three-lane main carriageway bridge connecting Sewri in Mumbai to Chirle in Navi Mumbai. When completed, MTHL will reduce the distance between Mumbai and Navi Mumbai and will help save approximately an hour in travel time. Also, development of Navi Mumbai along with the imminent construction of the Navi Mumbai airport will lead to increased traffic between Mumbai and Navi Mumbai. Consequently, the project is envisaged to; improving accessibility between Mumbai and Navi Mumbai, accelerating growth of Navi Mumbai, smooth traffic flow from Navi Mumbai airport to Mumbai, accelerating economic development of Navi Mumbai and surrounding regions, greater economic integration of Mumbai with Navi Mumbai and extended regions of Pune, Goa, Panvel and Alibaug, and decongestion of Mumbai and dispersal of population to Navi Mumbai region and beyond.

7. The Comprehensive Transportation Study (CTS) for Mumbai Metropolitan Region which was guided by Mumbai Metropolitan Region Development Authority (MMRDA) and supported by World Bank, was completed in July 2008, which was over 25 years after the issuance of the last comprehensive transport study. The report provided a vision for Mumbai's future transportation as seamless and integrated system, in which commuters can make their journeys safely and conveniently by various modes of transport, particularly by public transport, and recommended the development of Multi Modal Corridor to take care of the varied travel demands of the region for the period up to 2031. The CTS proposed to develop the highway network in the region. The MTHL has been regarded as the priority road for Mumbai, considering its function and importance connecting between Mumbai and Navi Mumbai.
8. Necessity of the Project: - To promote economic development in Mumbai Metropolitan Region it is essential to improve the connectivity between Mumbai and Navi Mumbai, by constructing MTHL.

Actual (P/R, PCR)

There is no change in the Necessity of the Project preamble.

1.3 Rationale of the Project Design

- Timing, Scale, Technology of the Project:

Demand Analysis

- At the opening year 2022, the daily traffic on the main bridge is expected to be 39,300 PCU. The traffic is projected to increase up to 103,900 by 2032 and up to 145,500 by the year 2042. The daily breakdown by vehicle class on the main bridge link is presented in the Table 1.3.1 below:

Table 1.3.1 Demand Projections Over the Period

Vehicle Type	Between Sewri Interchange and Shivaji Nagar Interchange			Between Shivaji Nagar Interchange and Chirle Interchange		
	2022	2032	2042	2022	2032	2042
Car	24,100	66,400	94,100	4,900	21,300	43,300
Taxi	2700	14,100	20,200	100	400	2,300
Bus	2,700	3,700	3,700	2,700	3,700	3,700
LCV	2,200	4,100	5,600	700	1,300	1,800
HCV	3,000	6,500	8,100	1,000	2,000	2,200
MAV	4,600	9,100	13,800	400	900	1,700
Total	39,300	103,900	145,500	9,800	29,600	55,000

LCV: Light Commercial Vehicle; HCV: Heavy Commercial Vehicle; MAV: Multi Axle Vehicle

- At the opening year in 2022, the traffic flow on MTHL represents a diversion of 10% on the traffic across Thane creek which will increase up to 16% in 2032. If only Thane Creek Bridge is considered, then the diverted traffic from the bridge will be 21% in 2022 which will rise up to 35% in 2032.
- 6-lane of main carriageway was decided by GoM. It was reviewed based on the forecasted result of future traffic volume by Manual of Specification and Standards for Expressways (IRC: SP:99-2013). The result of the review shows that 6-lane will be required in 2032 (10 years later after traffic open). Although, 8-lane will be required in 2042, it is assumed that the level of service of MTHL would be maintained as additionally metro might be constructed in parallel with MTHL.

Design Parameters / Overall Design

- The MTHL which is 21.8 km long road bridge partly on the land and partly over the creek across the Mumbai Bay between Sewri in Mumbai and Chirle in Navi Mumbai, is to be constructed with the approach sections and interchanges. ITS (Intelligence Transport System) and the other necessary facilities will be provided for full access-controlled bridges.
- As per the provisions of IRC (Indian Road Congress) SP:99-2013, the Width of each lane of the Main Carriageway is 3.5 meters.
- When the design speed is 100 km/h according to the traffic demand forecast the large vehicle, ratio will be as low as 9.4% (2022).
- The shoulder width of bridge towards outside of each carriageway is 2.5 meters and towards median side of each carriageway is 0.75 meters.
- The major portion of MTHL structure is on sea and partly towards ends is on land with

different type and with different span, viz., PC box girder with 50 m spans which is typically applied on marine viaduct since, it is economical, easy to construct and maintain.

9. On the land portion, the PC box girder having span of generally 30m is used.
10. As far as the location in which long span (150-180 m) is required to cross significant obstacles, such as navigation channels, pipelines and creeks, the steel box girder bridge with steel deck is proposed with large block erection method to shorten the construction period.
11. The project is coded with three lanes of traffic in each direction. The reference toll is presented in the Table 1.3.2 below for each vehicle class in Year 2022 (based on 2015 monetary value reflecting price escalation).

Table 1.3.2: Base Toll Rates (Rs) for different class of vehicles between Interchanges

Vehicle Type	Sewri to Shivaji Nagar	Shivaji Nagar to Chirle	Total
Car	180	60	240
Bus	420	130	550
LCV	240	70	310
HCV	420	130	550
MAV	600	180	780

Intelligent Transport Systems (ITS) and Toll Management System (TMS)

12. The Toll Management System will be implemented in MTHL to collect tolls from all road users of MTHL. Two types of toll collection method will be adopted: Electronic Toll Collection (ETC) and Manual (paying by cash).
13. The lanes corresponding to these toll collection methods are dedicated ETC lanes and Manual lanes, and Manual system shall be installed to ETC lanes for backup to be able to cope at the time of the trouble of ETC equipment failure.

Traffic management System

14. Traffic Management System is a support system to Manage the traffic on MTHL safely and efficiently. The System consists of the information collection system including Closed-Circuit Television (CCTV), Emergency Call Box (ECB), Automatic Traffic Counter-Cum-Classifer (ATCC) and Meteorological Data System (MDS), and Information Dissemination System including Variable message Sign (VMS).
15. CCTV Cameras shall be installed at around three places per 1 km, on Both side of main route and the monitoring of the traffic condition of the whole stretch of MTHL will be almost enabled in the Traffic Control Centre and VMS displays the appropriate information for road users on the collated information.
16. The Information collected by these devices shall be transmitted to the Command Control Centre through the medium of an Optical Fiber Cable laid in MTHL.

Actual (P/R, PCR)

There is no change in the Rationale of the Project Design.

2.0 PROJECT IMPLEMENTATION

2.1 Project Scope

Refer Table 2.1.1 and 2.1.2 for details on Scope of the Project.

Table 2.1.1 Comparison of Original and Actual location

Location	Original: (P/M) Mumbai Metropolitan Region Development Authority, Mumbai, State of Maharashtra	Actual: (P/R and PCR)
-----------------	--	------------------------------

Table 2.1.2 Comparison of Original and Actual Scope

Items	Original	Actual
Construction work: 6-lane Marine Bridge Road (21.8 km)		
Package-1 Ch 0+000-10+380 (10.380 km)	<ul style="list-style-type: none"> 1 Interchange (Sewri) Viaduct superstructure (Marine Portion: PC Box Girder & Steel Box Girder with Steel Slab Land Portion: PC Box Girder & PC-I Girder) Viaduct Substructure (RC Concrete Structure) Viaduct Foundation (Bored piles) Road Furniture and roadside facilities (Traffic Signs and Pavement Marking, Traffic Safety Devices, Crash Barrier, Drainage Structures, Noise Barriers, View Barriers) 	(P/R and PCR)
Package-2 Ch 10+380-18+187 (7.80 km)	<ul style="list-style-type: none"> 1 Interchange (Shivaji Nagar) Viaduct superstructure (Marine Portion: PC Box Girder & Steel Box Girder with Steel Slab Land Portion: PC Box Girder & PC-I Girder) Viaduct Substructure (RC Concrete Structure) Viaduct Foundation (Bored piles) Road Furniture and roadside facilities (Traffic Signs and Pavement Marking, Traffic Safety Devices, Crash Barrier, Drainage Structures, Noise Barriers, View Barriers) 	(P/R and PCR) Actual: No View Barriers
Package-3 Ch 18+187-21+800 (3.61 km)	<ul style="list-style-type: none"> 2 Interchanges (State Highway-54, National Highway-4B) Viaduct superstructure (Marine Portion: PC Box Girder & Steel Box Girder with Steel Slab Land Portion: PC Box Girder & PC-I Girder & Steel Truss Girder for Rail-over-Bridges (ROB)) Viaduct Substructure (RC Concrete Structure) Viaduct Foundation (Bored piles) Cutting Section (6-lane with Slope Protection) Road Furniture and roadside facilities (Traffic Signs and Pavement Marking, Traffic Safety Devices, Crash Barrier, Drainage Structures, Noise Barriers, View Barriers) 	(P/R and PCR) Actual: No Noise Barriers & View Barriers

Items	Original	Actual
<p>Package-4 ITS (Intelligent Transport System)</p>	<ul style="list-style-type: none"> • Administrative Buildings • Toll Booths (1 for main alignment and each on and off ramps for 3 interchanges) • Traffic Management System (Traffic Control Centre, Closed Circuit Television (CCTV), Meteorological Observation System (MET), Emergency Call Box (ECB), Automatic traffic Counter-cum-Classifer (ATCC), Variable Message Sign (VMS)) • Highway Lighting (Whole sections Low-positioned lighting for some sections) • Electrical Powering System including HV/ LV Ring Network across the Bridge. 	<p><i>(P/R and PCR)</i></p>
<p>Consulting Services</p>	<ul style="list-style-type: none"> • Tender Assistance • Construction Supervision • Facilitation of Implementation of Environmental Management Plan (EMP), Environmental Monitoring plan (EMoP). 	<p><i>(P/R and PCR)</i></p>

2.2 Implementation Schedule

2.2.1 The Original Implementation Schedule

Table 2-2-1 Comparison of Original and Actual Schedule

Items	Original	Status (P/R and PCR) as on 30 th June 2021
1) Completion of Land Acquisition and Resettlement	March 2019	September 2021
2) Consulting Services		
a) Selection of Consultant	May – December 2016	May – December 2016
b) Consultancy Works	December 2016 – September 2024	December 2016 – September 2024
3) Selection of Contractor		
Package-1, Package-2 & Package-3 (Civil)		
a) Pre-Qualification Process	May – December 2016	May – December 2016
b) Main Bidding	January – December 2017	January – December 2017
c) JICA's Concurrence of Contract	February-2018	February-2018
Package-4 (ITS)		
a) Pre-Qualification Process	January 2019 – May 2019	January 2020 – May 2020
b) Main Bidding	June 2019 – September 2020	June 2020 – September 2021
4) Civil Construction		
Package-1 and Package-2	March 2018 – September 2022	March 2018 – September 2022
Package-3	March 2018 – September 2021	March 2018 – September 2021
Package-4	October 2020 – September 2022	November 2021 – July 2023
5) Defect Liability Period		
Package-1, Package-2 and Package-4	October 2022 – September 2024	October 2022 – September 2024
Package-3	October 2021 – September 2023	October 2021 – September 2023
6) Commencement of Toll Collection	September -2022	September -2022
7) Selection of O&M Organization	October 2020 – September 2021	October 2021 – September 2022

Attachment 6, 7 & 8: Package wise construction schedules (progress) updated at the end of 1st Quarter (April-May-June 2021).

2.2.2 Reasons for changes of the schedule and their effects to the Project

(P/R and PCR)

No change in the Implementation Schedule except the selection of O&M Organization timeline.

2.3 Project Cost

2.3.1.a Comparison of Originally Planned and Actually Incurred Cost BY ITEM

Table 2.3.1.a.(i) Originally Planned Cost BY ITEM

Cost Breakdown	Foreign Currency Portion			Local Currency Portion			Total		
	Total (JPY mil)	JICA Portion (JPY mil)	Others (JPY mil)	Total (Rs. mil)	JICA Portion (Rs. mil)	Others (Rs. mil)	Total (JPY mil)	JICA Portion (JPY mil)	Others (JPY mil)
Package-1	34,398	34,398	0	45,376	45,376	0	105,713	105,713	0
Package-2	26,513	26,513	0	32,617	32,617	0	77,774	77,774	0
Package-3	759	759	0	8,276	8,276	0	13,766	13,766	0
Package-4 (ITS)	0	0	0	1,444	1,444	0	2,269	2,269	0
Package-5 (Geotechnical Investigation)	0	0	0	166	0	166	260	0	260
Dispute Boards (Package-1, 2, 3 & 4)	63	63	0	45	45	0	134	134	0
Price Escalation	2,251	2,251	0	7,133	7,133	0	13,460	13,460	0
Physical Contingency	6,398	6,398	0	9,506	9,489	17	21,338	21,312	26
Consulting Services	1,650	1,650	0	1,587	1,587	0	4,145	4,145	0
Land Acquisition*	0	0	0	11,293	0	11,293	17,748	0	17,748
Administration Cost	0	0	0	4,898	0	4,898	7,698	0	7,698
GST	0	0	0	18,238	0	18,238	28,663	0	28,663
Import Tax	0	0	0	13,435	0	13,435	21,114	0	21,114
Interest during construction	2,942	0	2,942	0	0	0	2,942	0	2,942
Front End Fee	477	0	477	0	0	0	477	0	477
Total	75,451	72,032	3,419	154,013	105,967	48,046	317,501	238,572	78,929

(Note) 1. Exchange Rate: US\$1=Rs. 71.9, US\$1=JPY 113.0, Rs.1 = JPY 1.57

2. Price Escalation (a) Foreign Currency Portion: 1.83% p.a.

(b) Local Currency Portion: 4.13% p.a.

3. Physical Contingency: 10%

4. Base Year for Cost Estimation: December 2018

* Base Cost for Land Acquisition considered in the year 2016 was INR 9,062,669,696. The base cost has been revised to INR 11,293 million considering Price Escalation and 10% Physical Contingency.

Table 2.3.1.a.(ii) Actually Incurred Cost BY ITEM

Cost Breakdown	Foreign Currency Portion			Local Currency Portion			Total		
	Total (JPY mil)	JICA Portion (JPY mil)	Others (JPY mil)	Total (Rs. mil)	JICA Portion (Rs. mil)	Others (Rs. mil)	Total (JPY mil)	JICA Portion (JPY mil)	Others (JPY mil)
Package-1	13,039	13,039	-	25,180	25,180		49,670	49,670	
Package-2	13,214	13,214	-	17,261	17,261		38,849	38,849	
Package-3	623	623	-	4,690	4,690		7,265	7,265	
Package-4 (ITS)	-		-	-			-		
Package-5 (Geotechnical Investigation)	-			196		196	308		308
Dispute Boards (Package-1, 2, 3 & 4)	-			-			-		-
Price Escalation	-			4	4		6	6	-
Physical Contingency	-			-			-		-
Consulting Services	253	253		362	362		1,108	1,108	
Land Acquisition*	-			6,709		6,709	10,532		10,532
Administration Cost	-			3,909		3,909	6,138		6,138
GST	-			8,724		8,724	13,697		13,697
Import Tax	-			-			-		-
Interest during construction	-			-			-		-
Front End Fee	-			-			-		-
Total	27,129	27,129	-	67,035	47,497	19,538	1,27,573	96,898	30,675

(Note) 1. Exchange Rate: Rs.1 = JPY 1.57 for MMRDA Portion only

2. Price Escalation (a) Foreign Currency Portion: 1.83% p.a.

(b) Local Currency Portion: 4.13% p.a.

3. Physical Contingency: 10%

4. Base Year for Cost Estimation: December 2018

* Base Cost for Land Acquisition considered in the year 2016 was INR 9,062,669,696. The base cost has been revised to INR 11,293 million considering Price Escalation and 10% Physical Contingency.

2.3.1.b Comparison of Originally Planned and Actually Incurred Cost BY YEAR

Table 2.3.1.b.(i) Originally Planned Cost BY YEAR

(All Figures are in JPY mil)

Cost Breakdown	Total	JICA Portion				Others (MMRDA Portion)
		Tranche I	Tranche II	Tranche III	Sub Total	
FY 2017	12,679	10,134	0	0	10,134	2,545
FY 2018	30,771	22,707	0	0	22,707	8,064
FY 2019	72,379	56,816	0	0	56,816	15,563
FY 2020	92,944	55,138	16,040	0	71,178	21,765
FY 2021	66,397	0	50,869	0	50,869	15,527
FY 2022	27,683	0	0	20,113	20,113	7,570
FY 2023	3,723	0	0	565	565	3,158
FY 2024	10,925	0	0	6,189	6,189	4,735
Total	317,501	144,795	66,909	26,868	238,571	78,929

Table 2.3.1.b.(ii) Actually Incurred Cost BY YEAR

(All Figures are in JPY mil)

Cost Breakdown	Total	JICA Portion				Others (MMRDA Portion)
		Tranche I	Tranche II	Tranche III	Sub Total	
FY 2017	13,738	9,232	-	-	9,232	4,506
FY 2018	26,813	21,695	-	-	21,695	5,118
FY 2019	40,410	31,014	-	-	31,014	9,396
FY 2020	35,540	23,885	-	-	23,885	11,655
FY 2021	11,072	11,072	-	-	11,072	
FY 2022						
FY 2023						
FY 2024						
Total	1,27,573	96,898	-	-	96,898	30,675

(Note) 1. Exchange Rate used: Rs.1 = JPY 1.57 for MMRDA Portion only

2. Fiscal Year starting from 1st April and ending on 31st March.

2.3.2 Reason(s) for the wide gap between the original and actual, if there have been any, the remedies you have taken, and their results.

(P/R and PCR)

There is no major gap between the original and actual cost.

2.4 Organization for Implementation

2.4.1 Executing Agency

Original:

Executing Agency

Mumbai Metropolitan Region Development Authority (MMRDA) was established on 26th January 1975 in accordance with the Mumbai Metropolitan Development Act, 1974 to make Mumbai Metropolitan Region (MMR) a destination for economic activity by promoting infrastructure and regional planning. MMRDA takes all the necessary measures, required from time to time, in an effective manner and be fully responsible for the Project implementation. After completion of the Project, MMRDA continues to be responsible for the efficient operation and maintenance of the Project.

The GoM appointed MMRDA as the implementing/ executing agency of MTHL vide Government Resolution dated 4th February 2009 and further the ownership of MTHL would be with MMRDA vide Government Resolution dated 8th June 2011.

Organization's Role

To construct, execute, carryout, improve, work, develop, administer, manage, control or maintain in MMR all types of roads, highways, express routes, paths, streets, bridges, sideways, tunnels and other infrastructure, works and conveniences, approach road, etc. Under the Project, MMRDA is responsible for all the tendering process including employment of consultants, as well as for the construction process.

Project Implementation Unit (PIU)

The PIU is in charge of the Projects. The PIU is headed by Chief Engineer, comprising of 6 Divisions/Cells (Finance Division, Social Development Cell, Engineering Division, Land Cell, Administrative Division and Environmental Cell), Supervision/ ITS Consultant and supporting staff.

Procurement

MMRDA shall have to adopt the JICA's Standard Biding Documents of the latest version, as stipulated in Section 4.01 (2) of "Guidelines for Procurement under Japanese ODA Loans.

Procurement of goods and services, except for consulting services, converted by the Japanese ODA Loan should be implemented in accordance with "Guidelines for Procurement under Japanese ODA Loans", dated in April 2012. Employment of consultants should be implemented in accordance with "Guidelines of Employment of Consultant under Japanese ODA Loans", dated in April 2012. "Principles of Procurement under the Project" is attached for brief explanation of the above Guidelines.

Actual, if changed: (P/R and PCR)

There is no change made in original Organisation Set-up & Implementation methods. Refer Annexure III Organisation Chart.

2.4.2 Contractor(s)/ Supplier(s), and Consultant(s) and their Performance:

2.4.2.1 Procurement & Consultant

Table 2.4.2 Procurement of Contractor(s)/ Supplier(s) and Consultant(s)

Contract Package	Selection Method		
	Original: (P/M)	Actual: (P/R and PCR)	
Construction Works			
1	<u>Package-1:</u> From CH 0+000 - To CH 10+380 (10.38 km)	International Competitive Bidding Process (With PQ, Single stage with two envelopes)	No Change
2	<u>Package-2:</u> From CH 10+380 - To CH 18+187 (7.80 km)	International Competitive Bidding Process (With PQ, Single stage with two envelopes)	No Change
3	<u>Package-3:</u> From CH 18+187 - To CH 21+800 (3.61 km)	International Competitive Bidding Process (With PQ, Single stage with two envelopes)	No Change
4	<u>Package-4:</u> To install ITS (Toll Management System and Highway Traffic Management System)	International Competitive Bidding Process (With PQ, Single stage with two envelopes)	International Competitive Direct Bidding Process without Pre-Qualification
5	<u>Package-5:</u> To conduct the geotechnical investigation	Local Competitive Bidding Process	No Change
Consulting Services			
1	Consulting Service for Supervision	Short List Method (QCBS)	No Change

2.4.2.2 Performance

Consultant's Progress:

April 2021:

- 1 GC scrutinized & certified the following invoices claimed by the Contractors:
 - i) Package-1: IPC-39 80% Ad-hoc.
 - ii) Package-2: IPC-32 20% Detailed Verification and IPC-33 80% Ad-hoc.
 - iii) Package-3: IPC-29 20% Detailed Verification and IPC-31 & IPC-32 80% Ad-hoc.
- 2 GC has prepared and submitted a total reimbursement claim of 8695.5 million JPY to MMRDA / JICA in April 2021.

May 2021:

- 1 GC scrutinized & certified the following invoices claimed by the Contractors:
 - i) Package-1: IPC-38 20% Detailed Verification and IPC-40 80% Ad-hoc.
 - ii) Package-2: IPC-34 80% Ad-hoc.
 - iii) Package-3: IPC-30 20% Detailed Verification and IPC-33 80% Ad-hoc.
- 2 GC has prepared and submitted a total reimbursement claim of 659.72 million JPY to MMRDA / JICA in May 2021.

June 2021:

- 1 GC scrutinized & certified the following invoices claimed by the Contractors:
 - i) Package-1: IPC-39 20% Detailed Verification and IPC-40 & IPC-41 80% Ad-hoc.
 - ii) Package-2: IPC-33 & IPC-34 20% Detailed Verification and IPC-35 80% Ad-hoc.
 - iii) Package-3: IPC-31 20% Detailed Verification and IPC-34 80% Ad-hoc.
- 2 GC has prepared and submitted a total reimbursement claim of 3444.09 million JPY to MMRDA / JICA in June 2021.
- 3 100% of the Technical Design Modules across all the 3 Packages have been given "NONO" by the GC.

Contractor's Progress:

Package-1 Physical Progress till 30th June 2021

S. No	Activity	Total Scope	Unit	Cumulative Achieved Works	% of Work done Against the Total Scope	Remarks
1	Temporary Access Bridge					
1.1	Bridge Deck	2953	Rmt	2953	100%	
2	Test Pile					
2.1	Test Piles	5	No.	5	100%	
3	Permanent Bridge Works - Land/ Interchange Zone					
3.1	Piles	524	No.	354	67.6%	
3.2	Pile Caps	158	No.	63	39.9%	
3.3	Piers	228	No.	114	50.0%	
3.4	Pier Caps	215	No.	112	52.1%	
4	Permanent Bridge Works - Intertidal Zone					
4.1	Piles	312	No.	286	91.7%	
4.2	Pile Caps	76	No.	59	77.6%	
4.3	Piers	148	No.	111	75.0%	
4.4	Pier Caps	148	No.	106	71.6%	
5	Permanent Bridge Works - Marine Zone					
5.1	Piles	403	No.	403	100.0%	
5.2	Pile Caps	79	No.	63	79.7%	
5.3	Piers	160	No.	68	42.5%	
5.4	Pier Caps	160	No.	63	39.4%	
6	Permanent Bridge Works - Total					
6.1	Piles	1239	No.	1043	84.2%	
6.2	Pile Caps	313	No.	185	59.1%	
6.3	Piers	536	No.	293	54.7%	
6.4	Pier Caps	523	No.	281	53.7%	
7	Precast Segments					
7.1	Segment Casting	6713	No.	2302	34.3%	
7.2	Segment Erection	446	Spans	76	17.0%	
8	OSD Structural Steel					
8.1	Fabrication	4666	Rmt	3142	67.3%	
8.2	Erection	4666	Rmt	0	0%	

Package-2 Physical Progress till 30th June 2021

S. No	Activity	Total Scope	Unit	Cumulative Achieved Works	% of Work done Against the Total Scope	Remarks
1	Temporary Access Bridge					
1.1	Bridge Deck	2682	Rmt	2682	100%	
2	Test Pile					
2.1	Test Piles	2	No.	2	100%	
3	Permanent Bridge Works - Land/ Interchange Zone					
3.1	Open Foundation	113	No.	113	100%	
3.3	Piers	113	No.	98	86.72%	
3.3	Pier Caps	104	No.	42	40.38%	
3.4	Portal Beams- Land	6	No.	5	83.33%	
3.5	Pier Head Segments -Land	42	No.	18	42.85%	
4	Permanent Bridge Works - Intertidal & CRZ Zone					
4.1	Piles	280	No.	280	100%	
4.2	Pile Caps	72	No.	72	100%	
4.3	Piers	72	No.	72	100%	
4.4	Pier Caps	18	No.	12	66.67%	
4.5	Pier Head Segments	54	No.	28	51.85%	
5	Permanent Bridge Works - Marine Zone					
5.1	Piles	512	No.	430	83.98%	
5.2	Pile Caps	120	No.	82	68.33%	
5.3	Piers	120	No.	29	24.16%	
5.4	Pier Caps	48	No.	1	2.08%	
5.5	Pier Head Segments	72	No.	0	0%	
6	Permanent Bridge Works - Total					
6.1	Open Foundation	113	No.	113	100%	
6.2	Piles	792	No.	710	89.64%	
6.3	Pile Caps	192	No.	154	80.20%	
6.4	Piers	305	No.	199	65.24%	
6.5	Pier Caps/ Portal Beams	176	No.	60	34.09%	
6.6	Pier Head Segments	168	No.	46	27.46%	
7	Precast Segments					
7.1	Segment Casting	3142	No.	724	23.04%	
7.2	Segment Erection	208	Spans	14	6.73%	
8	OSD Structural Steel					
8.1	Fabrication	34726	MT	33680.5	96.99%	
8.2	Erection	34726	MT	0	0%	

Package-3 Physical Progress till 30th June 2021

S. No	Activity	Total Scope	Unit	Cumulative Achieved Works	% of Work done Against the Total Scope	Remarks
1	Permanent Bridge Works					
1.1	Open Foundations	219	No.	186	84.93%	
1.2	Pile Foundations	6	No.	4	66.67%	
1.3	Piers	238	No.	158	66.38%	
1.4	Pier Caps	187	No.	121	64.70%	
1.5	Segment Casting	750	No.	525	70%	
1.6	Segment Erection	53	Span	8	15.09%	
1.7	Cast in-situ Slab	114	Span	23	20.17%	

Package-4 (ITS) Progress till 30th June 2021

1. Preparation of Bid Documents for the Package-4 - ITS (Intelligent Transport System) is in progress.
2. As recommended by the GC, JICA accorded concurrence for Single Stage Bidding (without Pre-Qualification) on 9th October 2020 and asked to submit draft Bid Document for review and approval.
3. The GC submitted first draft Bid Document to the Employer on 2nd November 2020 for review.
4. After reviewing the draft, MMRDA issued the observations on 29th December 2020 for further correction & amendments, etc. The GC is in the process of preparing the revised draft Bid Document.
5. The GC submitted the revised draft Bid Document to the Employer on 14th June 2021 for a review and further concurrence with JICA.

Please refer **Attachment 9 - Site Progress Photos** showing the development of the project.

Health & Safety and Environment (HSE)

The HSE Plans have been submitted by the respective construction agencies for the Packages which are being monitored by the GC on a regular basis.

Package-1 Safety Report

Sr. No	Description	From April to June 2021	Cumulative
1	Total Man Hours Since Inception	4027380	30278654
2	Number of Man-Hours (Accident-Free Man-Hours)	3411156	828636
3	Number of Man-Days	503423	3784829
4	Number of Reportable Fatal Accidents	3	5
5	Number of Non-Fatal Accidents	0	2
6	Number of Near Miss Incidents	6	88
7	Number of First Aid Cases	20	200
8	Number of Dangerous Occurrences	0	1
9	Number of Reportable Sick Cases	0	0
10	Number of Man-Hours Lost	144000	240576
11	Number of Man-Days Lost	18000	30072
12	Number of Reportable Accidents per 100,000 Man-Hours Worked	3	7
13	Number of Inspections done for Offices & Sites	479	2669
14	Number of Training/ Induction done for Offices & Sites	361	1237
15	Daily Average Manpower (Including all Workmen & Staff) for the Month	10495	29850
16	Details of Safety Committee meetings	3	32
17	No. of toolbox talks	11447	75589
18	No. of critical excavations.	8	43
19	Pre-employment Medical check-up	3089	27825
20	No. of Safety Walk down	24	196
21	No. of Safety Inductions completed	3089	27825

Package-2 Safety Report

Sr. No	Description	From April to June 2021	Cumulative
1	Total Man Hours Since Inception	15,53,024	1,45,70,092
2	Number of Man-Hours (Accident-Free Man-Hours)	12,07,019	4,08,375
3	Number of Man-Days	2,02,395	13,25,901
4	Number of Reportable Fatal Accidents	0	0
5	Number of Non-Fatal Accidents	1	4
6	Number of Near Miss Incidents	44	161
7	Number of First Aid Cases	8	117
8	Number of Dangerous Occurrences	0	9
9	Number of Reportable Sick Cases	0	1
10	Number of Man-Hours Lost	120	1,044
11	Number of Man-Days Lost	15	112
12	Number of Reportable Accidents per 100,000 Man-Hours Worked	1	4
13	Number of Inspections done for Offices & Sites	76	924
14	Number of Training/ Induction done for Offices & Sites	62	642
15	Daily Average Manpower (Including all Workmen & Staff) for the Month	7,995	1167
16	Details of Safety Committee meetings	3	36
17	No. of toolbox talks	1,016	6,540
18	No. of critical excavations.	0	0
19	Pre-employment Medical check-up	796	11,518
20	No. of Safety Walk down	11	118
21	No. of Safety Inductions completed	784	11,795

Package-3 Safety Report

Sr. No	Description	From April to June 2021	Cumulative
1	Total Man Hours Since Inception	4,36,546	3115583
2	Number of Man-Hours (Accident-Free Man-Hours)	4,36,546	1015234
3	Number of Man-Days	54,568	389448
4	Number of Reportable Fatal Accidents	0	0
5	Number of Non-Fatal Accidents	0	2
6	Number of Near Miss Incidents	3	15
7	Number of First Aid Cases	8	77
8	Number of Dangerous Occurrences	0	0
9	Number of Reportable Sick Cases	0	0
10	Number of Man-Hours Lost	688	2320
11	Number of Man-Days Lost	86	290
12	Number of Reportable Accidents per 100,000 Man-Hours Worked	0	0.064
13	Number of Inspections done for Offices & Sites	46	351
14	Number of Training/ Induction done for Offices & Sites	24	198
15	Daily Average Manpower (Including all Workmen & Staff) for the Month	1,292	9423
16	Details of Safety Committee meetings	3	32
17	No. of toolbox talks	602	4964
18	No. of critical excavations.	0	3
19	Pre-employment Medical check-up	532	5656
20	No. of Safety Walk down	12	121
21	No. of Safety Inductions completed	532	5656

3.0 BENEFITS DERIVED FROM THE PROJECT (EFFECTIVENESS)

3.1 Operational and Physical Condition

(This section will be developed when the operational plan is available)

Facilities	Description of condition	Problems, its Background and Remedial Action Plan
(P/R and PCR)	(P/R and PCR)	(P/R and PCR)

3.2 Precautions (Measures To Be Adopted/ Points Which Require Special Attention)

Original Issues and Countermeasure(s)	Actual Issues and Countermeasure(s)
<p>3.2.1 General Issues</p> <p>1. Toll Arrangement/ Toll Rate Fixed toll rate as per the type of vehicle will be levied for the road users after the completion of the Project. An appropriate tolling policy/ rates will be finalized in consultation with the state government prior to the completion of Civil works.</p> <p>2. Operation and Maintenance MMRDA proposes to appoint separate agencies for Operation & Maintenance of the bridge and for Toll Management System. Both the agencies for O & M and Toll Management System may be appointed through open tendering process. Overall monitoring of the two agencies would be done by MMRDA in house through a separate cell which could be constituted for the purpose. MMRDA has confirmed to allocate adequate budget for engaging the Contractors.</p>	<p>(P/R and PCR)</p> <p>Appropriate Tolling Policy/ Rates will be finalized by December 2021.</p> <p>Single Operation and Maintenance Contractor will be appointed by December 2021.</p>
<p>3.2.2 Environmental and Social Consideration</p> <p>a. CRZ Clearance</p> <p>i. Supplemental EIA has been approved by MMRDA and disclosed on the website of JICA. Supplemental EIA report has been disclosed also on the website of MMRDA.</p> <p>ii. Furthermore, renewed CRZ Clearance has been obtained in January 2016.</p> <p>iii. In accordance with the conditions for</p>	<p>(P/R and PCR)</p> <ul style="list-style-type: none"> • MMRDA has disclosed Supplemental EIA & SIA on MMRDA website. • The renewed CRZ clearance was granted on 25/1/2016 from MoEF&CC and the approval conditions have been imposed on the Contractors as the Employer’s requirements. MMRDA has actively monitored the compliances of the approval conditions and maintains throughout the construction phase. • MMRDA appointed Mangroves & Marine

<p>CRZ Clearance, appropriate measures shall be taken, and necessary budget shall be secured by MMRDA.</p>	<p>Biodiversity Foundation for bird monitoring and implementation of Flamingos and bird monitoring program for the MTHL project during the construction as well as the long-term monitoring after the construction.</p> <ul style="list-style-type: none"> • Rs 91.42 Crore has been transferred to Mangroves & Marine Biodiversity Foundation, Mumbai for the development & conservation of mangrove area and its afforestation. Such funds will be managed by the Mangrove Foundation of Maharashtra State. • As per the renewed CRZ clearance condition, IIT Mumbai has been appointed for the DPR study to develop a Mahul creek Effluent Treatment Plant (ETP). Rs 4.98 Crore was secured for IIT services. The Draft DPR has been reviewed and approved.
--	--

b. Required Permits

The Permits to be obtained by MMRDA/ Contractors and the present status is given in the following Table.

Table 3.2.2 Present Status of some Important Permits

Clearance Required	Approving Authority	Responsible Organization	Obtained by when	Remark /Status
Mangrove Cutting	Hon. Bombay High Court	MMRDA/ Contractor	Approval received from Hon. Bombay High Court on 28 th November 2016	Mangrove cutting operation was completed with full compliance and as of now, no further follow up work is required.
Tree Cutting /Transplantation	Respective Tree Authorities	Contractor for respective Packages	-	<p>Pkg-1: Tree Cutting/ Transplantation permission from the Garden Dept., MCGM obtained on 24th December 2020.</p> <p>Pkg-2: Tree Cutting/ Transplantation permission obtained & completed.</p> <p>Pkg-3: Forest Department has issued a concurrence on 19/05/2019. CIDCO's permission for Tree Cutting/ Transplantation obtained on 25th November 2019.</p>
Consent to Establish	Maharashtra Pollution Control Board	Contractor for respective Packages	Pkg-1-18.07.2018 Pkg-2-16.08.2018 Pkg-3-29.05.2019	

3.3 Environmental and Social Impacts

Major environmental and social impacts have occurred during project implementation (e.g. involuntary resettlement, poverty reduction, impacts on the natural environment).

Issue(s)	Action or countermeasure(s) taken and remaining problem(s)
<p>1. Establishment of Effective Environmental and Social Cell in PIU</p> <p>MMRDA confirmed that Social Development Cell (2 Officers), Land Cell (3 Officers), and Environmental Cell (2 Officers) had been set up.</p>	<p>Cell is established by MMRDA (Annexure III, Organization chart)</p>
<p>2. Rehabilitation and Land Acquisition Issues</p> <p>a. Affected Area and Population</p> <p>Due to the Project, 1282 non-titleholders will be involuntary resettled, and 108.09 ha of land will be handed over by CIDCO.</p>	<p>Sewri: Involuntary resettlement in Sewri section has been further validated by Social Development Cell of MMRDA. Out of 297 Project Affected Households (PAHs) have given consents as follows:</p> <ul style="list-style-type: none"> • 164 PAHs Kanjurmarg for residential • 25 PAHs Kanjurmarg for commercial • 7 PAHs (Satsangi Plot) Kanjurmarg for Commercial • 1 PAHs (commercial to residential) for Bhakti Park • 100 PAHs HDIL Kurla for residential <p>Navi Mumbai: CIDCO has been finalizing the land acquisition closely monitored by Land Cell of MMRDA. Except private land and forest, CIDCO has possessed all required land of 108.09 ha. Out of the 108.09 ha, 106.345 ha has been handed over by CIDCO to MMRDA. CIDCO is going to acquire the balance 1.745 ha with the help of Collector, Raigad.</p>
<p>b. Entitlement Policy</p> <p>MMRDA prepared the entitlement matrix for resettlement of non-title holders in Sewri, which meets the Resettlement and Rehabilitation Policy for Mumbai Urban Transportation Project (1997, amended in 2000) and JICA guidelines for Environmental and social considerations (2010)</p>	<p>There have been no changes during the enforcement. As per the Attachment 2-5 of JICA MoD, MMRDA has committed to enforce the agreed/ approved policy.</p>

Issue(s)	Action or countermeasure(s) taken and remaining problem(s)
("Guidelines") (Attachment 2-5).	
<p>c. Compensation to Project affected Fishermen</p> <p>Detailed baseline survey will be undertaken by MMRDA in order to identify fishermen who are affected by the Project. Based on the result of the baseline survey, MMRDA will compensate them in accordance with compensation policy prior to the construction. Monitoring will be conducted by MMRDA with assistance of the Consultant to gasp the exact impact during construction and operation phase.</p>	<p>Updated Attachments 2-8 and 2-10 are enclosed in the report.</p>
<p>d. Implementation Schedule</p> <p>The Implementation schedule for land acquisition, resettlement and rehabilitation is attached as per Attachment 2-10.</p>	<p>Updated Attachment 2-10 is enclosed in the report.</p>
<p>e. Grievance Redressal Mechanism</p> <p>Grievance Redressal Committee ("GRC") set under MMRDA will deal with grievances raised by PAPs in Sewri and fishermen to be affected by the Project. Any grievances raised by PAPs whose land is acquired by CIDCO shall be resolved by CIDCO.</p>	<p>Sewri: FLGRC (Field Level Grievance Redressal Committee) and SLGRC (Senior Level Grievance Redressal Committee) were set as per the RAP and in operation. Compensation Committee has been constituted to address the issues of Compensation to Lease Holders at Sewri.</p> <p>Fishermen: GRC for resolving grievances of the fisherfolk was set up as per the compensation policy and is in operation.</p>
<p>f. Internal Monitoring</p> <p>Internal Monitoring of the Resettlement Action Plan (RAP) implementation will be conducted by MMRDA in accordance with the RAP with necessary assistance of the consultant. RAP Internal Monitoring Form (Attachment 2-8) will be submitted to JICA on a quarterly basis as a part of PSR during the RAP implementation.</p>	<p>Internal Monitoring updates are mentioned in Attachment 2-8.</p>

Issue(s)	Action or countermeasure(s) taken and remaining problem(s)
<p>g. Qualitative Independent Evaluation</p> <p>An Independent Evaluation Agency will be hired by MMRDA for evaluation of RAP implementation. An external evaluation report will be submitted to MMRDA at mid-term and end-term. MMRDA would submit the evaluation report to JICA in a timely manner.</p>	<p>Updated Attachment 2-10 is enclosed in the report.</p>
<p>h. RAP Implementation Budget</p> <p>The amount of estimated resettlement and compensation budget is Rs.906.26 Cr MMRDA informed to the JICA Mission that RAP implementation cost would be borne by MMRDA and ensured sufficient and timely allocation of funds for smooth implementation.</p>	<p>As updated in MOD dated 03/09/2019 for MTHL-II, the base cost Budget towards RAP Implementation is updated as Rs 1129.3 Cr.</p>
<p>i. Environmental Management Plan (“EMP”)</p> <p>The mitigation measures against air pollution, waste, noise, and water pollution etc. shall be taken during construction and operation phase. Mitigation measures such as installation of noise barrier, appropriate waste management, etc. have been prepared by MMRDA. The mitigation measures are listed in the EMP matrix. (Attachment 2-1). During the detailed design stage, MMRDA, with assistance of the Consultant, will update the EMP, as necessary.</p>	<p>EMP will be updated, if required, in due course of construction activities/progress.</p>
<p>j. Environmental Monitoring Plan (“EMoP”)</p> <p>MMRDA takes overall responsibility for implementation of EMoP. During construction, environmental monitoring will be carried out by contractors under supervision by Construction Supervision consultant. The result shall be reported to the JICA India Office on a quarterly basis</p>	<p>Environmental Monitoring Plan with the package wise budgeted cost is reported in Attachment 2-3.</p> <p>Environmental Monitoring Results during the construction phase are reported in Attachment 2-4.</p>

Issue(s)	Action or countermeasure(s) taken and remaining problem(s)
<p>as a part of Progress Status Report (PSR) by filling in the Reporting Form of Environmental Monitoring Result. (Attachment 2-4). After completion of the construction, EMoP shall be implemented by MMRDA, and the results shall be submitted to the JICA India Office semi-annually until two years after complementation of construction. The required amount of estimated environmental monitoring budget is borne by MMRDA.</p>	
<p>k. Long Term Bird Monitoring</p> <p>MMRDA committed to conduct the long-term monitoring of birds and its habitat in Sewri mudflats with the assistance of hired bird expert. During the long-term monitoring, MMRDA will share information and receive advice from external experts including the one from NGOs and civil society.</p>	<ul style="list-style-type: none"> • MMRDA has entrusted the work of bird monitoring and implementation of Flamingos and birds related mitigation measures & bird monitoring program to Mangrove and Marine Biodiversity Foundation. • Rs. 31.92 Crore deposited to Mangrove foundation, Mumbai for periodical disbursement to BNHS.

3.4 Qualitative and Quantitative Data of Monitoring Indicators

Operation and Effect Indicator EIRR and/ or FIRR

Supporting data for Computing EIRR and/ or FIRR

Indicators	Original (Year 2015)	Target (Year 2024) 2 Years After Commercial Operation
Average Annual Daily Traffic (PCU/ day)	-	47,400
Daily Average Travel Time (min) * 1	61 min	15.8 min
Number of Users (Persons/ year) * 2	-	46,077,504
Cargo Volume (tons/ year) * 3	-	13,511,759

*1 Section on Sewri – Chirle

*2 Assumptions: average passengers of car and taxi (2.6 persons), bus (37.2 persons) based on JICA study. Number of passengers of LCV, HCV and MAV is assumed as 1 person each.

*3 Assumptions: the maximum capacity of respective vehicle (LCV: 1 ton, HCV and MAV: 15 tons) is used for estimation.

EIRR	Original: 15.4% Cost: Project cost (excluding Price Escalation, Tax and Duties and Administration cost) O&M cost, Land Acquisition Benefit: Travel Time cost and Vehicle Operation cost Project Life: 32 Years	Actual: (PCR) _____% Cost: Benefit: Project Life: Attachment(s): Supporting data for computing EIRR
FIRR	Original: 1.5% Cost: Project Cost, O&M cost, Land Acquisition cost Benefit: Toll Revenue Project Life: 32 Years	Actual: (PCR) _____%

3.5 Monitoring Plan for the indicators

Monitoring Methods, Section(s)/ department(s) in charge of monitoring, frequency, the term and so forth are given below:

Original: (P/M and PCR)

Monitoring Organization

PIU shall be In-Charge of Monitoring activities for the Project.

Submission of QPR and PCR

The timely submission of the following documents is required by MMRDA.

- a. **Quarterly Progress Report (QPR):** The progress report for the Project should be submitted by MMRDA to JICA on quarterly basis, not later than 30 days after the concerned quarter, in the form of Project Status Report (PSR) attached hereto as per **Annex I**; Updated status land Acquisition, milestone achieved with respect to Action Plan with Timetable, the monitoring form for environmental and social consideration should also be appended to the PSR. In addition, MMRDA shall also forward the Monthly & Quarterly Progress Reports (including S-Curve Chart) prepared by the Consultant to JICA India Office on regular basis till project completion.
- b. **Project Completion Report (PCR):** A project completion report should be submitted by MMRDA to JICA promptly, but in any event not later than six months after completion of the Project, in the form of Project Status Report (PSR) attached hereto as per **Annex I**.

Actual: (P/R and PCR)

Monitoring Organization

PIU for MTHL has been established for monitoring the Project.

Submission of QPR and PCR

This QPR No. 17 is submitted for the period of 1st April to 30th June 2021.

3.6 Achievement of the Project Objective

(PCR)

4.0 OPERATION AND MAINTENANCE (O&M) (SUSTAINABILITY)

4.1 O&M and Management

- Organization Chart of O&M
- Operational and maintenance system (structure and the number, qualification and skill of staff or other conditions necessary to maintain the outputs and benefits of the project soundly, such as manuals, facilities and equipment for maintenance, and spare part stocks etc.)

Original: (P/M)

Operation & Maintenance, Toll Management and ITS

MMRDA proposes to engage two separate agencies for O&M and Toll Management System. Though MMRDA will not directly carry out O&M, the overall monitoring over the O&M agency will be the responsibility of MMRDA. O&M Budget will be allocated by MMRDA. O&M and increase in toll rate will be done in accordance with the NHAI's manuals such as "NHAI Works manuals".

Actual: (PCR)

4.2 O&M Cost and Budget

- The actual annual O&M cost for the duration of the project, as well as the annual O&M budget.

(PCR) This will be reported when the outcome of the above work study is available.

5.0 EVALUATION

5.1 JICA and Borrower / Executing Agency performance

JICA:

(PCR)

Borrower/ Executing Agency:

(PCR)

5.2 Overall Evaluation

Please describe your evaluation on the overall outcome of the project.

(PCR)


5.3 Lessons Learnt and Recommendations


Please raise any lessons learned from the project experience, which might be valuable for the future JICA assistance or similar type of projects, as well as any recommendations, which might be beneficial for better realization of the project effect, impact and assurance of sustainability.

(PCR)

Attachment 1- MMRDA & PIU Organization Chart

MMRDA Organization chart





Attachment 2- Environmental & Social Impacts Attachments

- Attachment 2-3 – Envi. Monitoring Plan with Package wise Estimated Cost**
- Attachment 2-4 – Environmental Monitoring Result Reporting Form**
- Attachment 2-6 – MTHL Land Acquisition Status**
- Attachment 2-8 – RAP Internal Monitoring Form**
- Attachment 2-10 – Schedule of the RAP Implementation**

Environmental Monitoring Plan with Packagewise Estimated Cost

Category	No.	Impacted Item on JICA Guidelines	Parameter	Method	Location	Frequency a year	Cost (INR)	Cost Pkg.1 (INR)	Cost Pkg.2 (INR)	Cost Pkg.3 (INR)	Total Cost (INR)	Standard Central Pollution Control Board (CPCB) - Ministry of Environment & Forest (MoEF)	Remarks
Pollution	1	Air pollution	SO ₂ , NO ₂ , PM ₁₀ , PM _{2.5} , O ₃ , CO, (6 Items)	National Ambient Air Quality Standards, 2009	1. Sewri & Sewri bay area for package I	Fortnightly at all locations except 2 locations each near Batching plants	1,800,000	15,000,000	1,800,000	742,500	17,542,500	National Ambient Air Quality Standards (NAAQS) by Central Pollution Control Board (CPCB)	P1 contractor team is conducting Ambient air quality monitoring with reference to National Standards and clause 1.2 of Employer's requirement.
					2. Nhava temporary bridge & casting yard in Gavhan for package II	4 Times / Year						(Standard for 24hrs: Industrial and Residential/ Ecological Sensitive area)	P 2 contractor Monitoring plan has been designed as per EIA of 2015
					3. Gavhan & Chirle for package III	Fortnightly only for 3 months (jan-2019 to Mar-2019). Then quarterly monitoring as per MOEF and CPCB norms						SO ₂ : 80 / 80µg/m ³	P3 contractor team is conducting Ambient air quality monitoring with reference to National Standards and clause 1.2 of Employer's requirement.
												NO ₂ : 80 / 80µg/m ³	P 1 received Consents CTE & CTO from MPCB and they are following MPCB frequency in addition to frequency set by Environment Expert from GC. The NAAQ standards are showing High rate as that is the usual procedure. The frequency of monitoring is set by us which varies for different parameters as either Statutory requirements or as required by us to ensure we have sufficient data in hands if there are additional claims for Compensation in C5 category. Summary : Although the contract conditions for all packages were same at the time of bidding. Later modifications suggested by GC were not accepted by P 2. P1 and P3 accepted the modifications and hence the difference. Second point is P 1 carrying out monitoring as per the obatiend CTE and CTO. Both other packages have applied for CTE but haven't obtained it yet. So we expect the monitoring frequency would change after obtaining CTE.
	2	Water pollution	pH, BOD, DO, Turbidity and O&G	IS / AWWA	1. Sewri & Sewri bay area for package I	Quarterly	810,000	2,400,000	810,000	0	3,210,000	Marine water quality Standards – Class SW-IV Harbour Waters (MPCB)	Water Pollution not applicable for Pkg. 3
					2. Nhava temporary bridge & casting yard in Gavhan for package II	4 Times / Year						pH : 6.5-9	
					3. Gavhan & Chirle for package III	Not applicable						DO: 3 mg/l Turbidity: 30 NTU BOD: 5 mg/l O & G: 10 mg/l	
	3	Waste	Volume of waste soil, cutting tree and domestic garbage	Volumetric	1. Sewri & Sewri bay area for package I	Daily	500,000	299,200,000	500,000	600,000	300,300,000		The cost of waste disposal for P1 includes C&D waste, Pile muck etc. from all areas like, interchange, intertidal and marine. The disposal location is at MCGM approved location Bhayandarpada, Thane.

Category	No.	Impacted Item on JICA Guidelines	Parameter	Method	Location	Frequency a year	Cost (INR)	Cost Pkg.1 (INR)	Cost Pkg.2 (INR)	Cost Pkg.3 (INR)	Total Cost (INR)	Standard Central Pollution Control Board (CPCB) - Ministry of Environment & Forest (MoEF)	Remarks
					2. Nhava temporary bridge & casting yard in Gavhan for package II	4 Times / Year						Municipal Solid Waste Management Rules, 2013 Generated waste shall be reused or disposed at designated site. Sites have been identified and the location for Pkg. 1 is at Bhayandar Pada in Thane. For Pkg. 2 & 3 is in Navi Mumbai at Pushpak Node near "Teen Taki Junction" along the Amar Marg.	P2 contractor has considered only Domestic garbage with respect to CIDCO. Other wastes are not considered. Construction wastes will be
				3. Gavhan & Chirle for package III	Once site clearing work/execution part of work start.								
	4 and 8	Soil Contamination/ sedimentation	Heavy Metals & Oil & Grease (5-10 items shall be selected from Soil pollution standards)	IS / Methods Manual Soil Testing in India by Department of Agriculture and Cooperation, January 2011	1. Sewri & Sewri bay area for package I 2. Nhava temporary bridge & casting yard in Gavhan for package II 3. Gavhan & Chirle for package III	1. Muck: 1 Time / Year 2. Sediments: 4 Times / Year *If any spillage/leakage take place from chemical, fuel storage area. *One time grab sample to be collected during Bridge Construction *Pre & Post Monsoon at Storage area only	150,000	1,500,000	150,000	100,000	1,750,000	Soil Pollution Standard in India (MOEF) Cd: 0.01mg/l Lead: 0.01mg/l Chromium (VI): 0.05mg/l Arsenic: 0.01mg/l T-Mercury: 0.0005mg/l Copper: 125mg/kg (some items shall be selected from totally 25 standards items)	
	5	Noise and vibration	Ambient and road side noise (dB(A) _{L_{eq}}) Vibration (dB L10 or mm/sec)	IS Standard	1. Sewri & Sewri bay area for package I 2. Nhava temporary bridge & casting yard in Gavhan for package II 3. Gavhan & Chirle for package III 1 Location Gavan area for package III	Fortnightly 2 Times / Year Fortnightly Half yearly	150,000 75,000	54,000 0	150,000 75,000	369,000 400,000	573,000 475,000	-Construction Noise; 85dB(A) -Ambient Noise Standards in India (dB (A) _{L_{eq}}) 1.Industrial Area Day Time: 75 (6-22hr) Night Time: 70 (22-6hr) 2.Commercial Area: Day Time: 65 (6-22hr) Night Time: 55 (22-6hr) 3.Residential Area: Day Time: 55 (6-22hr) Night Time: 45 (22-6hr) 4.Silence Zone Day Time: 50 (6-22hr) Night Time: 40 (22-6hr) - Construction vibration 75dB -Vibration Standards roadside 1. Commercial /Industrial Area Day Time: 70 (7-20hr) Night Time: 65 (20-7hr) 2. Residential Area: Day Time: 65 (7-20hr) Night Time: 60 (20-7hr)	Not applicable for Pkg. 1
	9 and 10	Protected Area /Ecosystem	1. Monitoring of mudflat conditions including fauna-flora 2. Monitoring of Cutting Tree and replantation/transplanting area 3. Monitoring of Mangrove Plantation area appointed by MoEF	Ocular inspection and quantitative survey 1-1. Fauna-Flora Line-Point census and record number and appeared species	Along MTHL alignment and mangrove replant area for Package I Along MTHL alignment and mangrove replant area for package II Not applicable for Package III	Quarterly during the construction Period 4 Times / Year	6,500,000	7,200,000	6,500,000	0	13,700,000	Significant impacts are not caused by the project Note)	Not applicable for Pkg. 3

Category	No.	Impacted Item on JICA Guidelines	Parameter	Method	Location	Frequency a year	Cost (INR)	Cost Pkg.1 (INR)	Cost Pkg.2 (INR)	Cost Pkg.3 (INR)	Total Cost (INR)	Standard Central Pollution Control Board (CPCB) - Ministry of Environment & Forest (MoEF)	Remarks
Natural environment			4. Monitoring of sedimentation soil and ecological parameter (18 items on Supplemental EIA Table 6.1.15 for soil and 7 items such as 1) Net primary productivity, 2) Chlorophyll-a, 3) Phosphate, 4) Nitrate, 5) Nitrite, 6) Particulate Organic Carbon, 7) SiO ₂)	1-2: Mangrove density and community survey								Detailed monitoring plan will be setup during basic design stage Standard for Soil; Supplemental EIA Table 6.1.15 Standard for Ecological Parameter: · Net primary Productivity <1,500 mgC/m ³ /day at surface · Chlorophyll-a <4mg/m ³ · Phosphate: 0.1-90µg/l · Nitrate: 1.0-500µg/l · Nitrite: <125µg/l · Particulate Organic Carbon: 10-100mg/m ³ · SiO ₂ : 10-5,000µg/l	
				1-3: Benthos Survey									
				2-1: Cutting trees confirmation									
				3-1: Mangrove survey in the replanted area									
	11	Hydrology	Flooding situation	Flood level measurement during high precipitation periods	Not applicable for Package I		350,000	0	350,000	0	350,000	Project activities and structures does not cause flooding and impacts on tidal conditions	Not applicable for Pkg. 1 & 3
					2 Locations (CRZ at Sewri and Shivaji Nagar) for Package II	4 Times / Year							
					Not applicable for Package III								
	12	Topography and Geology	Conditions in embankment area	Visual survey about Stability of embankment	Not applicable for Package I		115,000	0	115,000	0	115,000	Embankment shall be stabilized without any landslide and cracks	Not applicable for Pkg. 1 & 3
					Interchange in Shivaji Nagar for Package II	4 Times / Year							
					Not applicable for Package								
Social environment	13	Local economy such as employment and livelihood			Affected area		As per Actuals						
	14	Local conflict of interests	Construction worker's township	Confirmation of workers list from contractor	2 Locations (camp site in Sewri and Shivaji Nagar) for Package II	2 Times / Year	125,000	0	125,000	0	125,000	Employment opportunity shall be provided fairly	
	15	Infectious diseases such as HIV/AIDS	Number of infected patient	Confirmation of health check list from contractor	2 Locations	4 times / year x 4.5 years	525,000	0	525,000	0	525,000	Infection disease rate shall not be caused by the project	
	16	Labour Environment	Construction worker's condition	Confirmation of safety devices and conditions via interviews	2 Location (camp site in Sewri and Shivaji Nagar) for Package II	2 times / year	500,000	0	500,000	0	500,000	"Building And Other Construction Workers (Regulation of Employment and Conditions of Service) Act, 1996", "The building and other construction worker's welfare cess Act, 1996" and international standards such as "IFC Performance Standard 2 Labor and Working Conditions"	
Other	17	Accidents	Number of accidents	Confirmation of accidents list from local government and State Traffic Police Department	2 Locations (camp site in Sewri and Shivaji Nagar) for Package II	4 Times / Year	400,000	0	400,000	0	400,000	Any accidents are not caused by construction	
							8140500	325,354,000	12,000,000	2,211,500	339,565,500		

The Project for Construction of Mumbai Trans Harbour Link
Reporting Form of Environmental Monitoring during Construction
 Attachment 2-4

Attachment 2-4

This form is prepared for reporting the monitoring results to JICA India Office. Only minimum required parameters are included in this form, and not all parameters in EMOp are covered.

Monitoring Period - April to June 2021
--

1. Environmental Monitoring during Construction for 4.5 years

Area	No.	Item	Parameter	Location	Frequency a year	Item and Standard	Monitoring Result				Remark - reasons why the data is exceeding standard - counter measures when the data is exceeding					
							Location 1- Pkg 1	Location 2	Location 3- Pkg 3	Location 4						
Pollution	1	Air pollution	SO ₂ , NO ₂ , PM ₁₀ , PM _{2.5}	1. Sewri & Sewri bay area for package I	Quarterly monitoring is conducted at all locations.	National Ambient Air Quality Standards (NAAQS) (Standard for 24hrs: Industrial and Residential)	Sewri	Shivaji Nagar	Chirle							
				2. Nhava temporary bridge & casting yard in Gavhan for package II	4 Times / Year											
				3. Gavhan & Chirle for package III	From march -2019 onwards monitoring is conducted quarterly as per MOEF and CPCB norms											
					1. SO ₂ : 80µg/m ³								6	BDL	10	
					2. NO ₂ : 80µg/m ³								37	27	23	
					3. PM ₁₀ : 100µg/m ³								145	92	61	
					4. PM _{2.5} : 60µg/m ³								43	34	29	
			5.CO:0.2mg/m ³	1.4	1.4	0.61										
			6.VOCs	1.40		3.35										
	2	Water pollution	pH, BOD, DO, Turbidity and O&G	1. Sewri & Sewri bay area for package I	Quarterly	Marine water quality Standards – Class SW-IV Harbour Waters (MPCB)	Zone I	Zone II	Zone III							
				2. Nhava temporary bridge & casting yard in Gavhan for package II	4 Times / Year											
				3. Gavhan & Chirle for package III	Not applicable											
					1. pH : 6.5-9								7.3	7.4	Not applicable	
					2. DO: 3 mg/l								5	6.3	Not applicable	
					3. Turbidity: 30 NTU								12.4	14.8	Not applicable	
			4. BOD: 5 mg/l	2.9	BDL	Not applicable										
			5. O & G: 10 mg/l	BDL		Not applicable										
			6.COD	18.3	12	Not applicable										
	3	Waste	Volume of waste soil, cutting tree and domestic garbage	1. Sewri & Sewri bay area for package I	Daily	Municipal Solid Waste Management Rules, 2013	Sewri Camp Site	Shivaji Nagar Camp Site	Chirle Camp Site							
				2. Nhava temporary bridge & casting yard in Gavhan for package II	4 Times / Year											
3. Gavhan & Chirle for package III				Once site clearing work/execution part of work start.												
				Generated waste soil (t) total	6909.7 m ³								App. 2000 CuM Collected in jumbo bags and Disposed off in EBB Location.	NA		
		Generated cutting tree (ha) total	192 Tons weight of cut wood		In April-June 2021 - 4 Trees are cut	Both of forest and CIDCO area (234+75)= 309										
		Generated domestic waste (t/month) total	6.35 T for the quarter	3.5 T/quarter. It is disposed through CIDCO daily.	1.74 T for the quarter											
		Confirmation of adequate disposal (visual survey)														
4	Soil Contamination/sedimentation	Heavy Metals & Oil & Grease	1. Sewri & Sewri bay area for package I	1. Muck: 1 Time / Year 2. Sediments: 4 Times / Year	Soil Pollution Standard in India (MOEF)	Sediment sample at Sewri	Muck Testing Done on March 2021 and Reports submitted to GC	NA				Kindly check the letter No.Ref No. Mthl/P3/L&T/GC/LT/HSE-2226/2020 dated on 12.12.2020				
			2. Nhava temporary bridge & casting yard in Gavhan for package II													
			3. Gavhan & Chirle for package III	*If any spillage/ leakage take place from chemical, fuel storage area. *One time grab sample to be collected during Bridge Construction *Pre & Post Monsoon at Storage area only												
				1. Cadmium: 0.01mg/l										BDL		
				2. total cyanide : not detected										<0.005		
				3. organic phosphorus: not detected										10.5		
				4. lead: 0.01mg/l										0.13	Not applicable for package-3	Hazardous Storage is situated in low laying area at Gavan area. Due to this reason complete ground area is covered by boulders to avoid further water logging in rainy season. Therefore soil sample is impossible to taken out from in and around the Oil & chemical
				5. chromium (VI): 0.05mg/l										BDL		
				6. arsenic: 0.01mg/l or 15mg/kg (agri-land soil)										BDL		
				7. total mercury: 0.005mg/l										BDL		
				8. alkyl mercury: not detected												
				9. PCBs: not detected										BDL		
				10. copper: 125mg/kg (only paddy field soil)												
				11. dichloromethane: 0.02mg/l										BDL		
				12. carbon tetrachloride: 0.002mg/l										BDL		
				13. 1,2-dichloroethane: 0.004mg/l										BDL		
	14. 1,1-dichloroethylene: 0.02mg/l		BDL													
	15. cis-1,2-dichloroethylene: 0.04mg/l		BDL													
	16. 1,1,1-trichloroethane: 1mg/l		BDL													

Regarding soil contamination/sedimentation, some items shall be selected from the total 25 standards items during the Detailed Design. Only the selected items shall be reported to JICA, and the rest of items shall be deleted from this form.

The Project for Construction of Mumbai Trans Harbour Link
Reporting Form of Environmental Monitoring during Construction
 Attachment 2-4

Attachment 2-4

This form is prepared for reporting the monitoring results to JICA India Office. Only minimum required parameters are included in this form, and not all parameters in EMOp are covered.

Monitoring Period - April to June 2021

1. Environmental Monitoring during Construction for 4.5 years

						17. 1,1,2-trichloroethane: 0.006 mg/l			BDL			
						18. trichloroethylene: 0.03mg/l			BDL			
						19. tetrachloroethylene: 0.01mg/l			BDL			
						20. 1,3-dichloropropene: 0.002mg/l			BDL			
						21. thiuram: 0.006mg/l			BDL			
						22. simazine: 0.003mg/l			BDL			
						23. thiobencarb: 0.02mg/l			BDL			
						24. benzene: 0.01mg/l			BDL			
						25. selenium: 0.01mg/l			BDL			
5	Noise and vibration	Ambient and road side noise (dB(A)LAeq)	1. Sewri & Sewri bay area for package I	Fortnightly	Construction area Standard 85 dB(A) daytime (Japan standard) Not construction area : Ambient Noise Standard in India (dB(A) LAeq)	Sewri (ST 200-500) (Industrial area)	Sea Section (ST5000-5500) Migratory Bird Area(no standard on sea section)	Shivaji Nagar (Commercial area)	Chirle (package-III) Commercial area			
			2. Nhava temporary bridge & casting yard in Gavhan for package II	2 Times / Year	Day time : 6-22 hr (continuous) dB(A)	70	70.7	66.8	54.4			
			3. Gavhan & Chirle for package III	Fortnightly	Night time: 22-6 hr (continuous) dB(A) (only sea section) Day time : 6-22 hr (10 min during 9-17 hrs) Night time: 22-6 hr (10 min 22-24 hr)	63	66	65.3	49.6			
			Note (standard values in Not construction area)									
			1.Industrial Area Day Time: 75 (6-22hr) Night Time: 70 (22-6hr)									
			2.Commercial Area: Day Time: 65 (6-22hr) Night Time: 55 (22-6hr)									
			Kindly check the letter No.Ref No. Mthl/P3/L&T/GC/LT/HSE-2226/2020 dated on 12.12.2020									
				Vibration (dB) shall be converted from mm/s to dB	1 Location Gavan area for package III	Half yearly	Construction area Standard 75 dB daytime (Japan standard) Not construction area : Vibration Standard (Japan Standard along the road)	Sewri (ST 200-500) (Industrial area)	Shivaji Nagar (Commercial area)	Chirle		
					Day time : 6-22 hr (continuous)		Not Applicable		There is no reference standard in India for Vibration monitoring in marine area. GC has confirmed that vibration monitoring is not required for the project.			
					Night time: 22-6 hr (continuous)							
Note (standard values in Not construction area)												
1. Commercial /Industrial Area Day Time: 70 (7-20hr) Night Time: 65 (20-7hr)												
Regarding protected area (CRZ and Important Bird Area) and ecosystem, detailed long-term monitoring plan will be established during baseline survey of birds. This tentative monitoring form shall be updated based on the detailed long-term monitoring plan.												
		1. Monitoring of mudflat conditions including fauna-flora 2. Monitoring of Cutting Tree and replantation/transplantation	Along MTHL alignment and mangrove replant area for Package I	Quarterly during the construction Period	Standard is not existing, but quantity and quality should not be worsen	Sewri side (ST500-5500)	Sea Section (ST5500-16000)	Shivaji Nagar side (app. ST16000-19000)	Mangrove Replantation area appointed by State Government			
			Along MTHL alignment and mangrove replant area for package II	4 Times / Year	1-1. Fauna-Flora (number of species and quantity)			N/A	N/A			
					(1) Number of species of bird							
					(2) Number of species of fish (3) Estimated number of Flamingo							
				1-2: Mangrove density and community survey		not required						

The Project for Construction of Mumbai Trans Harbour Link
Reporting Form of Environmental Monitoring during Construction
 Attachment 2-4

Attachment 2-4

This form is prepared for reporting the monitoring results to JICA India Office. Only minimum required parameters are included in this form, and not all parameters in EMOp are covered.

Monitoring Period - April to June 2021
--

1. Environmental Monitoring during Construction for 4.5 years

Natural Environment	6	Protected Area	3. Monitoring of Mangrove Plantation area appointed by MoEF 4. Monitoring of sedimentation soil and ecological parameter (25 items on EIA main text Table 6.1.15 for soil and 7 items such as 1)Net primary productivity, 2)Chlorophyll-a, 3)Phosphate, 4)Nitrate, 5)Nitrite, 6)Particulate Organic Carbon, 7) SiO2)			(1) Number of species of mangrove		not required			
						(2) Density of mangrove (xx trees/10m x 10m)		not required			
						1-3: Benthos Survey		not required			
						(1) Number of species and quantity by species	146 Species and 127 No/m2	not required			
						2-1: Cutting tree confirmation	Total 307 trees have been cut. 102 trees have transplanted	All the tree cutting and mangrove cutting had been carried Out as per approval received from GC and MMRDA and job was completed in 2018 itself and after that no trees and mangroves have been cut till date	Approved By Both CIDCO and Forest forest Dept (both Alibaug and Uran(regional office))		
						(1) Number of cutting tree and species		not required			
						3-1: Mangrove survey in the replant area		not required			
						(1) Number of species of mangrove		not required	Nil		
						(2) Density of mangrove (xx trees/10m x 10m)		not required			
						4. Ecological Parameter		not required			
						(1) Net primary Productivity : <1,500 mgC/m3/day at surface					
						(2) Chlorophyll-a: <4mg/m3	4.2				
						(3) Phosphate: 0.1-90µg/l	278				
						(4) Nitrate: 1.0-500µg/l	751				
						(5) Nitrite: <125µg/l					
(6) Particulate Organic Carbon: 10-100mg/m ³											
(7) SiO2: 10-5,000µg/l	4862										
7	Hydrology	Flooding situation	Not applicable for Package I 2 Locations (CRZ at Sewri and Shivaji Nagar) for Package II Not applicable for Package III	4 Times / Year	Criteria for evaluation Project activities and structures does not cause flooding and impacts on tidal conditions Monitoring of flooding situation	Sewri No Flooding	Shivaji Nagar No flooding				
8	Topography and Geology	Conditions in embankment area	2 Locations (1. Embankment of Inter Change in Shivaji Nagar and 2 Cutting area at toll gate in Chirle)	4 times / year x 4.5 years	Criteria for evaluation Embankment shall be stabilized without any landslide and cracks Monitoring of embankment	Shivaji Nagar done	Chirle Chirle	Chirle	Rock filling activity is carried out as per agreement.		
9	Local conflict of interests	Construction worker's township	2 Locations (major camp site in Sewri and Shivaji Nagar)	4 times / year x 4.5 years	Criteria for evaluation Employment opportunity shall be provided fairly Number of hired workers by community	Sewri Camp Site 477 in April 21, 466 in May 21 and 475 in June 21	Shivaji Nagar Camp Site 125-150	Chirle 65 (jasai Camp)			
10	Infectious diseases such as HIV/AIDS	Number of infected patient	2 Locations (major camp site in Sewri and Shivaji Nagar)	4 times / year x 4.5 years	Criteria for evaluation Infection disease rate shall not be caused by the project Confirmation of health check record and inspect project site	Sewri Camp Site During this quarter 108 no. , COVID 19 positive cases reported who have been treated and discharged and 2 deaths of one staff and one wokman in this quarter	Shivaji Nagar Camp Site Health Checks carried out but HIV/AIDS parameter is not there.	Chirle Regular Health check up is carried out by site Doctor.			
11	Labour Environment	Construction worker's cond	2 Locations (major camp site in Sewri and Shivaji Nagar)	2 times / year x 4.5 years	Criteria for evaluation "Building And Other Construction Workers (Regulation of Employment and Conditions of Service) Act,1996", "The building and other construction worker's welfare cess Act, 1996" and international standards such as "IFC Performance Standard 2 Labor and Working Conditions" Site Visual Inspection	Sewri Camp Site All provisions as per BOCW have been provided. *2200 nos. of Food meals (lunch & Dinner) provided to workmen from BOCW. * Face mask provided to workmen, * Calcium & Vitamins tablets provided to workmen to boost up the immunity of workmen, * Sanitizers & Liquids soaps also provides to different location for workmen. *Daily temperature Check of workmen at site and colony is conducted. Daily sanitisation at work site, of working equipment and the buses used for communitine is conducted	Shivaji Nagar Camp Site Conforming with BOCW Act 1996	Gavan Camp site Conforming with BOCW Act 1996			

**The Project for Construction of Mumbai Trans Harbour Link
Reporting Form of Environmental Monitoring during Construction**

Attachment 2-4

Attachment 2-4

This form is prepared for reporting the monitoring results to JICA India Office. Only minimum required parameters are included in this form, and not all parameters in EMoP are covered.

Monitoring Period - April to June 2021
--

1. Environmental Monitoring during Construction for 4.5 years

Other	12	Accident	Number of accidents	2 Locations (major camp site in Sewri and Shivaji Nagar)	4 times / year x 4.5 years	Criteria for evaluation	Sewri Camp Site	Shivaji Nagar Camp Site	Other area	
						Any accidents are not caused by construction				
						Number of recorded accident	3	NIL	NIL	

MTHL Land Acquisition Status (Attachment 2-6):

Total land required on Navi Mumbai side- 108.09 ha

Land in possession in MMRDA – 106.345 ha

Balance land acquisition- 1.745 ha

Note: The acquisition of 1.745 ha is in progress by CIDCO. The balance acquisition would be likely completed by the end of September 2021.

Land Required in ha		Land Acquired in ha		Balance Land to be acquired in ha	Anticipated date for Land Acquisition	Payment status (Payment made to Land Owners by CIDCO)	Remarks
Govt.	Private	Govt.	Private	Private*			
98.75	9.34	98.75	7.595	1.745	30-09-2021	--	The payment status to the land owners are awaited from CIDCO. The same would be communicated to JICA on receipt of the same.
Total		98.75	7.595	1.745			
108.09							

***Portions of Private Land**

Sr. No.	Name of Village	Area (Hectare)	Acquired	Non-acquired
1	Gavhan	0.15	0.15	0.00
2	Jasai	8.72	7.306	1.414
3	Chirle	0.47	0.139	0.331
Total Area		9.34	7.595	1.745

RAP Implementation Monitoring Form For Mumbai Trans Harbour Link Project (MTHL)

1. General Information

a. RAP Implementation Monitoring Results:	Progress Status Report (PSR) of 2 st quarter of 2021
b. Date of Preparing This form	30-06-2021
c. Person Preparing This form	Name: Robin Sham Position: Engineer and Team Leader Department/Organizations: General Consultants

2. Scale of Impact

2.1 Project Affected Households (PAHs) and Project Affected Persons (PAPs) for Sewri side

Total Project Affected Households (PAHs)	297 Hhs	Titleholders: 0 Hhs Non-titleholders: 297 Hhs
Total PAPs	1,282 persons*	Titleholders: 0 persons Non-titleholders: 1,282 persons*
PAHs who need relocation (as residents)	231 Hhs	Titleholders: 0 persons Non-titleholders: 231 (1,088 persons) *
PAPs who do not need relocation (as residents)	0 persons	Titleholders: 0 persons Non-titleholders: 0 persons
Commercial PAPs who need relocation	66 (194 persons) *	Titleholders: 0 persons Non-titleholders: 66 (194 persons) *
Commercial PAPs who do not need relocation	0 persons	Titleholders: 0 persons Non-titleholders: 0 persons

* - Figures for number of persons do not include no. of family members of few additional PAPs.

2.2 Structures

Structures	Residential: 231 Commercial: 65 Residential + Commercial: 1 (counted in Commercial) Community: 9 (Religious Properties 6, Public Toilets 3) Government: 16 (MbPT Structures 9, Occupants of Leased Plots 6 & Police Chowki 1) Total: 322
-------------------	---

2.3 Fishery

Categories of Fisher-folks	Identified Number		Total	Remarks
	Mumbai side	Navi Mumbai side		
C1: Fishing stakes and nets in RoW (250 m.)	178	54	232	Funds for 230 nos C1 category fishermen are transferred to Commissioner of Fisheries on 17.03.2020 for payment to the beneficiaries. 2. The list of balance 2 Nos. of C1 category fishermen are in process of fund transfer to

QPR No. 17 (Apr-June 2021) Attachment 2-8

				Commissioner of Fisheries.
C2: Fishing Stakes and Nets within 500 m. of RoW (Southern side)	296	567	863	1. Funds for 496 nos C2 category fishermen are transferred to Commissioner of Fisheries in the 2017-18. 2. The list of balance 367 Nos. of C2 category fishermen are under verification of validity.
C3: Hand Pickers	1498	4051	5549	Funds for 4141 nos of C3 category fishermen are already transferred to Commissioner of Fisheries and balance 1408 Nos. of C3 category fishermen are in process of fund transfer to Commissioner of Fisheries.
C4: Commercial and Artisanal Fisher-folks (Loss of Time and Increased Operating Costs)	Will be observed during construction period	Will be observed during construction period	---	Nil
C5: Fisher-folks with Loss due to Turbidity	Will be observed during construction period	Will be observed during construction period	----	Nil
C6: Fisher-folks with Damages due to Accidents	Will be observed during construction period	Will be observed during construction period	----	Nil

2.4 Land Acquisition / Transfer

Location	Land Required in Ha.		Land Acquired in Ha.		Balance Land to be acquired in Ha	Remarks
	Govt.	Private	Govt.	Private		
Sewri	10.089	0	10.089	0	0	
Navi Mumbai	98.75	9.34	98.75	7.595	1.745	
Total	118.179		108.839	7.595	1.745	

3. Monitoring Results

3.1 Sewri Section

Activity	Indicator	Total Target	Progress till Last Quarter	Progress during reporting Quarter	Cumulative Progress till Current Quarter	Cumulative Achievement of Total Target (%)	Remarks, If Any
Resettlement	No. of Residential PAHs provided with Allotment Letters of Alternate Tenements	231	141	56	197	85%	
	No. of Residential PAHs given possession of Alternate Tenements	231	139	0	139	60%	
	No. of Commercial/R+C PAPs provided with Allotment Letters of Alternate Shops/Tenements	66	21	2	23	34%	
	No. of Commercial R+C PAPs given possession of Alternate Shops/Tenements	66	20	0	20	26%	
	No. of Occupants of MbPT Leased Plots provided Compensation	6	5	0	5	84%	
	No. of Religious properties Relocated / Removed	6	1	0	1	17%	Jivdani Mandir allotment letter given
	No. of Other Community properties Relocated / Removed	4	0	0	0	0%	
	No. of Structures in possession of MbPT Dismantled / Cleared	9	0	9	9	100%	
	No. of PAHs/PAPs provided Shifting Charges / Arrangement	297	0	0	0	0%	
Rehabilitation	No. of PAHs / PAPs identified for Livelihood Support in Post Resettlement Assessment						
	No. of PAHs / PAPs provided Livelihood Support under Program-I (to be identified)						
	No. of PAHs / PAPs provided Livelihood Support under Program-II (to be identified)						
	No. of PAHs / PAPs provided Livelihood Support under Program-III (to be identified)						

QPR No. 17 (Apr-June 2021) Attachment 2-8

Activity	Indicator	Total Target	Progress till Last Quarter	Progress during reporting Quarter	Cumulative Progress till Current Quarter	Cumulative Achievement of Total Target (%)	Remarks, If Any
	No. of new enterprises started						
Grievance Redress	No. of Grievances Received by FLGRC	4					
	No. of Grievances Disposed by FLGRC	1					
	No. of Grievances Received by SLGRC	0					
	No. of Grievances Disposed by SLGRC	0					
Post Resettlement Assistance	No. of CHSs Registration helped						
	No. of CHSs provided Tenements for Social Amenities						
	No. of CHSs' Maintenance Fund Invested						
	No. of CHSs' Office Bearers provided training						

SUMMARY OF FISHER FOLKS OF MTHL PROJECT (Influence Zone of 23 villages) Up to 30-06-2021						
Sr. No.	Village Name	Total number of forms Received	Total approved eligible family units			
			C1	C2	C3	Total
1	Bamandongri	273	1	1	28	30
2	Belapur	110	0	5	15	20
3	Belpada	1185	0	7	478	485
4	Diwale	455	12	201	52	265
5	Ganeshpuri	276	0	37	35	72
6	Gavhan	2162	0	14	1317	1331
7	Jasai	926	0	0	18	18
8	Jawale	51	0	1	0	1
9	Kombadbhuja	413	1	23	134	158
10	Kopar	994	2	5	228	235
11	Karave	178	0	44	67	111
12	Mahul	1062	129	76	604	809
13	Moha	475	22	24	135	181
14	Mora	818	0	102	375	477
15	Morave	539	14	21	88	123
16	Nhava	1646	0	32	307	339
17	Sarsole	266	0	30	83	113
18	Sewri	305	0	1	72	73
19	Shelghar	241	0	0	15	15
20	Shivajinagar	202	1	4	61	66
21	Trombay	1208	49	219	823	1091
22	Ulwe	218	1	3	14	18
23	Uran & Hanuman Koliwada	683	0	11	600	611
24	Vahal	411	0	2	1	3
Total		15097	232	863	5550	6645
Total applications						15097
Duplicate/Repeated Application						2428
Net Applications						12669
Approved applications						6645

Grievance Redressal Committee (GRC) for Fisher-folk Compensation

No. of Cases referred to GRC	No. of Cases		No. of Cases Rejected	No. of Cases under Consideration
	Allowed	Compensation Paid		
Nil	Nil	Nil	Nil	Nil

Implementation Schedule for Fisher-folks Compensation & Land Acquisition in Navi Mumbai**A. Implementation Schedule for Fisher-folks Compensation: -**

Sr. No.	Task Designation	Approving authority	Start Date	Completion Date
1	Approval of fisher-folks' compensation Policy	Fisher-folks Compensation Committee (FCC)	08-10-2015	23-12-2015
2	Approval by MMRDA	MMRDA	10-12-2015	23-12-2015
3	Submission to JICA	MMRDA	--	04-01-2016
4	Detailed list of PAP and compensation plan	1. Detailed list of Fisher-folk PAP up to list 1 (1165 Nos) & 2 (1399 Nos) are finalized by the Fisheries Department. 2. From 2018, FEVC committee is the approval authority of PAF and approved C1- 232 Nos. C2 - 367 Nos and C3- 3482 Nos are approved.	23-12-2015	Up to 30.06.2021 1. Total up to date applications scrutinized = 12669 Nos. 2. Eligible = 6645 Nos. 3. Rejected = 6024 Nos.
	Validation of compensation plan	Fisher-folks Compensation Committee (FCC)	23-12-2015	1. Approval to the Fisher-folk PAP list obtained from Fisheries Department for Fisherfolk from Sewri, Mahul & Trombay (Mumbai side) – 12th September 2017 and 20th November 2018 for C-2 & C3 Category only.

Sr. No.	Task Designation	Approving authority	Start Date	Completion Date
			23-12-2015	2. Approval to the Fisher-folk PAP list obtained from Fisheries Department for Fisherfolk of Navi Mumbai of C2 & C3 on 25th April 2018. 3. Validation of compensation is in progress and would be completed in phases.
6	Approval of compensation plan	FCC	23-11-2015	28-12-2017
7	Approval by MMRDA	MMRDA	23-11-2015	09-03-2021

B. Implementation Schedule for Land Acquisition in Navi Mumbai: -

Land Required in Ha.		Land Acquired in Ha.		Balance Land to be acquired in Ha	Anticipated date for Land Acquisition	Payment status (Payment made to Landowners by CIDCO)	Remarks
Govt.	Private	Govt.	Private	Private			
98.75	9.34	98.75	7.595	1.745	30-09-2021	--	1. CIDCO is the land acquisition authority for land acquisition for Navi Mumbai 2. MMRDA has paid an amount of INR 59.16 Cr to CIDCO as per their demand. 3. The payment status to the landowners is awaited from CIDCO. The same would be communicated to JICA on receipt of the same.
Total	108.09	106.345		1.745			

Implementation Schedule for SIA (Sewri Section)

Task No.	Task Designation	Start Date	Completion / Forecast Date
1	Preparation of Final SIA		
1.1	MMRDA Approval	October 2015	January 2016
1.2	JICA Approval	November 2015	January 2016
1.3	Posting of project Information on MMRDA		
1.4	Translation and disclosure of entitlement policy in local language to all PAP's	December 2015	January 2016
2	LARP Implementation		
2.1	Grievance redress mechanism established	August 2016	August 2016
2.2	Staff deployment SIA implementation	June 2016	Dec. 2021
2.3	Staff Deployment Public Relation	June 2016	June 2016
2.4	Hiring of Independent Evaluation Agency	November 2018	November 2020
2.5	Preparation and issue of allotment letters to PAPs	June 2018	Sept. 2021
2.6	Notice of PAPs for shifting (Sewri Section)	December 2018	Sept. 2021
2.7	Allotment of dwelling units to PAP's	September 2016	Sept. 2021
2.8	Shifting of PAPs to resettlement Colony	December 2018	Sept. 2021
2.9	Transfer of compensation / allowance/ assistance to PAPs	December 2018	Dec. 2021
2.10	Creation of Community Revolving fund (within 3 months post handing over)	April 2019	Dec. 2021
2.11	Assessment of economic rehabilitation needs by individual household (within 6 months after handing over)	September 2019	Dec. 2021
2.12	Registration of Co-operative housing societies transfer of maintenance funds. (6 months period)	December 2019	Dec. 2021
2.13	Signing of Civil Contract		January 2018
2.14	Notice of Civil works to proceed		March 2018
3	Monitoring & Evaluation		
3.1	Internal Monitoring- Monthly/ Quarterly	June 2016	July 2020
3.2	Independent Evaluation Mid-term and End term evaluation		
	Mid Term	May 2019	June 2020
	End Term	November 2019	Dec. 2021

*Expected to receive the Occupation Certificate of Kurla Bhandari R&R site from SRA Department by July 2021.

Attachment 3- JICA's Concurrence Status

Status of JICA'S Concurrence

Sl. No.	Brief description	Procurement procedure	Bid Cost		JICA'S Concurrence on					
			Local Currency (Cr Rs.)	Total (Cr Rs)	PQ Documents	PQ Evaluation	Bid Documents	Technical Evaluation	Financial Evaluation	Contract
1.	Package-1 (CH 0+000 km to CH10+380 km)	ICB with PQ (2P)	7637.30	7637.30	JICA's Concurrence - 9th May 2016	JICA's Concurrence - 22nd Dec 2016	JICA's Concurrence - 4th Jan 2017	JICA's Concurrence - 12th Sep 2017	JICA's Concurrence - 12th Oct 2017	JICA's Concurrence - 15th Feb 2018
2.	Package-2 (CH 10+380 km to CH18+187 km)	ICB with PQ (2P)	5612.61	5612.61	JICA's Concurrence - 9th May 2016	JICA's Concurrence - 22nd Dec 2016	JICA's Concurrence - 4th Jan 2017	JICA's Concurrence - 12th Sep 2017	JICA's Concurrence - 12th Oct 2017	JICA's Concurrence - 15th Feb 2018
3.	Package-3 (CH18+187 to CH21+800)	ICB with PQ (2P)	1013.79	1013.79	JICA's Concurrence - 9th May 2016	JICA's Concurrence - 4th Jan 2017	JICA's Concurrence - 4th Jan 2017	JICA's Concurrence - 15th Sep 2017	JICA's Concurrence - 12th Oct 2017	JICA's Concurrence - 15th Feb 2018
4.	Package-4 Intelligent Transport System	ICB with PQ (2P)	181.49	181.49	JICA's Concurrence - 23rd August 2019	-	-	-	-	-


Attachment 4- Project Procurement and Financial Status till 30th June 2021

PROJECT PROCUREMENT AND FINANCIAL STATUS TILL 30th JUNE 2021

Type	Contract	Awarded or Estimated Value (in Rs. Crore)	Current Status	Contractors	Project Commencement Date	Stipulated Project Completion Date	% of Overall Project completion (Design/ Procurement/ Construction) till 25 th June 2021	% of Overall Financial Progress (Including Mobilization Advance) till 30 th June 2021
CIVIL	Package-1 (CH 0+000 km to CH 10+380 km)	7637.30	Awarded	L&T-IHI Consortium	March 2018	Sep 2022	53.47%	57.34%
	Package-2 (CH 10+380 km to CH18+187 km)	5612.61	Awarded	DAEWOO-TPL JV	March 2018	Sep 2022	47.04%	59.48%
	Package-3 (CH18+187 to CH21+800)	1013.79	Awarded	L&T	March 2018	Sep 2021	58.20%	68.24%
ITS	Package-4 Intelligent Transport System (ITS)	181.49 (Estimated)	Design Stage	--	June 2021 (Estimated)	Sep 2022	NA	NA

Attachment 5- S-Curve for Cumulative Planned Vs Actual Amount in JPY Million

Attachement 5 - S-Curve for Planned Vs Actual Cumulative Amount till 30th June 2021 in JPY Millions



**Attachment 6- Package-1's Construction Programme
Updated as on 25th June 2021**

**Attachment 7- Package-2's Construction Programme
Updated as on 25th June 2021**

#	Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Actual Start	Actual Finish	Schedule % Complete	Performance % Complete	2018												2019												2020												2021												2022												2023											
										Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec
1	MTHL-PKG2-DETAILED WORK PROGRAMME_25062021_APPROVED_MPR.39		3159	17-Nov-17	21-Sep-24	17-Nov-17		83.65%	47.04%																																																																								
2	PROJECT PRE-COMMENCEMENT ACTIVITY		126	17-Nov-17	22-Mar-18	17-Nov-17	16-Mar-18	0%	0%																																																																								
3	PRE-COMMENCEMENT ACTIVITY		55	15-Dec-17	07-Feb-18	15-Dec-17	20-Mar-18	0%	0%																																																																								
4	JV FORMATION AND REGISTRATION		55	15-Dec-17	07-Feb-18	15-Dec-17	20-Mar-18	0%	0%																																																																								
5	PROJECT EVENT MILESTONE		2484	23-Mar-18	21-Mar-23	23-Mar-18		0%	0%																																																																								
6	PROJECT KEY MILESTONE		2304	23-Mar-18	22-Sep-22	23-Mar-18		0%	0%																																																																								
7	INTERFACE MILESTONE_ERG19		2456	19-Apr-18	21-Mar-23	03-Apr-18		0%	0%																																																																								
8	PHYSICAL PROGRESS AND INTERFACE DATE_ADD2-ATTACHMENT 25		2019	18-Sep-18	22-Jun-22	31-Aug-18		0%	0%																																																																								
9	KEY DATE_ADDENDUM2_NO25_Obtain the Certificate of No Objection		2019	18-Sep-18	22-Jun-22	31-Aug-18		0%	0%																																																																								
10	INTERFACE DATE_ADDENDUM2_NO25		88	17-Dec-18	20-Sep-21			0%	0%																																																																								
11	CONSTRUCTION KEY MILESTONES		1084	03-Sep-18	06-Jul-21	25-Oct-18		0%	0%																																																																								
12	CASTING YARD-OFFICE & CAMP DEVELOPMENT		516	04-Sep-18	25-Apr-19	25-Oct-18	20-Jan-20	0%	0%																																																																								
13	STEEL BRIDGE ASSEMBLY YARD DEVELOPMENT		11	02-Nov-18	06-Nov-19	09-Mar-20	01-Oct-20	0%	0%																																																																								
14	PERMANENT WORKS		985	03-Sep-18	06-Jul-21	08-Dec-18		0%	0%																																																																								
15	MANAGEMENT		613	20-Jan-18	18-Aug-18	12-Jan-18	22-Aug-19	0%	0%																																																																								
16	SITE ORGANISATION		35	20-Jan-18	23-Feb-18	07-Mar-18	07-Mar-18	0%	0%																																																																								
17	DEVELOPMENT OF MANAGEMENT SYSTEM		613	20-Jan-18	27-May-18	20-Jan-18	22-Aug-19	0%	0%																																																																								
18	COMMUNICATION / DOCUMENT CONTROL SYSTEM		315	20-Jan-18	10-May-18	20-Jan-18	24-Oct-18	0%	0%																																																																								
19	QUALITY ASSURANCE AND MANAGEMENT SYSTEM		254	23-Mar-18	10-May-18	23-Mar-18	24-Oct-18	0%	0%																																																																								
20	HEALTH, SAFETY AND ENVIRONMENTAL MANAGEMENT SYSTEM		551	23-Mar-18	10-May-18	23-Mar-18	22-Aug-19	0%	0%																																																																								
21	INTERFACE MANAGEMENT SYSTEM		49	23-Mar-18	10-May-18	23-Mar-18	24-Oct-18	0%	0%																																																																								
22	RISK MANAGEMENT PLAN		66	23-Mar-18	27-May-18	23-Mar-18	24-Oct-18	0%	0%																																																																								
23	DEVELOPMENT OF WORK PROGRAMME		63	23-Mar-18	24-May-18	23-Mar-18	21-Sep-18	0%	0%																																																																								
24	CONTRACTOR'S WORK PROGRAMME		63	23-Mar-18	24-May-18	23-Mar-18	21-Sep-18	0%	0%																																																																								
25	OTHER CONTRACTUAL SUBMITTALS		28	24-Mar-18	20-Apr-18	24-Mar-18	23-Apr-18	0%	0%																																																																								
26	PERMIT & APPROVAL		389	20-Jan-18	18-Aug-18	12-Jan-18	03-Aug-19	0%	0%																																																																								
27	SURVEYING & GEOTECHNICAL INVESTIGATION		35	20-Jan-18	23-Feb-18	12-Jan-18	09-Feb-18	0%	0%																																																																								
28	CUTTING OF MANGROVES		70	20-Jan-18	30-Mar-18	25-Jan-18	23-Apr-18	0%	0%																																																																								
29	SETTING UP BATCHING PLANT		313	06-Apr-18	18-Aug-18	06-Apr-18	28-Nov-18	0%	0%																																																																								
30	PC YARD & CAMP		28	04-May-18	01-Jun-18	21-Mar-18	01-Oct-18	0%	0%																																																																								
31	CONNECTION FOR ELECTRICITY & WATER		63	18-May-18	20-Jul-18	06-Apr-18	03-Aug-19	0%	0%																																																																								
32	CUTTING OF TREES		35	23-Mar-18	26-Apr-18	10-May-18	02-Aug-18	0%	0%																																																																								
33	IMPORT PERMITS/LICENCES FOR EQUIPMENTS & GOODS		70	23-Mar-18	31-May-18	15-May-18	31-May-18	0%	0%																																																																								
34	NOC FOR PLANT & FACILITIES TO BE USED AT SITE		51	23-Mar-18	31-May-18	16-Aug-18	28-Nov-18	0%	0%																																																																								
35	TEMPORARY ACCESS ROAD FOR MAIN BRIDGE & INTERCHANGE		58	23-Mar-18	19-May-18	23-Mar-18	28-Jul-18	0%	0%																																																																								
36	DESIGN		1291	20-Jan-18	04-Sep-19	01-Jan-18		100%	100%																																																																								
37	EARLY STAGE DESIGN WORK / INFORMATION COLLECTION		678	20-Jan-18	17-Jul-18	01-Jan-18	12-Nov-19	100%	100%																																																																								
38	INDEPENDENT DESIGN CHECKER APPROVAL		35	20-Jan-18	23-Feb-18	20-Jan-18	13-Apr-18	0%	0%																																																																								
39	TOPOGRAPHIC SURVEY		116	20-Jan-18	16-May-18	01-Jan-18	20-Apr-18	0%	0%																																																																								
40	BATHYMETRIC SURVEY		75	20-Jan-18	04-Apr-18	25-Jan-18	20-Mar-18	0%	0%																																																																								
41	ADDITIONAL TIME FOR ONGC & BPCL PHYSICAL VERIFICATION		309			21-Mar-18	05-Aug-19	0%	0%																																																																								
42	GEOTECHNICAL INVESTIGATION		548	20-Jan-18	17-Jul-18	12-Jan-18	25-Jun-19	100%	100%																																																																								
43	ADDITIONAL WORKS FOR DESIGN INITIATION OF STEEL MODULE 1		63			26-Jun-19	12-Nov-19	0%	0%																																																																								
44	TEMPORARY WORK		1037	22-Jan-18	01-Nov-18	20-Jan-18	20-Aug-20	100%	100%																																																																								
45	PROJECT OFFICE LAYOUT		241	04-May-18	02-Jun-18	04-May-18	17-Jul-18	0%	0%																																																																								
46	CASTING YARD LAYOUT		72	22-Jan-18	04-Apr-18	20-Jan-18	09-Oct-18	0%	0%																																																																								
47	TEMPORARY BRIDGE		94	26-Feb-18	31-May-18	24-Feb-18	30-Aug-18	100%	100%																																																																								
48	CASTING YARD STRUCTURE		199	10-May-18	10-Aug-18	20-Mar-18	20-Nov-18	0%	0%																																																																								
49	STEEL BRIDGE FABRICATION YARD		365	20-Jul-18	01-Nov-18	11-Nov-19	20-Aug-20	0%	0%																																																																								
50	CONCRETE MIX DESIGN		274	23-Mar-18	31-Aug-18	12-May-18	15-Nov-18	0%	0%																																																																								
51	JFE DESIGN PROGRAMME		1190	01-May-18	04-Sep-19	09-Apr-18		100%	100%																																																																								
52	PROCUREMENT, MANUFACTURING AND LOGISTICS		1434	20-Jan-18	23-Aug-20	22-Dec-17		100%	100%																																																																								
53	SURVEY & INVESTIGATION		72	20-Jan-18	02-Apr-18	22-Dec-17	04-Apr-18	0%	0%																																																																								
54	TOPOGRAPHIC SURVEY AGENT		21	20-Jan-18	09-Feb-18	01-Jan-18	22-Jan-18	0%	0%																																																																								
55	BATHYMETRIC SURVEY / UTILITY SURVEY AGENT		21	20-Jan-18	09-Feb-18	01-Jan-18	23-Jan-18	0%	0%																																																																								
56	GEOTECHNICAL INVESTIGATION AGENCY		48	22-Jan-18	02-Apr-18	22-Dec-17	04-Apr-18	0%	0%																																																																								
57	TEMPORARY WORK		964	20-Jan-18	20-Oct-18	20-Jan-18	11-May-20	0%	0%																																																																								
58	MAIN WORK SUBCONTRACT WORK		1080	23-Mar-18	20-Jul-19	23-Mar-18		0%	0%																																																																								

Project Baseline Bar
 Critical Remaining Work
 Summary
 Actual Work
 ◆ Milestone
 Remaining Work
 % Complete

EMPLOYER:
MUMBAI METROPOLITAN REGION DEVELOPMENT AUTHORITY (MMRDA)

CONTRACTOR:
DAEWOO - TPL JV

Date	Revision	Checked	Approved
25-Jun-21	R0		

#	Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Actual Start	Actual Finish	Schedule % Complete	Performance % Complete	2018												2019												2020												2021												2022												2023											
										Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec
59	EQUIPMENTS		1097	23-Mar-18	12-Sep-19	23-Mar-18	05-Nov-20	100%	100%																																																																								
60	BATCHING PLANT		437	23-Mar-18	31-Jul-18	23-Mar-18	23-Mar-19	0%	0%																																																																								
61	RCD MACHINE		514	23-Mar-18	11-Nov-18	23-Mar-18	24-Aug-19	0%	0%																																																																								
62	GANTRY CRANE		1097	23-Mar-18	08-Feb-19	23-Mar-18	05-Nov-20	100%	100%																																																																								
63	SEGMENT LAUNCHER		770	24-Jul-18	12-Sep-19	24-Jul-18	09-Mar-20	0%	0%																																																																								
64	PRECAST MOULD AND SYSTEM FORM		715	07-Aug-18	24-Mar-19	04-Sep-18	25-Sep-20	100%	100%																																																																								
65	PRECAST MOULD_CASTING BED		332	20-Aug-18	24-Mar-19	03-Jun-19	25-Sep-20	100%	100%																																																																								
66	SYSTEMFORM		447	07-Aug-18	04-Mar-19	04-Sep-18	31-Aug-20	0%	0%																																																																								
67	MATERIAL SUPPLIERS		1301	02-Jun-18	15-Oct-19	20-Apr-18		0%	0%																																																																								
68	MATERIAL PROCUREMENT		0			08-Aug-18		0%	0%																																																																								
69	TEMPORARY BRIDGE		0			08-Aug-18	15-Feb-20	0%	0%																																																																								
70	PERMANENT WORKS		0			25-Mar-19		0%	0%																																																																								
71	PROCUREMENT OF STEEL GIRDER		673	07-May-19	23-Aug-20	01-Aug-19	02-Feb-21	0%	0%																																																																								
72	STEEL PLATE FOR (RHS.STEEL MOUDLE-2_MP177 - MP182)		513	04-Jun-19	13-Jul-20	08-Aug-19	02-Jul-20	0%	0%																																																																								
73	STEEL PLATE FOR (LHS.STEEL MOUDLE-2_MP177 - MP182)		438	07-May-19	16-Apr-20	01-Aug-19	12-May-20	0%	0%																																																																								
74	STEEL PLATE FOR (RHS.STEEL MOUDLE-3_MP183 - MP186)		315	01-Jul-19	10-May-20	01-Nov-19	17-Aug-20	0%	0%																																																																								
75	STEEL PLATE FOR (LHS.STEEL MOUDLE-3_MP183 - MP186)		315	04-Jun-19	14-Apr-20	01-Oct-19	05-Nov-20	0%	0%																																																																								
76	STEEL PLATE FOR (RHS.STEEL MOUDLE-1_MP176 - MP171)		286	30-Jul-19	23-Aug-20	01-Apr-20	02-Feb-21	0%	0%																																																																								
77	STEEL PLATE FOR (LHS.STEEL MOUDLE-1_MP176 - MP171)		327	02-Jul-19	26-Jul-20	29-Mar-20	05-Jan-21	0%	0%																																																																								
78	IMPACT OF COVID-19		51			22-Mar-20	25-May-20	0%	0%																																																																								
79	CONSTRUCTION		2201	02-Apr-18	21-Jun-22	02-Apr-18		83.61%	46.41%																																																																								
80	TEMPORARY WORK		2187	02-Apr-18	21-Jun-22	02-Apr-18		97.97%	97.95%																																																																								
81	PREPARATION WORK		368	02-Apr-18	16-Jan-19	02-Apr-18	25-Jul-19	0%	0%																																																																								
82	ESTABLISHMENT OF EMPLOYER & CONTRACTOR OFFICE		194	20-Jun-18	27-Nov-18	27-Jun-18	18-Jan-19	100%	100%																																																																								
83	ESTABLISHMENT OF LABOUR CAMP		464	20-Jun-18	05-Apr-19	03-Jul-18	04-Apr-19	0%	0%																																																																								
84	ESTABLISHMENT OF CONCRETE CASTING YARD		1095	04-May-18	25-Apr-19	14-Jun-18	12-May-21	100%	100%																																																																								
85	ESTABLISHMENT OF STEEL SPAN ASSEMBLY YARD		584	02-Nov-18	06-Mar-20	01-Nov-19	30-Mar-21	0%	0%																																																																								
86	TEMPORARY BRIDGE		2135	20-May-18	21-Jun-22	27-Jul-18		96.52%	96.49%																																																																								
87	PERMANENT WORK		1934	03-Sep-18	24-May-22	08-Dec-18		81.73%	39.67%																																																																								
88	PRE-FABRICATION AND ASSEMBLY		1155	18-Apr-19	19-Feb-22	16-Oct-19		76.65%	45.89%																																																																								
89	CONCRETE PRE-FABRICATION AT THE CASTING YARD		689	18-Apr-19	15-Sep-21	06-Nov-19		95.68%	23.45%																																																																								
90	STEEL SPAN FABRICATION AT THE SUPPLIER'S WORK SHOP INCLUDING LOGISTIC		1015	02-Jun-19	24-Jan-22	16-Oct-19		74.56%	52%																																																																								
91	STEEL SPAN FABRICATION AT THE SUPPLIER'S WORK SHOP		959	02-Jun-19	29-Nov-21	16-Oct-19		100%	85.41%																																																																								
92	STEEL MODULE-02_MP182 - MP177 (FABRICATION AT JFE)		626	02-Jun-19	29-Jun-21	24-Oct-19	25-Jun-21	100%	100%																																																																								
93	STEEL MODULE-02_MP182 - MP177 (RHS)		626	29-Jun-19	29-Jun-21	06-Jan-20	25-Jun-21	100%	100%																																																																								
94	SHOP DRAWINGS		375	29-Jun-19	08-Jul-20	17-Jan-20	10-Sep-20	0%	0%																																																																								
95	CUTTING & DRILLING		297	02-Oct-19	27-Aug-20	06-Jan-20	21-Jan-21	0%	0%																																																																								
96	FITTING-UP & WELDING		357	17-Oct-19	10-Nov-20	12-Jan-20	04-Feb-21	0%	0%																																																																								
97	TRIAL ASSEMBLING		389	30-Jan-20	09-Jan-21	27-Feb-20	03-Mar-21	100%	100%																																																																								
98	PAINTING		413	19-Apr-20	09-May-21	16-Jun-20	10-May-21	0%	0%																																																																								
99	SHIPPING PREPARATION		413	03-Jul-20	29-Jun-21	10-Aug-20	25-Jun-21	0%	0%																																																																								
100	STEEL MODULE-02_MP182 - MP177 (LHS)		561	02-Jun-19	07-May-21	24-Oct-19	14-Apr-21	100%	100%																																																																								
101	SHOP DRAWINGS		300	02-Jun-19	27-Mar-20	17-Jan-20	10-Jun-20	0%	0%																																																																								
102	CUTTING & DRILLING		140	04-Sep-19	31-May-20	24-Oct-19	13-Jul-20	0%	0%																																																																								
103	FITTING-UP & WELDING		214	19-Sep-19	14-Aug-20	06-Nov-19	02-Sep-20	0%	0%																																																																								
104	TRIAL ASSEMBLING		228	02-Jan-20	28-Sep-20	20-Mar-20	24-Nov-20	100%	100%																																																																								
105	PAINTING		300	07-Mar-20	26-Jan-21	15-May-20	18-Feb-21	0%	0%																																																																								
106	SHIPPING PREPARATION		348	21-May-20	07-May-21	21-Jul-20	14-Apr-21	0%	0%																																																																								
107	STEEL MODULE-03_MP186 - MP183 (FABRICATION AT JFE)		734	29-Jun-19	25-Sep-21	16-Oct-19		100%	100%																																																																								
108	STEEL MODULE-03_MP186 - MP183 (RHS)		659	25-Jul-19	25-Sep-21	26-Dec-19		100%	100%																																																																								
109	SHOP DRAWINGS		295	25-Jul-19	15-May-20	26-Dec-19	18-Jun-20	0%	0%																																																																								
110	CUTTING & DRILLING		181	07-Nov-19	19-Jul-20	01-Apr-20	08-Oct-20	0%	0%																																																																								
111	FITTING-UP & WELDING		268	22-Nov-19	17-Oct-20	01-Jun-20	14-Jan-21	0%	0%																																																																								
112	TRIAL ASSEMBLING		284	05-Apr-20	16-Dec-20	03-Aug-20	09-Feb-21	100%	100%																																																																								
113	PAINTING		348	24-Jun-20	10-May-21	19-Oct-20		0%	0%																																																																								
114	SHIPPING PREPARATION		386	02-Oct-20	25-Sep-21	11-Jan-21		0%	0%																																																																								
115	STEEL MODULE-03_MP186 - MP183 (LHS)		653	29-Jun-19	29-Aug-21	16-Oct-19		100%	100%																																																																								
116	SHOP DRAWINGS		325	29-Jun-19	19-Apr-20	16-Oct-19	05-Nov-20	0%	0%																																																																								
117	CUTTING & DRILLING		304	12-Oct-19	23-Jun-20	17-Feb-20	23-Dec-20	0%	0%																																																																								
118	FITTING-UP & WELDING		329	27-Oct-19	21-Sep-20	03-Apr-20	21-Jan-21	0%	0%																																																																								
119	TRIAL ASSEMBLING		298	10-Mar-20	20-Nov-20	10-Jul-20	18-Mar-21	100%	100%																																																																								

█ Project Baseline Bar █ Critical Remaining Work █ Summary
█ Actual Work ◆ Milestone
█ Remaining Work █ % Complete

EMPLOYER:
MUMBAI METROPOLITAN REGION DEVELOPMENT AUTHORITY (MMRDA)

CONTRACTOR:
DAEWOO - TPL JV

Date	Revision	Checked	Approved
25-Jun-21	R0		

#	Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Actual Start	Actual Finish	Schedule % Complete	Performance % Complete	2018												2019												2020												2021												2022												2023											
										2018												2019												2020												2021												2022												2023											
120		PAINTING	391	29-May-20	14-Apr-21	04-Sep-20	03-Jun-21	0%	0%																																																																								
121		SHIPPING PREPARATION	366	06-Sep-20	29-Aug-21	14-Dec-20		0%	0%																																																																								
122		STEEL MODULE-01_MP176 - MP171 (FABRICATION AT JFE)	735	26-Jul-19	29-Nov-21	16-Apr-20		100%	60.84%																																																																								
123		STEEL MODULE-01_MP176 - MP171 (RHS)	735	26-Jul-19	29-Nov-21	16-Apr-20		100%	84.84%																																																																								
124		SHOP DRAWINGS	250	26-Jul-19	15-Jul-20	16-Apr-20	24-Dec-20	0%	0%																																																																								
125		CUTTING & DRILLING	195	27-Nov-19	12-Oct-20	15-Oct-20	04-Feb-21	0%	0%																																																																								
126		FITTING-UP & WELDING	235	12-Dec-19	31-Dec-20	05-Nov-20	24-May-21	0%	0%																																																																								
127		TRIAL ASSEMBLING	210	05-Apr-20	19-Feb-21	10-Feb-21		100%	84.84%																																																																								
128		PAINTING	176	14-Jun-20	29-Jun-21	02-Jun-21		0%	0%																																																																								
129		SHIPPING PREPARATION	360	07-Sep-20	29-Nov-21			0%	0%																																																																								
130		STEEL MODULE-01_MP176 - MP171 (LHS)	726	24-Aug-19	01-Nov-21	17-Jul-20		100%	36.84%																																																																								
131		SHOP DRAWINGS	355	24-Aug-19	13-Aug-20	17-Jul-20	26-May-21	0%	0%																																																																								
132		CUTTING & DRILLING	199	22-Nov-19	07-Oct-20	06-Aug-20	18-May-21	0%	0%																																																																								
133		FITTING-UP & WELDING	294	07-Dec-19	26-Dec-20	24-Aug-20		0%	0%																																																																								
134		TRIAL ASSEMBLING	248	31-Mar-20	14-Feb-21	15-Dec-20		100%	36.84%																																																																								
135		PAINTING	351	09-Jun-20	24-Jun-21	15-Dec-20		0%	0%																																																																								
136		SHIPPING PREPARATION	413	02-Sep-20	01-Nov-21			0%	0%																																																																								
137		STEEL SPAN MATERIAL OCEAN FREIGHT TO THE MUMBAI PORT INCLUDING CUSTOM CLEARANCE	787	10-Jul-20	09-Jan-22	01-Sep-20		70.23%	43.33%																																																																								
138		STEEL MODULE-01_MP176 - MP171 (OCEAN FREIGHT)	403	23-Nov-20	09-Jan-22			54.15%	0%																																																																								
139		STEEL MODULE-02_MP182 - MP177 (OCEAN FREIGHT)	325	10-Jul-20	09-Aug-21	01-Sep-20		91.67%	83.33%																																																																								
140		STEEL MODULE-03_MP186 - MP183 (OCEAN FREIGHT)	273	29-Nov-20	05-Nov-21	06-Mar-21		58.16%	37.5%																																																																								
141		LOADING AND DELIVERY TO THE CONTRACTOR'S ASSEMBLY YARD	724	20-Aug-20	24-Jan-22	21-Oct-20		62.38%	36.67%																																																																								
142		STEEL MODULE-01_MP176 - MP171 (DELIVERY TO ASSEMBLY YARD)	378	02-Jan-21	24-Jan-22			40%	0%																																																																								
143		STEEL MODULE-02_MP182 - MP177 (DELIVERY TO ASSEMBLY YARD)	262	20-Aug-20	19-Aug-21	21-Oct-20		89.27%	75%																																																																								
144		STEEL MODULE-03_MP186 - MP183 (DELIVERY TO ASSEMBLY YARD)	216	09-Jan-21	20-Nov-21	14-Apr-21		50%	25%																																																																								
145		STEEL GIRDER ASSEMBLY AT THE CONTRACTOR'S ASSEMBLY YARD	492	05-Sep-20	17-Feb-22	23-Nov-20		30%	22.5%																																																																								
146		STEEL MODULE-01_MP176 - MP171 (ASSEMBLY WORKS)	305	13-Oct-21	17-Feb-22			0%	0%																																																																								
147		STEEL MODULE-02_MP182 - MP177 (ASSEMBLY WORKS)	189	05-Sep-20	18-Sep-21	23-Nov-20		75%	56.25%																																																																								
148		STEEL MODULE-03_MP186 - MP183 (ASSEMBLY WORKS)	117	06-Jul-21	23-Nov-21	25-May-21		0%	0%																																																																								
149		STEEL SPAN LOADING AND TRANSPORTING TO THE ERECTION AREA	328	30-Sep-20	19-Feb-22			30%	0%																																																																								
150		STEEL MODULE-01_MP176 - MP171 (LOAD OUT AND TRANSPORT)	203	03-Dec-21	19-Feb-22			0%	0%																																																																								
151		STEEL MODULE-02_MP182 - MP177 (LOAD OUT AND TRANSPORT)	58	30-Sep-20	21-Sep-21			75%	0%																																																																								
152		STEEL MODULE-03_MP186 - MP183 (LOAD OUT AND TRANSPORT)	91	01-Sep-21	25-Nov-21			0%	0%																																																																								
153		MAIN BRIDGE	1883	03-Sep-18	24-May-22	08-Dec-18		84.01%	35.86%																																																																								
154		MAIN BRIDGE FOUNDATION	1315	03-Sep-18	23-Mar-21	08-Dec-18		100%	75.58%																																																																								
155		MAIN BRIDGE PILE FOUNDATION	1177	03-Sep-18	23-Jan-21	08-Dec-18		100%	92.54%																																																																								
156		PILE LOAD TEST	259	03-Sep-18	19-Nov-18	08-Dec-18	11-Nov-19	100%	100%																																																																								
157		MAIN BRIDGE PILE FOUNDATION_LAND 17+414~18+187 FROM MP250 TO MP266	323	30-Nov-18	15-May-19	17-Jan-19	11-Jun-20	100%	100%																																																																								
158		MODULE-21_MP261 - MP257	126	30-Nov-18	05-Mar-19	23-Aug-19	06-Mar-20	100%	100%																																																																								
159		MODULE-22_MP266 - MP262	167	06-Mar-19	15-May-19	17-Jan-19	28-Jan-20	100%	100%																																																																								
160		MODULE-20_MP256 - MP255	32	05-Dec-18	10-Jan-19	25-Sep-19	19-Mar-20	100%	100%																																																																								
161		MODULE-19_MP254 - MP250	199	11-Jan-19	16-Apr-19	05-Oct-19	11-Jun-20	100%	100%																																																																								
162		MAIN BRIDGE PILE FOUNDATION_CRZ 15+890~17+414 FROM MP226 TO MP250	268	20-Dec-18	27-Nov-19	12-Jun-19	21-Feb-20	100%	100%																																																																								
163		MODULE-14_MP231 - MP227	48	17-Aug-19	27-Nov-19	08-Nov-19	21-Feb-20	100%	100%																																																																								
164		MODULE-15_MP236 - MP232	77	08-Mar-19	26-Aug-19	08-Aug-19	25-Dec-19	100%	100%																																																																								
165		MODULE-16_MP240 - MP237	113	20-Dec-18	08-Mar-19	12-Jun-19	11-Nov-19	100%	100%																																																																								
166		MODULE-17_MP245 - MP241	94	20-Mar-19	17-Jun-19	09-Oct-19	04-Jan-20	100%	100%																																																																								
167		MODULE-18_MP249 - MP246	74	21-Jan-19	26-Mar-19	15-Oct-19	09-Feb-20	100%	100%																																																																								
168		MAIN BRIDGE PILE FOUNDATION_INTERTIDAL 14+800~15+890 FROM MP206 TO MP225	417	27-Feb-19	06-Jun-20	15-Oct-19	26-Aug-20	100%	100%																																																																								
169		MODULE-10_MP211 - MP207	243	12-Mar-20	06-Jun-20	01-Nov-19	18-Feb-20	100%	100%																																																																								
170		MODULE-11_MP216 - MP212	277	27-Feb-19	03-Apr-20	15-Oct-19	24-Feb-20	100%	100%																																																																								
171		MODULE-12_MP221 - MP217	225	06-Apr-19	30-Oct-19	25-Feb-20	26-Aug-20	100%	100%																																																																								
172		MODULE-13_MP226 - MP222	313	30-Oct-19	06-Feb-20	24-Jan-20	16-Jun-20	100%	100%																																																																								
173		MAIN BRIDGE PILE FOUNDATION_MARINE 13+610~14+800 FROM MP187 TO MP205	531	12-Dec-19	28-Nov-20	01-Oct-19		100%	99.37%																																																																								
174		MODULE-09_MP206 - MP202	340	12-Dec-19	06-Mar-20	01-Oct-19	13-Oct-20	100%	100%																																																																								
175		MODULE-08_MP201 - MP197	262	22-Feb-20	19-May-20	19-Feb-20	25-Dec-20	100%	100%																																																																								
176		MODULE-07_MP196 - MP192	146	02-May-20	08-Sep-20	12-Oct-20		100%	97.74%																																																																								
177		MODULE-06_MP191 - MP187	82	21-Aug-20	28-Nov-20	31-Aug-20	10-Dec-20	100%	100%																																																																								
178		MAIN BRIDGE PILE FOUNDATION_MARINE (STEEL) 11+880~13+610 FROM MP171 TO MP186	555	27-Nov-19	23-Jan-21	17-Mar-20		100%	63.56%																																																																								
179		STEEL MODULE-03_MP186 - MP183	80	30-May-20	21-Nov-20	08-Oct-20	15-Feb-21	100%	100%																																																																								
180		STEEL MODULE-02_MP182 - MP177	336	27-Nov-19	10-Sep-20	17-Mar-20	25-Jan-21	100%	100%																																																																								
181		STEEL MODULE-01_MP176 - MP171	108	30-Jul-20	23-Jan-21	19-Apr-21		100%	2.77%																																																																								
182		MAIN BRIDGE PILE FOUNDATION_MARINE 10+380~11+880 FROM MP146 TO MP170	661	24-Nov-18	28-Dec-19	19-Feb-19		100%	95.45%																																																																								

█ Project Baseline Bar
 █ Critical Remaining Work
 Summary
█ Actual Work
 ◆ Milestone
█ Remaining Work
 █ % Complete

EMPLOYER:
MUMBAI METROPOLITAN REGION DEVELOPMENT AUTHORITY (MMRDA)

CONTRACTOR:
DAEWOO - TPL JV

Date	Revision	Checked	Approved
25-Jun-21	R0		

#	Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Actual Start	Actual Finish	Schedule % Complete	Performance % Complete	Gantt Chart (2018-2023)											
										2018	2019	2020	2021	2022	2023						
183	MODULE-05_MP171 - MP167		79	19-Jun-19	16-Oct-19	24-Feb-21		100%	73.75%	18-Aug-21, MODULE-05_MP171 - MP167											
184	MODULE-04_MP166 - MP162		507	24-Nov-18	18-Feb-19	19-Feb-19	20-Feb-21	100%	100%	20-Feb-21A, MODULE-04_MP166 - MP162											
185	MODULE-03_MP161 - MP157		393	22-Jan-19	18-Apr-19	03-Apr-19	25-Mar-21	100%	100%	25-Mar-21A, MODULE-03_MP161 - MP157											
186	MODULE-02_MP156 - MP152		94	16-Apr-19	27-Jul-19	21-Dec-20	27-Mar-21	100%	100%	27-Mar-21A, MODULE-02_MP156 - MP152											
187	MODULE-01_MP151 - MP146		107	04-Oct-19	28-Dec-19	23-Dec-20	03-Apr-21	100%	100%	03-Apr-21A, MODULE-01_MP151 - MP146											
188	MAIN BRIDGE PILE CAP INSTALLATION		1048	22-Dec-18	23-Mar-21	01-May-19		100%	57.86%	15-Apr-22, MAIN BRIDGE PILE CAP INSTALLATION											
189	MAIN BRIDGE PILE CAP BOTTOM SLAB INSTALLATION		1007	22-Dec-18	17-Feb-21	19-Aug-19		0%	0%	28-Dec-21, MAIN BRIDGE PILE CAP BOTTOM SLAB INSTALLATION											
190	MAIN BRIDGE PILE CAP BOTTOM SLAB_CRZ 15+890~17+414 FROM MP226 TO MP250		356	17-Jan-19	12-Dec-19	19-Aug-19	28-May-20	0%	0%	28-May-20A, MAIN BRIDGE PILE CAP BOTTOM SLAB_CRZ 15+890~17+414 FROM MP226 TO MP250											
191	MODULE-14_MP231 - MP227		168	28-Sep-19	12-Dec-19	24-Dec-19	28-May-20	0%	0%	28-May-20A, MODULE-14_MP231 - MP227											
192	MODULE-15_MP236 - MP232		71	05-Apr-19	11-Sep-19	02-Nov-19	21-Feb-20	0%	0%	21-Feb-20A, MODULE-15_MP236 - MP232											
193	MODULE-16_MP240 - MP237		142	17-Jan-19	20-Mar-19	19-Aug-19	23-Feb-20	0%	0%	23-Feb-20A, MODULE-16_MP240 - MP237											
194	MODULE-17_MP245 - MP241		44	17-Apr-19	03-Jul-19	22-Oct-19	04-Jan-20	0%	0%	04-Jan-20A, MODULE-17_MP245 - MP241											
195	MODULE-18_MP249 - MP246		63	19-Feb-19	12-Apr-19	08-Nov-19	10-Feb-20	0%	0%	10-Feb-20A, MODULE-18_MP249 - MP246											
196	MAIN BRIDGE PILE CAP BOTTOM SLAB_INTERTIDAL 14+800~15+890 FROM MP206 TO MP225		186	06-Apr-19	18-Jul-20	30-Dec-19	30-Nov-20	0%	0%	30-Nov-20A, MAIN BRIDGE PILE CAP BOTTOM SLAB_INTERTIDAL 14+800~15+890 FROM MP206 TO MP225											
197	MODULE-10_MP211 - MP207		95	15-Apr-20	18-Jul-20	30-Dec-19	30-Sep-20	0%	0%	30-Sep-20A, MODULE-10_MP211 - MP207											
198	MODULE-11_MP216 - MP212		128	06-Apr-19	15-Apr-20	09-Mar-20	19-Oct-20	0%	0%	19-Oct-20A, MODULE-11_MP216 - MP212											
199	MODULE-12_MP221 - MP217		74	10-May-19	12-Nov-19	11-Sep-20	30-Nov-20	0%	0%	30-Nov-20A, MODULE-12_MP221 - MP217											
200	MODULE-13_MP226 - MP222		59	03-Dec-19	18-Feb-20	27-Apr-20	26-Oct-20	0%	0%	26-Oct-20A, MODULE-13_MP226 - MP222											
201	MAIN BRIDGE PILE CAP BOTTOM SLAB_MARINE 13+610~14+800 FROM MP187 TO MP205		420	21-Jan-20	10-Dec-20	16-Nov-19		0%	0%	02-Nov-21, MAIN BRIDGE PILE CAP BOTTOM SLAB_MARINE 13+610~14+800 FROM MP187 TO MP205											
202	MODULE-09_MP206 - MP202		289	21-Jan-20	20-Mar-20	16-Nov-19	11-Nov-20	0%	0%	11-Nov-20A, MODULE-09_MP206 - MP202											
203	MODULE-08_MP201 - MP197		50	23-Mar-20	30-May-20	11-Nov-20	25-Feb-21	0%	0%	25-Feb-21A, MODULE-08_MP201 - MP197											
204	MODULE-07_MP196 - MP192		153	30-May-20	08-Oct-20	15-Oct-20		0%	0%	02-Nov-21, MODULE-07_MP196 - MP192											
205	MODULE-06_MP191 - MP187		77	08-Oct-20	10-Dec-20	20-Nov-20	26-Jan-21	0%	0%	26-Jan-21A, MODULE-06_MP191 - MP187											
206	MAIN BRIDGE PILE CAP PRECAST SHELL_MARINE (STEEL) 11+880~13+610 FROM MP171 TO MP186		278	08-Jan-20	17-Feb-21	11-Oct-20		0%	0%	28-Dec-21, MAIN BRIDGE PILE CAP PRECAST SHELL_MARINE (STEEL) 11+880~13+610 FROM MP171 TO MP186											
207	STEEL MODULE-01_MP176 - MP171		92	02-Nov-20	17-Feb-21			0%	0%	28-Dec-21, STEEL MODULE-01_MP176 - MP171											
208	STEEL MODULE-02_MP182 - MP177		118	08-Jan-20	26-Sep-20	11-Oct-20	26-Feb-21	0%	0%	26-Feb-21A, STEEL MODULE-02_MP182 - MP177											
209	STEEL MODULE-03_MP186 - MP183		104	07-Aug-20	03-Dec-20	19-Jan-21		0%	0%	04-Oct-21, STEEL MODULE-03_MP186 - MP183											
210	MAIN BRIDGE PILE CAP BOTTOM SLAB_MARINE 10+380~11+880 FROM MP146 TO MP170		220	22-Dec-18	21-Jan-20	28-Jan-21		0%	0%	02-Nov-21, MAIN BRIDGE PILE CAP BOTTOM SLAB_MARINE 10+380~11+880 FROM MP146 TO MP170											
211	MODULE-05_MP171 - MP167		34	24-Aug-19	28-Oct-19	26-Mar-21		0%	0%	01-Oct-21, MODULE-05_MP171 - MP167											
212	MODULE-04_MP166 - MP162		73	22-Dec-18	01-Mar-19	15-Feb-21		0%	0%	12-Jul-21, MODULE-04_MP166 - MP162											
213	MODULE-03_MP161 - MP157		48	01-Mar-19	10-May-19	28-Jan-21		0%	0%	09-Aug-21, MODULE-03_MP161 - MP157											
214	MODULE-02_MP156 - MP152		53	15-May-19	16-Aug-19	15-Feb-21	17-May-21	0%	0%	17-May-21A, MODULE-02_MP156 - MP152											
215	MODULE-01_MP151 - MP146		102	01-Nov-19	21-Jan-20	11-Feb-21		0%	0%	02-Nov-21, MODULE-01_MP151 - MP146											
216	MAIN BRIDGE PILE CAP INSTALLATION		1032	27-Dec-18	23-Mar-21	01-May-19		100%	57.86%	15-Apr-22, MAIN BRIDGE PILE CAP INSTALLATION											
217	MAIN BRIDGE PILE CAP_LAND 17+414~18+188 FROM MP251 TO MP266		377	27-Dec-18	13-Jun-19	01-May-19	27-Jun-20	100%	100%	27-Jun-20A, MAIN BRIDGE PILE CAP_LAND 17+414~18+188 FROM MP251 TO MP266											
218	MODULE-21_MP261 - MP257		248	27-Dec-18	30-Mar-19	15-Oct-19	27-Jun-20	100%	100%	27-Jun-20A, MODULE-21_MP261 - MP257											
219	MODULE-22_MP266 - MP262		207	02-Apr-19	13-Jun-19	01-May-19	16-May-20	100%	100%	16-May-20A, MODULE-22_MP266 - MP262											
220	MODULE-20_MP256 - MP255		54	01-Jan-19	06-Feb-19	29-Nov-19	23-May-20	100%	100%	23-May-20A, MODULE-20_MP256 - MP255											
221	MODULE-19_MP254 - MP250		218	08-Feb-19	13-May-19	23-Nov-19	20-Jun-20	100%	100%	20-Jun-20A, MODULE-19_MP254 - MP250											
222	MAIN BRIDGE PILE CAP_CRZ 15+890~17+414 FROM MP226 TO MP250		328	04-Mar-19	08-Jan-20	28-Aug-19	19-Sep-20	100%	100%	19-Sep-20A, MAIN BRIDGE PILE CAP_CRZ 15+890~17+414 FROM MP226 TO MP250											
223	MODULE-14_MP231 - MP227		230	24-Oct-19	08-Jan-20	11-Jan-20	19-Sep-20	100%	100%	19-Sep-20A, MODULE-14_MP231 - MP227											
224	MODULE-15_MP236 - MP232		201	02-Sep-19	22-Nov-19	16-Nov-19	18-Sep-20	100%	100%	18-Sep-20A, MODULE-15_MP236 - MP232											
225	MODULE-16_MP240 - MP237		146	02-Jul-19	26-Sep-19	28-Aug-19	05-Mar-20	100%	100%	05-Mar-20A, MODULE-16_MP240 - MP237											
226	MODULE-17_MP245 - MP241		98	29-Apr-19	16-Aug-19	17-Nov-19	24-Jan-20	100%	100%	24-Jan-20A, MODULE-17_MP245 - MP241											
227	MODULE-18_MP249 - MP246		84	04-Mar-19	10-May-19	13-Nov-19	14-Feb-20	100%	100%	14-Feb-20A, MODULE-18_MP249 - MP246											
228	MAIN BRIDGE PILE CAP_INTERTIDAL 14+800~15+890 FROM MP206 TO MP225		199	18-Apr-19	05-Sep-20	29-Jan-20	07-Dec-20	100%	100%	07-Dec-20A, MAIN BRIDGE PILE CAP_INTERTIDAL 14+800~15+890 FROM MP206 TO MP225											
229	MODULE-10_MP211 - MP207		96	27-Apr-20	05-Sep-20	29-Jan-20	07-Oct-20	100%	100%	07-Oct-20A, MODULE-10_MP211 - MP207											
230	MODULE-11_MP216 - MP212		157	18-Apr-19	13-May-20	31-Aug-20	24-Oct-20	100%	100%	24-Oct-20A, MODULE-11_MP216 - MP212											
231	MODULE-12_MP221 - MP217		111	22-May-19	09-Dec-19	17-Sep-20	07-Dec-20	100%	100%	07-Dec-20A, MODULE-12_MP221 - MP217											
232	MODULE-13_MP226 - MP222		94	14-Dec-19	17-Mar-20	16-Sep-20	19-Nov-20	100%	100%	19-Nov-20A, MODULE-13_MP226 - MP222											
233	MAIN BRIDGE PILE CAP_MARINE 13+610~14+800 FROM MP187 TO MP205		413	01-Feb-20	06-Jan-21	13-Jan-20		100%	92.86%	14-Jan-22, MAIN BRIDGE PILE CAP_MARINE 13+610~14+800 FROM MP187 TO MP205											
234	MODULE-09_MP206 - MP202		288	01-Feb-20	16-Apr-20	13-Jan-20	20-Nov-20	100%	100%	20-Nov-20A, MODULE-09_MP206 - MP202											
235	MODULE-08_MP201 - MP197		63	03-Apr-20	06-Jul-20	23-Nov-20	04-Mar-21	100%	100%	04-Mar-21A, MODULE-08_MP201 - MP197											
236	MODULE-07_MP196 - MP192		160	15-Jun-20	11-Nov-20	01-Dec-20		100%	75%	14-Jan-22, MODULE-07_MP196 - MP192											
237	MODULE-06_MP191 - MP187		90	21-Oct-20	06-Jan-21	14-Dec-20	30-Jan-21	100%	100%	30-Jan-21A, MODULE-06_MP191 - MP187											
238	MAIN BRIDGE PILE CAP_MARINE (STEEL) 11+880~13+610 FROM MP171 TO MP186		355	20-Jan-20	23-Mar-21	18-Nov-20		100%	9.8%	15-Apr-22, MAIN BRIDGE PILE CAP_MARINE (STEEL) 11+880~13+610 FROM MP171 TO MP186											
239	STEEL MODULE-01_MP176 - MP171		163	21-Nov-20	23-Mar-21			100%	0%	15-Apr-22, STEEL MODULE-01_MP176 - MP171											
240	STEEL MODULE-02_MP182 - MP177		158	20-Jan-20	02-Nov-20	18-Nov-20	08-Mar-21	100%	100%	08-Mar-21A, STEEL MODULE-02_MP182 - MP177											
241	STEEL MODULE-03_MP186 - MP183		126	27-Aug-20	07-Jan-21	28-Jan-21		100%	1.68%	06-Nov-21, STEEL MODULE-03_MP186 - MP183											
242	MAIN BRIDGE PILE CAP_MARINE 10+380~11+880 FROM MP146 TO MP170		188	03-Jan-19	17-Feb-20	08-Feb-21		100%	66.67%	23-Dec-21, MAIN BRIDGE PILE CAP_MARINE 10+380~11+880 FROM MP146 TO MP170											
243	MODULE-05_MP171 - MP167		44	10-Sep-19	25-Nov-19	13-Apr-21		100%	25%	30-Oct-21, MODULE-05_MP171 - MP167											
244	MODULE-04_MP166 - MP162		96	03-Jan-19	29-Mar-19	01-Mar-21		100%	80%	24-Aug-21, MODULE-04_MP166 - MP162											
245	MODULE-03_MP161 - MP157		78	14-Mar-19	08-Jun-19	08-Feb-21		100%	60%	20-Sep-21, MODULE-03_MP161 - MP157											

█ Project Baseline Bar
 █ Critical Remaining Work
 Summary
█ Actual Work
 ◆ Milestone
█ Remaining Work
 █ % Complete

EMPLOYER:
MUMBAI METROPOLITAN REGION DEVELOPMENT AUTHORITY (MMRDA)

CONTRACTOR:
DAEWOO - TPL JV

Date	Revision	Checked	Approved
25-Jun-21	R0		

**Attachment 8- Package-3's Construction Programme
Updated as on 25th June 2021**

Activity ID	Activity Name	Original Duration	BL1 Duration	BL1 Start	BL1 Finish	Start	Finish	Activity %	Schedule %	Performance %	
MTHL Pkg 3_Construction Schedule											04-Dec-23, MTHL Pkg 3_Construction Schedule Jun 21
Procurement of Mumbai Trans Harb											04-Dec-23, Procurement of Mumbai Trans Harbour Link Project (Package-3)-Construction of a
t	CommencementDate (CD)	0	0			23-Mar-18A		100%	0%	100%	CommencementDate (CD), 23-Mar-18A
Physical Milestones											04-Dec-23, Physical Milestones
KD1001	KD1 [Construction programme, c	0	0	18-Sep-18	18-Sep-18	25-Jun-21	25-Jun-21	0%	100%	0%	KD1 [Construction programme, completion of Soil Investigation, Submit final plans, DBR, Highw
KD1002	KD2 [NOC for technical design d	0	0	17-Dec-18	17-Dec-18	25-Jun-21	25-Jun-21	0%	100%	0%	KD2 [NOC for technical design doc & drawing for foundation, Sub & Super structure (concrete &
KD1003	KD3 [NOC for Good for construct	0	0	15-Jun-19	15-Jun-19	30-Jul-21	30-Jul-21	0%	100%	0%	KD3 [NOC for Good for construction drawing for foundation, Sub structure, Super structure (conc
KD1004	KD4 [Substantial completion of fi	0	0	21-Mar-20	21-Mar-20	29-Jul-22	29-Jul-22	0%	100%	0%	KD4 [Substantial completion of foundation, piles (if applicable), piers, abutments, earthwork]
KD1005	KD5 [Substantial completion of p	0	0	19-Sep-20	19-Sep-20	29-Jul-22	29-Jul-22	0%	100%	0%	KD5 [Substantial completion of pile caps (if applicable), piers, abutments, pre casting segment
KD1006	KD6 [Substantial completion sup	0	0	20-Mar-21	20-Mar-21	14-Jul-23	14-Jul-23	0%	100%	0%	KD6 [Substantial completion superstructure (PCC/CS/SS) & asphalt pavement]
KD1007	KD7 [Substantial completion of k	0	0	24-Jul-21	24-Jul-21	27-Oct-23	27-Oct-23	0%	0%	0%	KD7 [Substantial completion of kerb/traffic signs, Marking & noise barrier, Restoration of remove
KD1008	KD8 [Final completion & handin	0	0	21-Sep-21	21-Sep-21	04-Dec-23	04-Dec-23	0%	0%	0%	KD8 [Final completion & handing over]
Financial Milestone											04-Dec-23, Financial Milestone
Interface Milestone											19-May-23, Interface Milestone
Document Submittals											Submittals
Employer's Obligation / Land Handover											25-Jun-21, Employer's Obligation /Land Handover
ROW 75 Ha [CD+180 days]											25-Jun-21, ROW 75 Ha [CD+180 days]
Casting Yard 9.16 Ha [CD+120 days]											25-Jun-21, Casting Yard 9.16 Ha [CD+120 days]
Employer Office (Sch 01- General Item)											26-Jan-22, Employer Office (Sch 01- General Item)
Construction of Employer office											26-Jan-22, Construction of Employer office
Facility											26-Jan-22, Facility
Survey & Geotechnical Investigation Works											29-Jul-21, Survey & Geotechnical Investigation Works
Design Works											29-Jul-21, Design Works
Design Basis Report											20A, Preliminary Design
Preliminary Design											20A, Preliminary Design
Geotechnical Interpretative Report Submissior											20A, Geotechnical Interpretative Report Submission & GC Approval (NONO)
Plan & Profile Alignment											20A, Plan & Profile Alignment
Superstructure Design											29-Jul-21, Superstructure Design
Foundation & Pier											20A, Foundation & Pier
Abutment & Foundation											20A, Abutment & Foundation
Pier Cap											25-Jun-21, Pier Cap
Bearings & Drainage											29-Jul-21, Bearings & Drainage
Pavement Design											29-Jul-21, Pavement Design
Procurement Works											20-Sep-23, Procurement Works
For Main Bridge											20-Sep-23, For Main Bridge
For Road Works											29-May-23, For Road Works
Imported Procurement											10-Jan-22, Imported Procurement
Co-ordinated Fabrication & Manufacturing 1											22-Aug-22, Co-ordinated Fabrication & Manufacturing Works
Permanent Works fabrication											18-Jul-22, Permanent Works fabrication
Permanent Works Assembly											22-Aug-22, Permanent Works Assembly
Construction Works											27-Oct-23, Construction Works
Preconstruction Activity											25-Feb-22, Preconstruction Activity
Sub Structures (Open Foundation, Pier, Pier Cap)											25-May-22, Sub Structures (Open Foundation, Pier, Pier Cap)
Main Carriageway											22-Feb-22, Main Carriageway
SH 54 Ramps											25-Oct-21, SH 54 Ramps
Chirle NH 4B Ramps											25-May-22, Chirle NH 4B Ramps
Chirle NH 4B Loops											25-Mar-22, Chirle NH 4B Loops
Super Structures											12-May-23, Super Structures
Segments Precasting											25-Jul-22, Segments Precasting
Segments Erection											27-Apr-23, Segments Erection
Cast In Situ											12-May-23, Cast In Situ
Steel Structure											25-Jan-23, Steel Structure
Bearings & Expansion Joints											07-Aug-23, Bearings & Expansion Joints
Precast Segments											06-Jul-23, Precast Segments

█ Actual Level of Effort
 █ Remaining Work
 █ Critical Remaining Work
 ◆ Milestone
 ── summary

Activity ID	Activity Name	Original Duration	BL1 Duration	BL1 Start	BL1 Finish	Start	Finish	Activity %	Schedule %	Performance %	
	CIS	2376	1464	07-Sep-20	12-Apr-21	11-Nov-20A	07-Aug-23	100%	32.33%		07-Aug-23, CIS
	Steel Structure	1136	1136	12-Oct-20	30-Mar-21	16-Feb-23	01-Aug-23	100%	0%		01-Aug-23, Steel Structure
	Bridge Ancillaries & Miscellaneous Item	3834	2192	12-Aug-20	23-Jul-21	16-Apr-22	27-Oct-23	84.05%	0%		27-Oct-23, Bridge Ancillaries & Miscellaneous Item
	RE Wall	4659	4456	27-Feb-19	18-Feb-21	06-Aug-21	03-Jul-23	100%	0%		03-Jul-23, RE Wall
	Raft	1856	2112	27-Feb-19	06-Feb-20	06-Aug-21	19-May-22	100%	0%		19-May-22, Raft
	RE wall with backfill	1920	2160	10-May-19	24-Apr-20	30-Oct-21	06-Aug-22	100%	0%		06-Aug-22, RE wall with backfill
	GSB & WMM	960	960	20-Jan-20	09-Jun-20	30-May-22	15-Oct-22	100%	0%		15-Oct-22, GSB & WMM
	Ashpalt pavement	960	960	29-Sep-20	18-Feb-21	13-Feb-23	03-Jul-23	100%	0%		03-Jul-23, Ashpalt pavement
	Road Work	8939	4696	20-Apr-19	18-May-21	16-Feb-19A	26-Jul-23	100%	58.6%		26-Jul-23, Road Work
	For At Grade work	8859	4184	20-Apr-19	02-Mar-21	16-Feb-19A	14-Jul-23	100%	60.17%		14-Jul-23, For At Grade work
	For Bridge and ramps	381	360	25-Mar-21	18-May-21	31-May-23	26-Jul-23	100%	0%		26-Jul-23, For Bridge and ramps
	Completion of Interface Activity	4515	1128	19-Sep-20	06-Mar-21	25-Jun-21	19-May-23	0%	0%		19-May-23, Completion of Interface Activity
	Provisional Sum	8288	7392	23-Apr-18	23-Aug-21	30-Nov-18A	29-Jun-23	96.7%	12.29%		29-Jun-23, Provisional Sum
	Testing & Commissioning Works	256	256	26-Jul-21	20-Sep-21	27-Oct-23	04-Dec-23	0%	0%		04-Dec-23, Testing & Commissioning Works

█ Actual Level of Effort █ Remaining Work ◆ Milestone
█ Actual Work █ Critical Remaining Work ── summary

Attachment 9- Project Progress Photos

Package 1- Site Progress Photos



Photo No. 1: A view of MTHL Bridge taken from the Interchange Section looking towards the sea



Photo No. 2: LG-06 BP 37-38 Erection Works - Interchange Section in progress



Photo No. 3: LG-05 at Ramp BP, C1 and C2 in progress



Photo No. 4: LG-05 Segments Lifting in progress




Photo No. 5: MP56 N2 RCD Mounted for Pile boring Works in progress



Photo No. 6: MP 60 N1 Pile Cage Lowering – Intertidal Section in progress



Photo No.7: Segment Lifting By Feeding Portal Arrangement - Intertidal Section in progress



Photo No. 8: OSD Material Stacking at Chirle Location



Photo No. 9: MP 118 S 2nd Lift Pier Reinforcement in progress



Photo No. 10: MP 125 3rd Lift Pier Prefab Reinforcement at Marine Section in progress



Photo No. 11: OSD Assembling works at Bay-05 STP Yard in progress



Photo No. 12: BP 49-50 Cast In-situ Rebar Works -Interchange Section in progress

Package 2 – Site Progress Photos



Photo No. 1: EJ Pier cap scaffolding at MP 216 LHS in progress



Photo No. 2: Pier cap reinforcement tying at JMP-10 in progress



Photo No. 3: LG-1 Segment erection at Span MP 237-236 RHS in progress



Photo No. 4: Portal Beam reinforcement tying at MP 259 RHS in progress



Photo No. 5: LG-3 Winch Load test at Span MP 265-264 LHS in progress



Photo No. 6: Integral Pier head segment concreting at MP 222 RHS in progress



Photo No. 7: Retaining wall raft reinforcement tying at Ramp MA in progress



Photo No. 8: Segment concreting at Bay-4 in progress



Photo No. 9: Pier concreting at JMP-1 LHS in progress



Photo No. 10: Large Pier head segment concreting at MP 256 RHS in progress



Photo No. 11: Crane platform erection works at Intertidal Zone in progress



Photo No. 12: PT strands threading works at MP 232 LHS and RHS in progress

Package 3 – Site Progress Photos



Photo No. 1: LMP 274 Foundation Reinforcement in progress




Photo No. 2: Foundation LMP 274 concrete pour completed



Photo No. 3: Foundation LMP 275 concrete pour completed



Photo No. 4: LMP 270 pier 1st lift during concrete pouring in progress



Photo No. 5: LP 33 Portal Pier Cap concrete pouring in progress



Photo No. 6: Voided slab PMP4-PMP5 concrete pour completed



Photo No. 7: Voided slab Span JMP16-17 during bottom soffit reinforcements inspection in progress



Photo No. 8: Cast in situ three cell box girder Span RP02-01(Jasai) bottom soffit slab reinforcement & profile in progress



Photo No. 9: JMP15 bearing Installation inspection done



Photo No. 10: Precast segment reinforcement and profile



Photo No. 11: Span RMP 280 to 281 - segment gluing and temporary stressing work in progress




Photo No. 12: Span RMP 280-281 - 1st stage stressing work in progress