

No. MMRDA/MTHL-PIU/JICA/QPR-21/1293/2022

Date: 20th July 2022

To,
Chief Representative,
Mumbai Trans Harbour Link Project (I)
16th Floor, Hindustan Times House,
18-20, Kasturba Gandhi Marge, New Delhi-110-001

Kind Attn: Mr. Katsuo Matsumoto,

Sub : Mumbai Trans Harbour Link Project (I) (ID-P255)
- Quarterly Progress Report (QPR) No. 21 for April 2022 to June 2022.

Sir,


The loan agreement for the Official Development Assistance (ODA) loan for the Mumbai Trans Harbour Link Project (I) is signed between Mumbai Trans Harbour Link Project (I) and Mumbai Metropolitan Region Development Authority (MMRDA) on 31st March 2017 & 29th March 2020 with MMRDA as a direct borrower of the loan.

The Quarterly Progress Report (QPR) No. 21 for the Mumbai Trans Harbour Link Project (I) for the period of April 2022 to June 2022 is enclosed herewith for information please.

Thanking you.

Yours faithfully,

Encl.: QPR-21 (April 2022 to June 2022)


(S. A. Wandhekar)
Engineer- In- Chief

Mumbai Metropolitan Region Development Authority

Bandra-Kurla Complex, Bandra East, Mumbai 400 051.

T +91 22 2659 1234 EPABX +91 22 2659 0001 / 4000 F +91 22 2659 1112 / 1264

<https://mmrda.maharashtra.gov.in>



एम एम आर डी ए
MMRDA

Mumbai Metropolitan Region Development Authority

Mumbai Trans Harbour Link Project

Quarterly Progress Report - No. 21

(From 1st April 2022 to 30th June 2022)



**Mumbai Trans Harbour Link Project
Quarterly Progress Report No. 21
1st April 2022 to 30th June 2022
Loan Agreement No. ID-P255 (Tranche-I)**

ORGANIZATION INFORMATION

Borrower	Mumbai Metropolitan Region Development Authority	
	Person in Charge	Metropolitan Commissioner, MMRDA
	Contact Address	M.M.R.D.A. New Office Building, Bandra-Kurla Complex, Plot no. R-5, R-6 & R-12, E Block, Bandra (East), Mumbai - 400051 Phone: +91-22-26594000 Fax No:+91-22-2659 1264
Executing Agency	Mumbai Trans Harbour Link Project Implementation Unit	
	Headed by:	Chief Engineer Mumbai Trans Harbour Link Project Implementation Unit
	Contact Address	M.M.R.D.A. New Office Building, Bandra-Kurla Complex, Plot no. R-5, R-6 & R-12, E Block Bandra (East), Mumbai - 400 051 Phone: +91-22-2659 4034 Fax No: +91-22-2659 4179

Details of JICA Loan

Source of Finance	JICA ODA Loan Portion:	238,572 million Japanese YEN (JPY)
	Tranche-I:	144,795 million Japanese YEN (JPY) (Loan Agreement signed on 31 st March 2017)
	Tranche-II:	66,909 million Japanese YEN (JPY) (Loan Agreement signed on 27 th March 2020)
Terms and Conditions of JICA ODA Loan (Tranche-1)	Repayment Period:	30 years, including 10 years of the grace period.



DOCUMENT VERIFICATION AND REVISION RECORD

PROJECT NAME		Mumbai Trans Harbour Link Project			
DOC NO.		21	DATE OF ISSUE		12/07/2022
DOC TITLE		Quarterly Progress Report No. 21			
REV No.	DATE OF ISSUE	DESCRIPTION	PREPARED BY	CHECKED BY	APPROVED BY
RO	05/07/2017	Quarterly Progress Report No. 1 (Apr-Jun 17)	J Senthil	Dr T K Sundaram	Dr Robin Sham
RO	05/10/2017	Quarterly Progress Report No. 2 (Jul-Sep 17)	J Senthil	Dr T K Sundaram	Dr Robin Sham
RO	05/01/2018	Quarterly Progress Report No. 3 (Oct-Dec 17)	J Senthil	Dr T K Sundaram	Dr Robin Sham
RO	05/04/2018	Quarterly Progress Report No. 4 (Jan-Mar 18)	J Senthil	Dr T K Sundaram	Dr Robin Sham
RO	24/07/2018	Quarterly Progress Report No. 5 (Apr-Jun 18)	Prashant B	Dr T K Sundaram	Dr Robin Sham
RO	10/10/2018	Quarterly Progress Report No. 6 (Jul-Sep 18)	Prashant B	Dr T K Sundaram	Dr Robin Sham
R1	08/02/2019	Quarterly Progress Report No. 7 (Oct-Dec 18)	Prashant B	J Senthil/ Dr T K Sundaram	Dr Robin Sham
RO	05/04/2019	Quarterly Progress Report No. 8 (Jan-Mar 19)	Prashant B	J Senthil	V. D. Sharma/ Dr Robin Sham
RO	18/09/2019	Quarterly Progress Report No. 9 (Apr-Jun 19)	Prashant B	Mr. Som Ghosh	Dr Robin Sham
RO	13/11/2019	Quarterly Progress Report No. 10 (Jul-Sep 19)	Prashant B	Mr. Som Ghosh	Dr Robin Sham
RO	11/02/2020	Quarterly Progress Report No.11 (Oct-Dec 19)	Prashant B	Mr. Som Ghosh	Dr Robin Sham
RO	25/11/2020	Quarterly Progress Report No.12 (Jan-Mar 20)	Prashant B	Mr. Som Ghosh	Dr Robin Sham
RO	15/12/2020	Quarterly Progress Report No.13 (Apr-Jun 20)	Prashant B	Mr. Som Ghosh	Dr Robin Sham
RO	06/01/2021	Quarterly Progress Report No.14 (Jul-Sept 20)	Prashant B	Mr. Som Ghosh	Dr Robin Sham
RO	12/02/2021	Quarterly Progress Report No.15 (Oct-Dec 20)	Prashant B	Mr. Som Ghosh	Dr Robin Sham
RO	06/05/2021	Quarterly Progress Report No.16 (Jan-Mar 21)	Prashant B	Mr. Som Ghosh	Dr Robin Sham
RO	30/07/2021	Quarterly Progress Report No.17 (Apr-Jun 21)	Prashant B	Mr. Som Ghosh	Dr Robin Sham
RO	11/11/2021	Quarterly Progress Report No.18 (Jul - Sep 21)	Prashant B	Mr. Som Ghosh	Dr Robin Sham
RO	17/01/2022	Quarterly Progress Report No.19 (Oct-Dec 21)	Prashant B	Mr. Som Ghosh	Dr Robin Sham
RO	22/04/2022	Quarterly Progress Report No.20 (Jan - Mar 22)	Prashant B	Mr. Som Ghosh	Dr Robin Sham
RO	12/07/2022	Quarterly Progress Report No.21 (Apr-Jun 22)	Prashant B	Mr. Som Ghosh	Dr Robin Sham



Contents

1.0 PROJECT DESCRIPTION	5
1.1 Project Objective.....	5
1.2 Necessity of the Project.....	5
1.3 Rationale of the Project Design.....	6
2.0 PROJECT IMPLEMENTATION	9
2.1 Project Scope.....	9
2.2 Implementation Schedule.....	11
2.3 Project Cost.....	12
2.3.1.a Comparison of Originally Planned and Actually Incurred Cost BY ITEM.....	12
2.3.1.b Comparison of Originally Planned and Actually Incurred Cost BY YEAR.....	14
2.4 Organization for Implementation.....	15
2.4.1 Executing Agency.....	15
2.4.2 Contractor(s)/ Supplier(s), and Consultant(s) and their Performance:.....	16
2.4.2.1 Procurement & Consultant.....	16
2.4.2.2 Performance.....	17
Consultant's Progress:.....	17
Contractor's Progress:.....	18
Package-1 Physical Progress till 30 th June 2022.....	18
Package-2 Physical Progress till 30 th June 2022.....	19
Package-3 Physical Progress till 30 th June 2022.....	20
Package-4 (ITS) Progress till 30 th June 2022.....	20
Health & Safety and Environment (HSE).....	21
Package-1 Safety Report.....	21
Package-2 Safety Report.....	22
Package-3 Safety Report.....	23
3.0 BENEFITS DERIVED FROM THE PROJECT (EFFECTIVENESS)	24
3.1 Operational and Physical Condition.....	24
3.2 Precautions (Measures To Be Adopted/ Points Which Require Special Attention).....	24
3.3 Environmental and Social Impacts.....	26
3.4 Qualitative and Quantitative Data of Monitoring Indicators.....	29
3.5 Monitoring Plan for the indicators.....	30
3.6 Achievement of the Project Objective.....	30
4.0 OPERATION AND MAINTENANCE (O&M) (SUSTAINABILITY)	31
4.1 O&M and Management.....	31
4.2 O&M Cost and Budget.....	31
5.0 EVALUATION	32
5.1 JICA and Borrower / Executing Agency performance.....	32
5.2 Overall Evaluation.....	32
5.3 Lessons Learnt and Recommendations.....	32
ATTACHMENT 1- MMRDA & PIU ORGANIZATION CHART.....	33
ATTACHMENT 2- ENVIRONMENTAL & SOCIAL IMPACTS ATTACHMENTS.....	36
ATTACHMENT 3- JICA'S CONCURRENCE STATUS.....	37
ATTACHMENT 4- PROJECT PROCUREMENT AND FINANCIAL STATUS TILL 30 TH JUNE 2022.....	39
ATTACHMENT 5- S-CURVE FOR CUMULATIVE PLANNED VS ACTUAL AMOUNT IN RS CRORES.....	41
ATTACHMENT 6- PACKAGE-1'S CONSTRUCTION PROGRAMME UPDATED AS OF 25 TH JUNE 2022.....	42
ATTACHMENT 7- PACKAGE-2'S CONSTRUCTION PROGRAMME UPDATED AS OF 25 TH JUNE 2022.....	43
ATTACHMENT 8- PACKAGE-3'S CONSTRUCTION PROGRAMME UPDATED AS OF 25 TH JUNE 2022.....	44
ATTACHMENT 9- PROJECT PROGRESS PHOTOS FOR JUNE 2022.....	45

1.0 PROJECT DESCRIPTION

1.1 Project Objective

Original:

To improve connectivity in Mumbai Metropolitan region by constructing the Mumbai Trans Harbour Link connecting Mumbai with Navi Mumbai, thereby contributing to mitigation of traffic congestion and promoting regional economic development.

Actual (P/R, PCR)

There is no change in the Project Objective.

1.2 Necessity of the Project

The Project is consistent with the development policy, sector plan, national/regional development plans and demand of target group of the recipient country.

Benefits from MTHL Project

- Saving in travel time for commuters from Mumbai to Navi Mumbai.
- Improved comfort and accessibility between the island and the mainland.
- Reduced operating costs of vehicles due to lesser congestion.
- Smooth traffic flow from Navi Mumbai airport to Mumbai Island.
- Accelerated economic development of Navi Mumbai and nearby regions.
- Greater economic integration of Mumbai Island with Navi Mumbai and extended regions of Pune, Goa, Panvel and Alibaug.
- Improvement in environment and reduced pollution levels.
- Improved safety due to reduction in accidents.
- Improvement in trade competitiveness through faster and improved logistics.
- Accelerated growth of Navi Mumbai.
- Decongestion of Mumbai Island and dispersal of population to Navi Mumbai region & beyond.

Necessity of the Project

1. Although the urbanization in India has been rapidly progressing, infrastructure development in the urban areas has not caught up its progress. Particularly, the traffic congestion in the urban areas due to a lack of road network hinders the economic development. Thus, Government of India (GOI) places transport and connectivity as one of the "Growth Enablers" and plans to enhance road network in the "Three Year Acton Agenda 2017-2018 to 2019-20 (NITI Aayog)".
2. Mumbai Metropolitan Region, which includes Mumbai and Navi Mumbai, has about 18.4 million people in population as of 2011 (Census 2011) and the population density reaches 20,694 people per square km in the center of Mumbai, which is one of the most overpopulated and high-density cities in the world.
3. Mumbai, the narrow stretch of land that has traditionally been the epicentre of India's commerce, has seen a steady increase in population in the last three decades despite obvious spatial constraints. Thus, the development of Navi Mumbai has been identified as

an urgent requirement for broad development in Mumbai Metropolitan Region.

4. The Government of Maharashtra (GoM), of which Mumbai Metropolitan Region is under jurisdiction, has been facilitating various development plans particularly in Navi Mumbai area, which stands at the opposite site of Mumbai across the Mumbai Bay and still has spacious area for development, such as a new international airport, Special Economic Zone (SEZ) and expansion of Jawaharlal Nehru Port in order to promote the sustainable economic development in Mumbai Metropolitan Region.
5. Furthermore, a lack of connectivity in Mumbai has stunted its growth. The GoM has given importance to construct the faster connection with Mumbai to Navi Mumbai International Airport, Jawaharlal Nehru Port, Mumbai-Pune expressway and main hinterland.
6. Accordingly, the Mumbai Trans Harbour Link (MTHL) has been identified as the important infrastructure to improve the connectivity between Mumbai and Navi Mumbai and continue economic development in Mumbai Metropolitan Region.

The MTHL is proposed to be developed as an expressway link comprising of a dual three-lane main carriageway bridge connecting Sewri in Mumbai to Chirle in Navi Mumbai. When completed, MTHL will reduce the distance between Mumbai and Navi Mumbai and will help save approximately an hour in travel time. Also, development of Navi Mumbai along with the imminent construction of the Navi Mumbai airport will lead to increased traffic between Mumbai and Navi Mumbai. Consequently, the project is envisaged to; improving accessibility between Mumbai and Navi Mumbai, accelerating growth of Navi Mumbai, smooth traffic flow from Navi Mumbai airport to Mumbai, accelerating economic development of Navi Mumbai and surrounding regions, greater economic integration of Mumbai with Navi Mumbai and extended regions of Pune, Goa, Panvel and Alibaug, and decongestion of Mumbai and dispersal of population to Navi Mumbai region and beyond.

7. The Comprehensive Transportation Study (CTS) for Mumbai Metropolitan Region which was guided by Mumbai Metropolitan Region Development Authority (MMRDA) and supported by World Bank, was completed in July 2008, which was over 25 years after the issuance of the last comprehensive transport study. The report provided a vision for Mumbai's future transportation as seamless and integrated system, in which commuters can make their journeys safely and conveniently by various modes of transport, particularly by public transport, and recommended the development of Multi Modal Corridor to take care of the varied travel demands of the region for the period up to 2031. The CTS proposed to develop the highway network in the region. The MTHL has been regarded as the priority road for Mumbai, considering its function and importance connecting between Mumbai and Navi Mumbai.
8. Necessity of the Project: - To promote economic development in Mumbai Metropolitan Region it is essential to improve the connectivity between Mumbai and Navi Mumbai, by constructing MTHL.

Actual (P/R, PCR)

There is no change in the Necessity of the Project preamble.

1.3 Rationale of the Project Design

- Timing, Scale, Technology of the Project:

1st April to 30th June 2022



Demand Analysis

1. At the opening year 2022, the daily traffic on the main bridge is expected to be 39,300 PCU. The traffic is projected to increase up to 103,900 by 2032 and up to 145,500 by the year 2042. The daily breakdown by vehicle class on the main bridge link is presented in the Table 1.3.1 below:

Table 1.3.1 Demand Projections Over the Period

Vehicle Type	Between Sewri Interchange and Shivaji Nagar Interchange			Between Shivaji Nagar Interchange and Chirle Interchange		
	2022	2032	2042	2022	2032	2042
Car	24,100	66,400	94,100	4,900	21,300	43,300
Taxi	2700	14,100	20,200	100	400	2,300
Bus	2,700	3,700	3,700	2,700	3,700	3,700
LCV	2,200	4,100	5,600	700	1,300	1,800
HCV	3,000	6,500	8,100	1,000	2,000	2,200
MAV	4,600	9,100	13,800	400	900	1,700
Total	39,300	103,900	145,500	9,800	29,600	55,000

LCV: Light Commercial Vehicle; HCV: Heavy Commercial Vehicle; MAV: Multi Axle Vehicle

2. At the opening year in 2022, the traffic flow on MTHL represents a diversion of 10% on the traffic across Thane creek which will increase up to 16% in 2032. If only Thane Creek Bridge is considered, then the diverted traffic from the bridge will be 21% in 2022 which will rise up to 35% in 2032.
3. 6-lane of main carriageway was decided by GoM. It was reviewed based on the forecasted result of future traffic volume by Manual of Specification and Standards for Expressways (IRC: SP:99-2013). The result of the review shows that 6-lane will be required in 2032 (10 years later after traffic open). Although, 8-lane will be required in 2042, it is assumed that the level of service of MTHL would be maintained as additionally metro might be constructed in parallel with MTHL.

Design Parameters / Overall Design

4. The MTHL which is 21.8 km long road bridge partly on the land and partly over the creek across the Mumbai Bay between Sewri in Mumbai and Chirle in Navi Mumbai, is to be constructed with the approach sections and interchanges. ITS (Intelligence Transport System) and the other necessary facilities will be provided for full access-controlled bridges.
5. As per the provisions of IRC (Indian Road Congress) SP:99-2013, the Width of each lane of the Main Carriageway is 3.5 meters.
6. When the design speed is 100 km/h according to the traffic demand forecast the large vehicle, ratio will be as low as 9.4% (2022).
7. The shoulder width of bridge towards outside of each carriageway is 2.5 meters and towards median side of each carriageway is 0.75 meters.
8. The major portion of MTHL structure is on sea and partly towards ends is on land with different type and with different span, viz., PC box girder with 50 m spans which is typically applied on marine viaduct since, it is economical, easy to construct and maintain.



9. On the land portion, the PC box girder having span of generally 30m is used.
10. As far as the location in which long span (150-180 m) is required to cross significant obstacles, such as navigation channels, pipelines and creeks, the steel box girder bridge with steel deck is proposed with large block erection method to shorten the construction period.
11. The project is coded with three lanes of traffic in each direction. The reference toll is presented in the Table 1.3.2 below for each vehicle class in Year 2022 (based on 2015 monetary value reflecting price escalation).

Table 1.3.2: Base Toll Rates (Rs) for different class of vehicles between Interchanges

Vehicle Type	Sewri to Shivaji Nagar	Shivaji Nagar to Chirle	Total
Car	180	60	240
Bus	420	130	550
LCV	240	70	310
HCV	420	130	550
MAV	600	180	780

Intelligent Transport Systems (ITS) and Toll Management System (TMS)

12. The Toll Management System will be implemented in MTHL to collect tolls from all road users of MTHL. Two types of toll collection method will be adopted: Electronic Toll Collection (ETC) and Manual (paying by cash).
13. The lanes corresponding to these toll collection methods are dedicated ETC lanes and Manual lanes, and Manual system shall be installed to ETC lanes for backup to be able to cope at the time of the trouble of ETC equipment failure.

Traffic management System

14. Traffic Management System is a support system to Manage the traffic on MTHL safely and efficiently. The System consists of the information collection system including Closed-Circuit Television (CCTV), Emergency Call Box (ECB), Automatic Traffic Counter-Cum-Classifier (ATCC) and Meteorological Data System (MDS), and Information Dissemination System including Variable message Sign (VMS).
15. CCTV Cameras shall be installed at around three places per 1 km, on Both side of main route and the monitoring of the traffic condition of the whole stretch of MTHL will be almost enabled in the Traffic Control Centre and VMS displays the appropriate information for road users on the collated information.
16. The Information collected by these devices shall be transmitted to the Command Control Centre through the medium of an Optical Fiber Cable laid in MTHL.

Actual (P/R, PCR)

There is no change in the Rationale of the Project Design.



2.0 PROJECT IMPLEMENTATION

2.1 Project Scope


Refer Table 2.1.1 and 2.1.2 for details on Scope of the Project.

Table 2.1.1 Comparison of Original and Actual location

Location	Original: (P/M) Mumbai Metropolitan Region Development Authority, Mumbai, State of Maharashtra	Actual: (P/R and PCR)
-----------------	--	------------------------------

Table 2.1.2 Comparison of Original and Actual Scope

Items	Original	Actual
Construction work: 6-lane Marine Bridge Road (21.8 km)		
Package-1 Ch 0+000- 10+380 (10.380 km)	<ul style="list-style-type: none"> 1 Interchange (Sewri) Viaduct superstructure (Marine Portion: PC Box Girder & Steel Box Girder with Steel Slab Land Portion: PC Box Girder & PC-I Girder) Viaduct Substructure (RC Concrete Structure) Viaduct Foundation (Bored piles) Road Furniture and roadside facilities (Traffic Signs and Pavement Marking, Traffic Safety Devices, Crash Barrier, Drainage Structures, Noise Barriers, View Barriers) 	(P/R and PCR)
Package-2 Ch 10+380- 18+187 (7.80 km)	<ul style="list-style-type: none"> 1 Interchange (Shivaji Nagar) Viaduct superstructure (Marine Portion: PC Box Girder & Steel Box Girder with Steel Slab Land Portion: PC Box Girder & PC-I Girder) Viaduct Substructure (RC Concrete Structure) Viaduct Foundation (Bored piles) Road Furniture and roadside facilities (Traffic Signs and Pavement Marking, Traffic Safety Devices, Crash Barrier, Drainage Structures, Noise Barriers, View Barriers) 	(P/R and PCR) Actual: No View Barriers
Package-3 Ch 18+187- 21+800 (3.61 km)	<ul style="list-style-type: none"> 2 Interchanges (State Highway-54, National Highway-4B) Viaduct superstructure (Marine Portion: PC Box Girder & Steel Box Girder with Steel Slab Land Portion: PC Box Girder & PC-I Girder & Steel Truss Girder for Rail-over-Bridges (ROB)) Viaduct Substructure (RC Concrete Structure) Viaduct Foundation (Bored piles) Cutting Section (6-lane with Slope Protection) Road Furniture and roadside facilities (Traffic Signs and Pavement Marking, Traffic Safety Devices, Crash Barrier, Drainage Structures, Noise Barriers, View Barriers) 	(P/R and PCR) Actual: No Noise Barriers & View Barriers



Items	Original	Actual
<p>Package-4 ITS (Intelligent Transport System)</p>	<ul style="list-style-type: none"> • Administrative Buildings • Toll Booths (1 for main alignment and each on and off rumps for 3 interchanges) • Traffic Management System (Traffic Control Centre, Closed Circuit Television (CCTV), Meteorological Observation System (MET), Emergency Call Box (ECB), Automatic traffic Counter-cum-Classifer (ATCC), Variable Message Sign (VMS)) • Highway Lighting (Whole sections Low-positioned lighting for some sections) • Electrical Powering System including HV/ LV Ring Network across the Bridge. 	<p>(P/R and PCR)</p>
<p>Consulting Services</p>	<ul style="list-style-type: none"> • Tender Assistance • Construction Supervision • Facilitation of Implementation of Environmental Management Plan (EMP), Environmental Monitoring plan (EMoP). 	<p>(P/R and PCR)</p>



2.2 Implementation Schedule

2.2.1 The Original Implementation Schedule

Table 2-2-1 Comparison of Original and Actual Schedule

Items	Original	Status (P/R and PCR) as on 30 th June 2022
1) Completion of Land Acquisition and Resettlement	March 2019	Sept 2022
2) Consulting Services		
a) Selection of Consultant	May – December 2016	May – December 2016
b) Consultancy Works	December 2016 – September 2024	December 2016 – September 2024
3) Selection of Contractor		
Package-1, Package-2 & Package-3 (Civil)		
a) Pre-Qualification Process	May – December 2016	May – December 2016
b) Main Bidding	January – December 2017	January – December 2017
c) JICA's Concurrence of Contract	February-2018	February-2018
Package-4 (ITS)		
a) Pre-Qualification Process	Single Stage Bidding as concurred by JICA	
b) Main Bidding	June 2019 – September 2020	Jan 2021 – Dec 2021
4) Civil Construction		
Package-1 and Package-2	March 2018 – September 2022	March 2018–September 2023 (Extended)
Package-3	March 2018 – September 2021	March 2018 – March 2023 (Extended)
Package-4	October 2020 – September 2022	June 2022 – August 2023
5) Defect Liability Period		
Package-1 and Package-2	October 2022 – September 2024	October 2023 – September 2025
Package-3	October 2021 – September 2023	April 2023 – March 2025
Package-4	October 2022 – September 2024	Sept 2023 – August 2025
6) Commencement of Toll Collection	September 2022	October 2023
7) Selection of O&M Organization	October 2020 – September 2021	October 2022 – September 2023

Attachment 6, 7 & 8: Package wise construction schedules (progress) updated at the end of 1st Quarter (April – May - June 2022).

2.2.2 Reasons for changes of the schedule and their effects to the Project

(P/R and PCR)

No change in the Implementation Schedule except the selection of O&M Organization timeline



2.3 Project Cost

2.3.1.a Comparison of Originally Planned and Actually Incurred Cost BY ITEM

Table 2.3.1.a.(i) Originally Planned Cost BY ITEM

Cost Breakdown	Foreign Currency Portion			Local Currency Portion			Total		
	Total (JPY mil)	JICA Portion (JPY mil)	Others (JPY mil)	Total (Rs. mil)	JICA Portion (Rs. mil)	Others (Rs. mil)	Total (JPY mil)	JICA Portion (JPY mil)	Others (JPY mil)
Package-1	34,398	34,398	0	45,376	45,376	0	105,713	105,713	0
Package-2	26,513	26,513	0	32,617	32,617	0	77,774	77,774	0
Package-3	759	759	0	8,276	8,276	0	13,766	13,766	0
Package-4 (ITS)	0	0	0	1,444	1,444	0	2,269	2,269	0
Package-5 (Geotechnical Investigation)	0	0	0	166	0	166	260	0	260
Dispute Boards (Package-1, 2, 3 & 4)	63	63	0	45	45	0	134	134	0
Price Escalation	2,251	2,251	0	7,133	7,133	0	13,460	13,460	0
Physical Contingency	6,398	6,398	0	9,506	9,489	17	21,338	21,312	26
Consulting Services	1,650	1,650	0	1,587	1,587	0	4,145	4,145	0
Land Acquisition*	0	0	0	11,293	0	11,293	17,748	0	17,748
Administration Cost	0	0	0	4,898	0	4,898	7,698	0	7,698
GST	0	0	0	18,238	0	18,238	28,663	0	28,663
Import Tax	0	0	0	13,435	0	13,435	21,114	0	21,114
Interest during construction	2,942	0	2,942	0	0	0	2,942	0	2,942
Front End Fee	477	0	477	0	0	0	477	0	477
Total	75,451	72,032	3,419	154,013	105,967	48,046	317,501	238,572	78,929

(Note) 1. Exchange Rate: US\$1=Rs. 71.9, US\$1=JPY 113.0, Rs.1 = JPY 1.57

2. Price Escalation (a) Foreign Currency Portion: 1.83% p.a.

(b) Local Currency Portion: 4.13% p.a.

3. Physical Contingency: 10%

4. Base Year for Cost Estimation: December 2018

* Base Cost for Land Acquisition considered in the year 2016 was INR 9,062,669,696.

The base cost has been revised to INR 11,293 million considering Price Escalation and 10% Physical Contingency.



Table 2.3.1.a.(ii) Actually Incurred Cost BY ITEM

Cost Breakdown	Foreign Currency Portion			Local Currency Portion			Total		
	Total (JPY mil)	JICA Portion (JPY mil)	Others (JPY mil)	Total (Rs. mil)	JICA Portion (Rs. mil)	Others (Rs. mil)	Total (JPY mil)	JICA Portion (JPY mil)	Others (JPY mil)
Package-1	21,828	21,828	-	33,680	33,680		73,196	73,196	
Package-2	22,472	22,472	-	22,759	22,759		56,847	56,847	
Package-3	633	633	-	6,721	6,721		10,664	10,664	
Package-4 (ITS)	-		-	-			-		
Package-5 (Geotechnical Investigation)	-			196		196	308		308
Dispute Boards (Package-1, 2, 3 & 4)	-			-			-		-
Price Escalation	-			4	4		6	6	-
Physical Contingency	-			-			-		-
Consulting Services	253	253		362	362		1,108	1,108	
Land Acquisition*	-			7,601		7,601	11,933		11,933
Administration Cost	-			4,936		4,936	7,749		7,749
GST	-			14,014		14,014	22,002		22,002
Import Tax	-			-			-		-
Interest during construction	-			-			-		-
Front End Fee	-			-			-		-
Total	45,186	45,186	-	90,273	63,524	26,747	183,813	141,821	41,992

(Note) 1. Exchange Rate: Rs.1 = JPY 1.57 for MMRDA Portion only

2. Price Escalation (a) Foreign Currency Portion: 1.83% p.a.

(b) Local Currency Portion: 4.13% p.a.

3. Physical Contingency: 10%

4. Base Year for Cost Estimation: December 2018

* Base Cost for Land Acquisition considered in the year 2016 was INR 9,062,669,696.

The base cost has been revised to INR 11,293 million considering Price Escalation and 10% Physical Contingency.



2.3.1.b Comparison of Originally Planned and Actually Incurred Cost BY YEAR

Table 2.3.1.b.(i) Originally Planned Cost BY YEAR

(All Figures are in JPY mil)

Cost Breakdown	Total	JICA Portion				Others (MMRDA Portion)
		Tranche I	Tranche II	Tranche III	Sub Total	
FY 2017	12,679	10,134	0	0	10,134	2,545
FY 2018	30,771	22,707	0	0	22,707	8,064
FY 2019	72,379	56,816	0	0	56,816	15,563
FY 2020	92,944	55,138	16,040	0	71,178	21,765
FY 2021	66,397	0	50,869	0	50,869	15,527
FY 2022	27,683	0	0	20,113	20,113	7,570
FY 2023	3,723	0	0	565	565	3,158
FY 2024	10,925	0	0	6,189	6,189	4,735
Total	317,501	144,795	66,909	26,868	238,571	78,929

Table 2.3.1.b.(ii) Actually Incurred Cost BY YEAR

(All Figures are in JPY mil)

Cost Breakdown	Total	JICA Portion				Others (MMRDA Portion)
		Tranche I	Tranche II	Tranche III	Sub Total	
FY 2017	13,738	9,232	-	-	9,232	4,506
FY 2018	26,813	21,695	-	-	21,695	5,118
FY 2019	40,410	31,014	-	-	31,014	9,396
FY 2020	31,859	23,922	-	-	23,922	7,937
FY 2021	54,021	43,248	-	-	43,248	10,773
FY 2022	16972	12,710	-	-	12,710	4,262
FY 2023						
FY 2024						
Total	183,813	141,821	-	-	141,821	41,992

(Note) 1. Exchange Rate used: Rs.1 = JPY 1.57 for MMRDA Portion only

2. Fiscal Year starting from 1st April and ending on 31st March.

2.3.2 Reason(s) for the wide gap between the original and actual, if there have been any, the remedies you have taken, and their results.

(P/R and PCR)

There is no major gap between the original and actual cost.



2.4 Organization for Implementation

2.4.1 Executing Agency

Original:

Executing Agency

Mumbai Metropolitan Region Development Authority (MMRDA) was established on 26th January 1975 in accordance with the Mumbai Metropolitan Development Act, 1974 to make Mumbai Metropolitan Region (MMR) a destination for economic activity by promoting infrastructure and regional planning. MMRDA takes all the necessary measures, required from time to time, in an effective manner and be fully responsible for the Project implementation. After completion of the Project, MMRDA continues to be responsible for the efficient operation and maintenance of the Project.

The GoM appointed MMRDA as the implementing/ executing agency of MTHL vide Government Resolution dated 4th February 2009 and further the ownership of MTHL would be with MMRDA vide Government Resolution dated 8th June 2011.

Organization's Role

To construct, execute, carryout, improve, work, develop, administer, manage, control or maintain in MMR all types of roads, highways, express routes, paths, streets, bridges, sideways, tunnels and other infrastructure, works and conveniences, approach road, etc. Under the Project, MMRDA is responsible for all the tendering process including employment of consultants, as well as for the construction process.

Project Implementation Unit (PIU)

The PIU is in charge of the Projects. The PIU is headed by Chief Engineer, comprising of 6 Divisions/Cells (Finance Division, Social Development Cell, Engineering Division, Land Cell, Administrative Division and Environmental Cell), Supervision/ ITS Consultant and supporting staff.

Procurement

MMRDA shall have to adopt the JICA's Standard Bidding Documents of the latest version, as stipulated in Section 4.01 (2) of "Guidelines for Procurement under Japanese ODA Loans.

Procurement of goods and services, except for consulting services, converted by the Japanese ODA Loan should be implemented in accordance with "Guidelines for Procurement under Japanese ODA Loans", dated in April 2012. Employment of consultants should be implemented in accordance with "Guidelines of Employment of Consultant under Japanese ODA Loans", dated in April 2012. "Principles of Procurement under the Project" is attached for brief explanation of the above Guidelines.

Actual, if changed: (P/R and PCR)

There is no change made in the original Organisation Set-up & Implementation methods. Refer Annexure III Organisation Chart.



2.4.2 Contractor(s)/ Supplier(s), and Consultant(s) and their Performance:

2.4.2.1 Procurement & Consultant

Table 2.4.2 Procurement of Contractor(s)/ Supplier(s) and Consultant(s)

Contract Package	Selection Method		
	Original: (P/M)	Actual: (P/R and PCR)	
Construction Works			
1	<u>Package-1:</u> From CH 0+000 - To CH 10+380 (10.38 km)	International Competitive Bidding Process (With PQ, Single stage with two envelopes)	No Change
2	<u>Package-2:</u> From CH 10+380 - To CH 18+187 (7.80 km)	International Competitive Bidding Process (With PQ, Single stage with two envelopes)	No Change
3	<u>Package-3:</u> From CH 18+187 - To CH 21+800 (3.61 km)	International Competitive Bidding Process (With PQ, Single stage with two envelopes)	No Change
4	<u>Package-4:</u> To install ITS (Toll Management System and Highway Traffic Management System)	International Competitive Bidding Process (With PQ, Single stage with two envelopes)	International Competitive Direct Bidding Process without Pre-Qualification
5	<u>Package-5:</u> To conduct the geotechnical investigation	Local Competitive Bidding Process	No Change
Consulting Services			
1	Consulting Service for Supervision	Short List Method (QCBS)	No Change



2.4.2.2 Performance

Consultant's Progress:

April 2022:

- 1 GC scrutinized & certified the following invoices claimed by the Contractors:
 - i) Package-1: IPC-49 20% Detailed Verification and IPC-51 80% Ad-hoc.
 - ii) Package-2: IPC-47 20% Detailed Verification and IPC-48 80% Ad-hoc.
 - iii) Package-3: IPC-43 20% Detailed Verification and IPC-44 80% Ad-hoc.
- 2 GC has prepared and submitted a total reimbursement claim of 10387.79 million JPY to MMRDA / JICA in April 2022.

May 2022:

- 1 GC scrutinized & certified the following invoices claimed by the Contractors:
 - i) Package-1: IPC-50 20% Detailed Verification and IPC-52 80% Ad-hoc.
 - ii) Package-2: IPC-48 20% Detailed Verification and IPC-49 80% Ad-hoc.
 - iii) Package-3: IPC-44 20% Detailed Verification and IPC-45 80% Ad-hoc.
- 2 GC has prepared and submitted a total reimbursement claim of 991.05 million JPY to MMRDA / JICA in May 2022.

June 2022:

- 1 GC scrutinized & certified the following invoices claimed by the Contractors:
 - i) Package-1: IPC-51 20% Detailed Verification and IPC-53 80% Ad-hoc.
 - ii) Package-2: IPC-49 20% Detailed Verification and IPC-50 80% Ad-hoc.
 - iii) Package-3: IPC-45 20% Detailed Verification and IPC-46 80% Ad-hoc.
- 2 GC has prepared and submitted a total reimbursement claim of 1412.15 million JPY to MMRDA / JICA in June 2022.
- 3 100% of the Technical Design Modules across all the 3 Packages have been given "NONO" by the GC.
- 4 Approximately 99% of the Construction (GFC – Good For Construction) Design Modules across all the 3 Packages have been given "NONO" by the GC.

Package-1 – 100%, Package-2 – 99%, Package-3 -100%
- 5 Package-4 (ITS) - Letter of Acceptance (LOA) was issued to Strabag GmbH and Strabag AG JV on 5th May 2022.



Contractor's Progress:

Package-1 Physical Progress till 30th June 2022

S. No	Activity	Total Scope	Unit	Cumulative Achieved Works	% of Work done Against the Total Scope	Remarks
1	Permanent Bridge Works - Land/ Interchange Zone					
1.1	Piles	523	No.	523	100%	
1.2	Pile Caps	158	No.	125	79.11%	
1.3	Piers	228	No.	187	82.02%	
1.4	Pier Caps	228	No.	178	78.07%	
2	Permanent Bridge Works - Intertidal Zone					
2.1	Piles	312	No.	312	100%	
2.2	Pile Caps	75	No.	75	100%	
2.3	Piers	146	No.	146	100%	
2.4	Pier Caps	146	No.	146	100%	
3	Permanent Bridge Works - Marine Zone					
3.1	Piles	403	No.	403	100%	
3.2	Pile Caps	80	No.	80	100%	
3.3	Piers	162	No.	128	79.01%	
3.4	Pier Caps	162	No.	125	77.16%	
4	Permanent Bridge Works - Total					
4.1	Piles	1238	No.	1238	100%	
4.2	Pile Caps	313	No.	280	89.46%	
4.3	Piers	536	No.	461	86.01%	
4.4	Pier Caps	536	No.	449	83.77%	
5	Precast Segments					
5.1	Segment Casting	6713	No.	4972	74.07%	
5.2	Segment (Span) Erection+ Cast-in-Situ Slab	478	No.	268	56.07%	
6	OSD Structural Steel					
6.1	Fabrication	52726	MT	53703	100%	
6.2	Assembly (Large Blocks)	52726	MT	19957	37.16%	
6.3	OSD Span Erection	38	No.	9	23.68%	



Package-2 Physical Progress till 30th June 2022

S. No	Activity	Total Scope	Unit	Cumulative Achieved Works	% of Work done Against the Total Scope	Remarks
1	Permanent Bridge Works - Land/ Interchange Zone					
1.1	Open Foundation	113	No.	113	100%	
1.2	Piers	119	No.	119	100%	
1.3	Pier Caps	105	No.	99	94%	
1.4	Portal Beams- Land	6	No.	6	100%	
1.5	Pier Head Segments -Land	42	No.	42	100%	
2	Permanent Bridge Works - Intertidal & CRZ Zone					
2.1	Piles	280	No.	280	100%	
2.2	Pile Caps	72	No.	72	100%	
2.3	Piers	72	No.	72	100%	
2.4	Pier Caps	18	No.	18	100%	
2.5	Pier Head Segments	54	No.	54	100%	
3	Permanent Bridge Works - Marine Zone					
3.1	Piles	504	No.	504	100%	
3.2	Pile Caps	120	No.	117	98%	
3.3	Piers	120	No.	110.6	92%	
3.4	Pier Caps	48	No.	33	69%	
3.5	Pier Head Segments	74	No.	37	50%	
4	Permanent Bridge Works - Total					
4.1	Open Foundation	113	No.	113	100%	
4.2	Piles	784	No.	784	100%	
4.3	Pile Caps	192	No.	189	98%	
4.4	Piers	311	No.	301.6	97%	
4.5	Pier Caps/ Portal Beams	177	No.	156	88%	
4.6	Pier Head Segments	170	No.	133	78%	
5	Precast Segments					
5.1	Segment Casting	3142	No.	2227	71%	
5.2	Segment (Span) Erection + Cast-in-Situ Slabs	272	No.	152	56%	
6	OSD Structural Steel					
6.1	Fabrication	34726	MT	34,726	100%	
6.2	Assembly (for Large Block)	34726	MT	9863	28.40%	
6.3	OSD Span Erection	32	No.	6	18.75%	



Package-3 Physical Progress till 30th June 2022

S. No	Activity	Total Scope	Unit	Cumulative Achieved Works	% of Work done Against the Total Scope	Remarks
1	Permanent Bridge Works					
1.1	Open Foundations	221	No.	221	100%	
1.2	Piles	24	No.	2	100%	
1.3	Pile Caps	4	No.	4	100%	
1.4	Piers	242	No.	231	95.45%	
1.5	Pier Caps	189	No.	178	94.18%	
1.6	Segment Casting	834	No.	834	100%	
1.7	Segment (Span) Erection	59	No.	44	74.58%	
1.8	Cast in-situ Slab	108	No.	82	75.93%	
1.9	ROB Span	20	No.	4	20%	

Package-4 (ITS) Progress till 30th June 2022

1. As recommended by the GC, JICA accorded concurrence for Single Stage Bidding (without Pre-Qualification) on 9th October 2020 and asked to submit draft Bid Document for review and approval.
2. The GC submitted first draft Bid Document to the Employer on 2nd November 2020 for review.
3. After reviewing the draft, MMRDA issued the observations on 29th December 2020 for further correction & amendments, etc. The GC is in the process of preparing the revised draft Bid Document.
4. The GC submitted the revised draft Bid Document to the Employer on 14th June 2021 for a review and further concurrence with JICA.
5. The Employer received JICA concurrence for the revised Bid Documents on 24th August 2021.
6. The Tender has been floated (published) on 3rd September 2021. A Pre-bid Meeting was arranged on 27th September 2021.
7. JICA concurrence for the Technical Evaluation Report received on 15th Feb 2022. The Financial Bid opened on 16th Feb 2022.
8. GC evaluated the Financial Bid, and the report was sent to the Employer on 28th March 2022 which they further sent to JICA. JICA concurrence for the Financial Evaluation Report is awaited.
9. JICA concurrence for the Financial Evaluation Report received on 21st April 2022.
10. Letter of Acceptance (LOA) was issued to Strabag GmbH and Strabag AG JV on 5th May 2022.



Health & Safety and Environment (HSE)

The HSE Plans have been submitted by the respective construction agencies for the Packages which are being monitored by the GC on a regular basis.

Package-1 Safety Report

Sr. No	Description	From April to June 2022	Cumulative
1	Total Man Hours Since Inception	4,456,369	51,475,264
2	Number of Man-Hours (Accident-Free Man-Hours)	2,999,916	11,560,260
3	Number of Man-Days	557,046	6,434,407
4	Number of Reportable Fatal Accidents	0	6
5	Number of Non-Fatal Accidents	4	12
6	Number of Near Miss Incidents	9	126
7	Number of First Aid Cases	32	324
8	Number of Dangerous Occurrences	1	4
9	Number of Reportable Sick Cases	0	0
10	Number of Man-Hours Lost	3,240	297,544
11	Number of Man-Days Lost	433	37,221
12	Number of Reportable Accidents per 100,000 Man-Hours Worked	3	3
13	Number of Inspections done for Offices & Sites	90	4,003
14	Number of Training/ Induction done for Offices & Sites	410	3,059
15	Daily Average Manpower (Including all Workmen & Staff) for the Month	12,823	16,042
16	Details of Safety Committee meetings	3	46
17	No. of toolbox talks	13,460	138,407
18	No. of critical excavations.	3	81
19	Pre-employment Medical check-up	3,227	43,544
20	No. of Safety Walk down	22	284
21	No. of Safety Inductions completed	3,227	43,544



Package-2 Safety Report

Sr. No	Description	From April to June 2022	Cumulative
1	Total Man Hours Since Inception	2,857,910	27,569,190
2	Number of Man-Hours (Accident-Free Man-Hours)	2,597,848	3,288,725
3	Number of Man-Days	259,810	2,507,637
4	Number of Reportable Fatal Accidents	0	0
5	Number of Non-Fatal Accidents	1	10
6	Number of Near Miss Incidents	41	323
7	Number of First Aid Cases	11	179
8	Number of Dangerous Occurrences	3	18
9	Number of Reportable Sick Cases	0	2
10	Number of Man-Hours Lost	1,056	5,716
11	Number of Man-Days Lost	132	696
12	Number of Reportable Accidents per 100,000 Man-Hours Worked	1	1
13	Number of Inspections done for Offices & Sites	7,255	8,455
14	Number of Training/ Induction done for Offices & Sites	124	1,122
15	Daily Average Manpower (Including all Workmen & Staff) for the Month	10,278	12,650
16	Details of Safety Committee meetings	3	50
17	No. of toolbox talks	1,166	11,878
18	No. of critical excavations.	0	0
19	Pre-employment Medical check-up	851	16,599
20	No. of Safety Walk down	12	173
21	No. of Safety Inductions completed	960	17,007



Package-3 Safety Report

Sr. No	Description	From April to June 2022	Cumulative
1	Total Man Hours Since Inception	581,262	6,200,401
2	Number of Man-Hours (Accident-Free Man-Hours)	581,262	4,100,052
3	Number of Man-Days	72,658	775,051
4	Number of Reportable Fatal Accidents	0	0
5	Number of Non-Fatal Accidents	0	2
6	Number of Near Miss Incidents	4	28
7	Number of First Aid Cases	6	120
8	Number of Dangerous Occurrences	0	1
9	Number of Reportable Sick Cases	0	0
10	Number of Man-Hours Lost	0	2,312
11	Number of Man-Days Lost	0	289
12	Number of Reportable Accidents per 100,000 Man-Hours Worked	0	0
13	Number of Inspections done for Offices & Sites	59	897
14	Number of Training/ Induction done for Offices & Sites	32	298
15	Daily Average Manpower (Including all Workmen & Staff) for the Month	1,739	2,214
16	Details of Safety Committee meetings	4	47
17	No. of toolbox talks	598	7,942
18	No. of critical excavations.	3	12
19	Pre-employment Medical check-up	631	10,254
20	No. of Safety Walk down	12	177
21	No. of Safety Inductions completed	631	10,254



3.0 BENEFITS DERIVED FROM THE PROJECT (EFFECTIVENESS)

3.1 Operational and Physical Condition

(This section will be developed when the operational plan is available)

Facilities	Description of condition	Problems, its Background and Remedial Action Plan
(P/R and PCR)	(P/R and PCR)	(P/R and PCR)

3.2 Precautions (Measures To Be Adopted/ Points Which Require Special Attention)

Original Issues and Countermeasure(s)	Actual Issues and Countermeasure(s)
<p>3.2.1 General Issues</p> <p>1. Toll Arrangement/ Toll Rate Fixed toll rate as per the type of vehicle will be levied for the road users after the completion of the Project. An appropriate tolling policy/ rates will be finalized in consultation with the state government prior to the completion of Civil works.</p> <p>2. Operation and Maintenance MMRDA proposes to appoint separate agencies for Operation & Maintenance of the bridge and for Toll Management System. Both the agencies for O & M and Toll Management System may be appointed through open tendering process. Overall monitoring of the two agencies would be done by MMRDA in-house through a separate cell which could be constituted for the purpose. MMRDA has confirmed to allocate an adequate budget for engaging the Contractors.</p>	<p>(P/R and PCR)</p> <p>Appropriate Tolling Policy/ Rates will be finalized by December 2021.</p> <p>A single Operation and Maintenance Contractor will be appointed by December 2021.</p>
<p>3.2.2 Environmental and Social Consideration</p> <p>a. CRZ Clearance</p> <p>i. Supplemental EIA has been approved by MMRDA and disclosed on the website of JICA. A supplemental EIA report has been disclosed also on the website of MMRDA.</p> <p>ii. Furthermore, renewed CRZ Clearance has been obtained in January 2016.</p> <p>iii. In accordance with the conditions for</p>	<p>(P/R and PCR)</p> <ul style="list-style-type: none"> • MMRDA has disclosed Supplemental EIA & SIA on MMRDA website. • The renewed CRZ clearance was granted on 25/1/2016 from MoEF&CC and the approval conditions have been imposed on the Contractors as the Employer's requirements. MMRDA has actively monitored the compliances of the approval conditions and maintained them throughout the construction phase.



<p>CRZ Clearance, appropriate measures shall be taken, and necessary budget shall be secured by MMRDA.</p>	<ul style="list-style-type: none"> • MMRDA appointed Mangroves & Marine Biodiversity Foundation for bird monitoring and implementation of Flamingos and bird monitoring program for the MTHL project during the construction as well as the long-term monitoring after the construction. • Rs 91.42 Crore has been transferred to Mangroves & Marine Biodiversity Foundation, Mumbai for the development & conservation of mangrove area and its afforestation. Such funds will be managed by the Mangrove Foundation of Maharashtra State. • As per the renewed CRZ clearance condition, IIT Mumbai has been appointed for the DPR study to develop a Mahul creek Effluent Treatment Plant (ETP). Rs 4.98 Crore was secured for IIT services. The Draft DPR has been reviewed and approved.
--	---

b. Required Permits

The Permits to be obtained by MMRDA/ Contractors and the present status is given in the following Table.

Table 3.2.2 Present Status of some Important Permits

Clearance Required	Approving Authority	Responsible Organization	Obtained by when	Remark /Status
Mangrove Cutting	Hon. Bombay High Court	MMRDA/ Contractor	Approval received from Hon. Bombay High Court on 28 th November 2016	Mangrove cutting operation was completed with full compliance and as of now, no further follow up work is required.
Tree Cutting /Transplantation	Respective Tree Authorities	Contractor for respective Packages	-	<p>Pkg-1: Tree Cutting/ Transplantation permission from the Garden Dept., MCGM obtained on 24th December 2020.</p> <p>Pkg-2: Tree Cutting/ Transplantation permission obtained & completed.</p> <p>Pkg-3: Forest Department issued a concurrence on 19/05/2019. CIDCO's permission for Tree Cutting/ Transplantation obtained on 25th November 2019.</p>
Consent to Establish	Maharashtra Pollution Control Board	Contractor for respective Packages	Pkg-1-18.07.2018 Pkg-2-16.08.2018 Pkg-3-29.05.2019	



3.3 Environmental and Social Impacts

Major environmental and social impacts have occurred during project implementation (e.g. involuntary resettlement, poverty reduction, impacts on the natural environment).

Issue(s)	Action or countermeasure(s) taken and remaining problem(s)
<p>1. Establishment of Effective Environmental and Social Cell in PIU</p> <p>MMRDA confirmed that Social Development Cell (2 Officers), Land Cell (3 Officers), and Environmental Cell (2 Officers) had been set up.</p>	<p>Cell is established by MMRDA (Annexure III, Organization chart)</p>
<p>2. Rehabilitation and Land Acquisition Issues</p> <p>a. Affected Area and Population</p> <p>Due to the Project, 1282 non-titleholders will be involuntary resettled, and 108.09 ha of land will be handed over by CIDCO.</p>	<p>Sewri: Involuntary resettlement in Sewri section has been further validated by Social Development Cell of MMRDA. Out of 297 Project Affected Households (PAHs) have given consents as follows:</p> <ul style="list-style-type: none"> • 164 PAHs Kanjurmarg for residential • 25 PAHs Kanjurmarg for commercial • 7 PAHs (Satsangi Plot) Kanjurmarg for Commercial • 1 PAHs (commercial to residential) for Bhakti Park • 100 PAHs HDIL Kurla for residential <p>Navi Mumbai: CIDCO has been finalizing the land acquisition closely monitored by Land Cell of MMRDA. Except private land and forest, CIDCO has possessed all required land of 108.09 ha. Out of the 108.09 ha, 106.345 ha has been handed over by CIDCO to MMRDA. CIDCO is going to acquire the balance 1.745 ha with the help of Collector, Raigad.</p>
<p>b. Entitlement Policy</p> <p>MMRDA prepared the entitlement matrix for resettlement of non-title holders in Sewri, which meets the Resettlement and Rehabilitation Policy for Mumbai Urban Transportation Project (1997, amended in 2000) and JICA guidelines for Environmental and social considerations (2010)</p>	<p>There have been no changes during the enforcement. As per the Attachment 2-5 of JICA MoD, MMRDA has committed to enforce the agreed/ approved policy.</p>



Issue(s)	Action or countermeasure(s) taken and remaining problem(s)
<p>("Guidelines") (Attachment 2-5).</p>	
<p>c. Compensation to Project affected Fishermen</p> <p>Detailed baseline survey will be undertaken by MMRDA in order to identify fishermen who are affected by the Project. Based on the result of the baseline survey, MMRDA will compensate them in accordance with compensation policy prior to the construction. Monitoring will be conducted by MMRDA with assistance of the Consultant to gasp the exact impact during construction and operation phase.</p>	<p>Updated Attachments 2-8 and 2-10 are enclosed in the report.</p>
<p>d. Implementation Schedule</p> <p>The Implementation schedule for land acquisition, resettlement and rehabilitation is attached as per Attachment 2-10.</p>	<p>Updated Attachment 2-10 is enclosed in the report.</p>
<p>e. Grievance Redressal Mechanism</p> <p>Grievance Redressal Committee ("GRC") set under MMRDA will deal with grievances raised by PAPs in Sewri and fishermen to be affected by the Project. Any grievances raised by PAPs whose land is acquired by CIDCO shall be resolved by CIDCO.</p>	<p>Sewri: FLGRC (Field Level Grievance Redressal Committee) and SLGRC (Senior Level Grievance Redressal Committee) were set as per the RAP and in operation.</p> <p>Compensation Committee has been constituted to address the issues of Compensation to Lease Holders at Sewri.</p> <p>Fishermen: GRC for resolving grievances of the fisherfolk was set up as per the compensation policy and is in operation.</p>
<p>f. Internal Monitoring</p> <p>Internal Monitoring of the Resettlement Action Plan (RAP) implementation will be conducted by MMRDA in accordance with the RAP with necessary assistance of the consultant. RAP Internal Monitoring Form (Attachment 2-8) will be submitted to JICA on a quarterly basis as a part of PSR during the RAP implementation.</p>	<p>Internal Monitoring updates are mentioned in Attachment 2-8.</p>



Issue(s)	Action or countermeasure(s) taken and remaining problem(s)
<p>g. Qualitative Independent Evaluation</p> <p>An Independent Evaluation Agency will be hired by MMRDA for evaluation of RAP implementation. An external evaluation report will be submitted to MMRDA at mid-term and end-term. MMRDA would submit the evaluation report to JICA in a timely manner.</p>	<p>Updated Attachment 2-10 is enclosed in the report.</p>
<p>h. RAP Implementation Budget</p> <p>The amount of estimated resettlement and compensation budget is Rs.906.26 Cr MMRDA informed to the JICA Mission that RAP implementation cost would be borne by MMRDA and ensured sufficient and timely allocation of funds for smooth implementation.</p>	<p>As updated in MOD dated 03/09/2019 for MTHL- II, the base cost Budget towards RAP Implementation is updated as Rs 1129.3 Cr.</p>
<p>i. Environmental Management Plan (“EMP”)</p> <p>The mitigation measures against air pollution, waste, noise, and water pollution etc. shall be taken during construction and operation phase. Mitigation measures such as installation of noise barrier, appropriate waste management, etc. have been prepared by MMRDA. The mitigation measures are listed in the EMP matrix. (Attachment 2-1). During the detailed design stage, MMRDA, with assistance of the Consultant, will update the EMP, as necessary.</p>	<p>EMP will be updated, if required, in due course of construction activities/progress.</p>
<p>j. Environmental Monitoring Plan (“EMoP”)</p> <p>MMRDA takes overall responsibility for implementation of EMoP. During construction, environmental monitoring will be carried out by contractors under supervision by Construction Supervision consultant. The result shall be reported to the JICA India Office on a quarterly basis as a part of Progress</p>	<p>Environmental Monitoring Plan with the package wise budgeted cost is reported in Attachment 2-3. Environmental Monitoring Results during the construction phase are reported in Attachment 2-4.</p>



Issue(s)	Action or countermeasure(s) taken and remaining problem(s)
<p>Status Report (PSR) by filling in the Reporting Form of Environmental Monitoring Result. (Attachment 2-4). After completion of the construction, EMoP shall be implemented by MMRDA, and the results shall be submitted to the JICA India Office semi-annually until two years after complementation of construction. The required amount of estimated environmental monitoring budget is borne by MMRDA.</p>	
<p>k. Long Term Bird Monitoring</p> <p>MMRDA committed to conduct the long-term monitoring of birds and its habitat in Sewri mudflats with the assistance of hired bird expert. During the long-term monitoring, MMRDA will share information and receive advice from external experts including the one from NGOs and civil society.</p>	<ul style="list-style-type: none"> • MMRDA has entrusted the work of bird monitoring and implementation of Flamingos and birds related mitigation measures & bird monitoring program to Mangrove and Marine Biodiversity Foundation. • Rs. 31.92 Crore deposited to Mangrove foundation, Mumbai for periodical disbursement to BNHS.

3.4 Qualitative and Quantitative Data of Monitoring Indicators

Operation and Effect Indicator EIRR and/ or FIRR

Supporting data for Computing EIRR and/ or FIRR

Indicators	Original (Year 2015)	Target (Year 2024) 2 Years After Commercial Operation
Average Annual Daily Traffic (PCU/ day)	-	47,400
Daily Average Travel Time (min) * 1	61 min	15.8 min
Number of Users (Persons/ year) * 2	-	46,077,504
Cargo Volume (tons/ year) * 3	-	13,511,759

*1 Section on Sewri – Chirle

*2 Assumptions: average passengers of car and taxi (2.6 persons), bus (37.2 persons) based on JICA study. Number of passengers of LCV, HCV and MAV is assumed as 1 person each.

*3 Assumptions: the maximum capacity of respective vehicle (LCV: 1 ton, HCV and MAV: 15 tons) is used for estimation.



EIRR	Original: 15.4% Cost: Project cost (excluding Price Escalation, Tax and Duties and Administration cost) O&M cost, Land Acquisition Benefit: Travel Time cost and Vehicle Operation cost Project Life: 32 Years	Actual: (PCR) _____% Cost: Benefit: Project Life: Attachment(s): Supporting data for computing EIRR
FIRR	Original: 1.5% Cost: Project Cost, O&M cost, Land Acquisition cost Benefit: Toll Revenue Project Life: 32 Years	Actual: (PCR) _____%


3.5 Monitoring Plan for the indicators

Monitoring Methods, Section(s)/ department(s) in charge of monitoring, frequency, the term and so forth are given below:

<p>Original: (P/M and PCR)</p> <p><u>Monitoring Organization</u></p> <p>PIU shall be In-Charge of Monitoring activities for the Project.</p> <p><u>Submission of QPR and PCR</u></p> <p>The timely submission of the following documents is required by MMRDA.</p> <p>a. Quarterly Progress Report (QPR): The progress report for the Project should be submitted by MMRDA to JICA on quarterly basis, not later than 30 days after the concerned quarter, in the form of Project Status Report (PSR) attached hereto as per Annex I; Updated status land Acquisition, milestone achieved with respect to Action Plan with Timetable, the monitoring form for environmental and social consideration should also be appended to the PSR. In addition, MMRDA shall also forward the Monthly & Quarterly Progress Reports (including S-Curve Chart) prepared by the Consultant to JICA India Office on regular basis till project completion.</p> <p>b. Project Completion Report (PCR): A project completion report should be submitted by MMRDA to JICA promptly, but in any event not later than six months after completion of the Project, in the form of Project Status Report (PSR) attached hereto as per Annex I.</p>
<p>Actual: (P/R and PCR)</p> <p>Monitoring Organization</p> <p>PIU for MTHL has been established for monitoring the Project.</p> <p>Submission of QPR and PCR</p> <p>This QPR No. 21 is submitted for the period of 1st April to 30th June 2022.</p>

3.6 Achievement of the Project Objective

(PCR)



4.0 OPERATION AND MAINTENANCE (O&M) (SUSTAINABILITY)

4.1 O&M and Management

- Organization Chart of O&M
- Operational and maintenance system (structure and the number, qualification and skill of staff or other conditions necessary to maintain the outputs and benefits of the project soundly, such as manuals, facilities and equipment for maintenance, and spare part stocks etc.)

Original: (P/M)

Operation & Maintenance, Toll Management and ITS

MMRDA proposes to engage two separate agencies for O&M and Toll Management System. Though MMRDA will not directly carry out O&M, the overall monitoring over the O&M agency will be the responsibility of MMRDA. O&M Budget will be allocated by MMRDA. O&M and increase in toll rate will be done in accordance with the NHAI's manuals such as "NHAI Works manuals".

Actual: (PCR)

4.2 O&M Cost and Budget

- The actual annual O&M cost for the duration of the project, as well as the annual O&M budget.

(PCR) This will be reported when the outcome of the above work-study is available.



5.0 EVALUATION

5.1 JICA and Borrower / Executing Agency performance

JICA:

(PCR)

Borrower/ Executing Agency:

(PCR)

5.2 Overall Evaluation

Please describe your evaluation on the overall outcome of the project.

(PCR)

5.3 Lessons Learnt and Recommendations

Please raise any lessons learned from the project experience, which might be valuable for the future JICA assistance or similar type of projects, as well as any recommendations, which might be beneficial for better realization of the project effect, impact and assurance of sustainability.


(PCR)




Attachment 1- MMRDA & PIU Organization Chart



MMRDA Organization chart





Attachment 2- Environmental & Social Impacts Attachments

- Attachment 2-3 – Envi. Monitoring Plan with Package-wise Estimated Cost**
- Attachment 2-4 – Environmental Monitoring Result Reporting Form**
- Attachment 2-6 – MTHL Land Acquisition Status**
- Attachment 2-8 – RAP Internal Monitoring Form**
- Attachment 2-10 – Schedule of the RAP Implementation**



Environmental Monitoring Plan with Package wise Estimated Cost

Category	No.	Impacted Item on JICA Guidelines	Parameter	Method	Location	Frequency a year	Cost (INR)	Cost Pkg.1 (INR)	Cost Pkg.2 (INR)	Cost Pkg.3 (INR)	Total Cost (INR)	Standard Central Pollution Control Board (CPCB) - Ministry of Environment & Forest (MoEF)	Remarks
Pollution	1	Air pollution	SO ₂ , NO ₂ , PM ₁₀ , PM _{2.5} , O ₃ , CO, (6 Items)	National Ambient Air Quality Standards, 2009	1. Sewri & Sewri bay area for package I	Fortnightly at all locations except 2 locations each near Batching plants	1,800,000	15,000,000	1,800,000	742,500	17,542,500	National Ambient Air Quality Standards (NAAQS) by Central Pollution Control Board (CPCB)	P1 contractor team is conducting Ambient air quality monitoring with reference to National Standards and clause 1.2 of Employer's requirement.
					2. Nhava temporary bridge & casting yard in Gavhan for package II	4 Times / Year						(Standard for 24hrs: Industrial and Residential/ Ecological Sensitive area)	P 2 contractor Monitoring plan has been designed as per EIA of 2015
					3. Gavhan & Chirle for package III	Fortnightly only for 3 months (Jan-2019 to Mar-2019). Then quarterly monitoring as per MOEF and CPCB norms						SO ₂ : 80 / 80µg/m ³	P3 contractor team is conducting Ambient air quality monitoring with reference to National Standards and clause 1.2 of Employer's requirement.
												NO ₂ : 80 / 80µg/m ³	P 1 received Consents CTE & CTO from MPCB and they are following MPCB frequency in addition to frequency set by Environment Expert from GC. The NAAQ standards are showing High rate as that is the usual procedure. The frequency of monitoring is set by us which varies for different parameters as either Statutory requirements or as required by us to ensure we have sufficient data in hands if there are additional claims for Compensation in C5 category. Summary : Although the contract conditions for all packages were same at the time of bidding. Later modifications suggested by GC were not accepted by P 2. P1 and P3 accepted the modifications and hence the difference. Second point is P 1 carrying out monitoring as per the obatiend CTE and CTO. Both other packages have applied for CTE but haven't obtained it yet. So we expect the monitoring frequency would change after obtaining CTE.
	2	Water pollution	pH, BOD, DO, Turbidity and O&G	IS / AWWA	1. Sewri & Sewri bay area for package I	Quarterly	810,000	2,400,000	810,000	0	3,210,000	Marine water quality Standards - Class SW-IV Harbour Waters (MPCB)	Water Pollution not applicable for Pkg. 3
					2. Nhava temporary bridge & casting yard in Gavhan for package II	4 Times / Year						pH : 6.5-9	
					3. Gavhan & Chirle for package III	Not applicable						DO: 3 mg/l	
												Turbidity: 30 NTU	
												BOD: 5 mg/l	
												O & G: 10 mg/l	
	3	Waste	Volume of waste soil, cutting tree and domestic garbage	Volumetric	1. Sewri & Sewri bay area for package I	Daily	500,000	299,200,000	500,000	600,000	300,300,000		The cost of waste disposal for P1 includes C&D waste, Pile muck etc. from all areas like, interchange, intertidal and marine. The disposal location is at MCGM approved location Bhayandarpada, Thane.



Category	No.	Impacted Item on JICA Guidelines	Parameter	Method	Location	Frequency a year	Cost (INR)	Cost Pkg.1 (INR)	Cost Pkg.2 (INR)	Cost Pkg.3 (INR)	Total Cost (INR)	Standard Central Pollution Control Board (CPCB) - Ministry of Environment & Forest (MoEF)	Remarks		
Natural environment			4. Monitoring of sedimentation soil and ecological parameter (18 items on Supplemental EIA Table 6.1.15 for soil and 7 items such as 1) Net primary productivity, 2) Chlorophyll-a, 3) Phosphate, 4) Nitrate, 5) Nitrite, 6) Particulate Organic Carbon, 7) SiO ₂)	1-2: Mangrove density and community survey								<p>Detailed monitoring plan will be setup during basic design stage</p> <p>Standard for Soil; Supplemental EIA Table 6.1.15</p> <p>Standard for Ecological Parameter:</p> <ul style="list-style-type: none"> • Net primary Productivity • <1,500 mgC/m³/day at surface • Chlorophyll-a • <4mg/m³ • Phosphate: 0.1-90µg/l • Nitrate: 1.0-500µg/l • Nitrite: <125µg/l • Particulate Organic Carbon: 10-100mg/m³ • SiO₂: 10-5,000µg/l 			
				1-3: Benthos Survey											
					2-1: Cutting trees confirmation										
					3-1: Mangrove survey in the replanted area										
Social environment	11	Hydrology	Flooding situation	Flood level measurement during high precipitation periods	Not applicable for Package I		350,000	0	350,000	0	350,000	Project activities and structures does not cause flooding and impacts on tidal conditions	Not applicable for Pkg. 1 & 3		
					2 Locations (CRZ at Sewri and Shivaji Nagar) for Package II	4 Times / Year									
					Not applicable for Package III										
	12	Topography and Geology	Conditions in embankment area	Visual survey about Stability of embankment	Not applicable for Package I		115,000	0	115,000	0	115,000	Embankment shall be stabilized without any landslide and cracks	Not applicable for Pkg. 1 & 3		
					Interchange in Shivaji Nagar for Package II	4 Times / Year									
				Not applicable for Package III											
Social environment	13	Local economy such as employment and livelihood			Affected area		As per Actuals								
	14	Local conflict of interests	Construction worker's township	Confirmation of workers list from contractor	2 Locations (camp site in Sewri and Shivaji Nagar) for Package II	2 Times / Year	125,000	0	125,000	0	125,000	Employment opportunity shall be provided fairly			
	15	Infectious diseases such as HIV/AIDS	Number of infected patient	Confirmation of health check list from contractor	2 Locations	4 times / year x 4.5 years	525,000	0	525,000	0	525,000	Infection disease rate shall not be caused by the project			
	16	Labour Environment	Construction worker's condition	Confirmation of safety devices and conditions via interviews	2 Location (camp site in Sewri and Shivaji Nagar) for Package II	2 times / year	500,000	0	500,000	0	500,000	"Building And Other Construction Workers (Regulation of Employment and Conditions of Service) Act, 1996", "The building and other construction worker's welfare cess Act, 1996" and international standards such as "IFC Performance Standard 2 Labor and Working Conditions"			
Other	17	Accidents	Number of accidents	Confirmation of accidents list from local government and State Traffic Police Department	2 Locations (camp site in Sewri and Shivaji Nagar) for Package II	4 Times / Year	400,000	0	400,000	0	400,000	Any accidents are not caused by construction			
					Total		8140500	325,354,000	12,000,000	2,211,500	339,565,500				



Reporting Form of Environmental Monitoring during Construction


This form is prepared for reporting the monitoring results to JICA India Office. Only minimum required parameters are included in this form, and not all parameters in EMOF are covered.

Attachment 2-4

Monitoring Period - April 2022 to June 2022

1. Environmental Monitoring during Construction for 4.5 years

Area	No.	Item	Parameter	Location	Frequency a year	Item and Stanadard	Monitoring Result				Remark - reasons why the data is exceeding standard - counter measures when the data is exceeding										
							Location 1- Pkg 1	Location 2- Pkg 2	Location 3- Pkg 3	Location 4											
1	Air pollution	SO ₂ , NO ₂ , PM ₁₀ , PM _{2.5}		1. Sewri & Sewri bay area for package I	Quarterly monitoring is conducted at all locations.	National Ambient Air Quality Standards (NAAQS) (Standard for 24hrs: Industrial and Residential)	Sewri	Shivaji Nagar	Chirle												
				2. Nhava temporary bridge & casting yard in Gavhan for package II	4 Times / Year																
				3. Gavhan & Chirle for package III	From march -2019 onwards monitoring is conducted quarterly as per MOEF and CPCB norms							1. SO ₂ : 80µg/m ³	10.94	BDL	9						
												2. NO ₂ : 80µg/m ³	30.42	21	24						
												3. PM ₁₀ : 100µg/m ³	246.33	76	58	Average is above permissible limit with OCP / Water sprinkling 3 times a day.					
												4. PM _{2.5} : 60µg/m ³	51.50	27	26	Average is above permissible limit with OCP / Water sprinkling 3 times a day.					
												5.CO:02mg/m ³	1.42	1.3	0.55						
												6.VOCs	1.73	4.2	0.3	Benzene is analysed in ambient air					
				2	Water pollution							pH, BOD, DO, Turbidity and O&G		1. Sewri & Sewri bay area for package I	Quarterly	Marine water quality Standards – Class SW-IV Harbour Waters (MPCB)	Zone I	Zone II	Zone III		
														2. Nhava temporary bridge & casting yard in Gavhan for package II	4 Times / Year						
3. Gavhan & Chirle for package III	Not applicable	2. DO: 3 mg/l	5.2			6	Not applicable														
		3. Turbidity: 30 NTU	5.6			7.6	Not applicable														
		4. BOD: 5 mg/l	BDL(DL=2)			BDL	Not applicable														
		5. O & G: 10 mg/l	BDL(DL=2)			BDL	Not applicable														
		6.COD	16			16	Not applicable														
3	Waste	Volume of waste soil, cutting tree and domestic garbage		1. Sewri & Sewri bay area for package I	Daily	Municipal Solid Waste Management Rules, 2016	Sewri Camp Site	Shivaji Nagar Camp Site	Chirle Camp Site		Comprehensive waste management plan is implemented with prior approvals of MCGM, PCB and Debris Disposed as authorized for MTHL-1										
												Generated Concrete and Debris from Construction		App. 2000 Cum collected in jumbo bags and Disposed off in FEB Location							
												2. Nhava temporary bridge & casting yard in Gavhan for package II	4 Times / Year	Generated waste soil (t) total	Tree cutting proposal has been submitted and approval from MCGM is awaited. Tree cutting far NIL		NA				
												3. Gavhan & Chirle for package III	Once site clearing work/execution part of work start.	Generated cutting tree (ha) total			Tree cutting work completed and Half yearly report submitted to Client (April, 2022)				
														Generated domestic waste (t/month) total	10.5 Tonnes for 3 months.	3.5/quarter. It is disposed through CIDCO daily.	2.5 T for the quarter				
		Confirmation of adequate disposal (visual survey)	Schedule Audited by EMS																		
		1. Sewri & Sewri bay area for package I	1. Muck: 1 Time / Year	Soil Pollution Standard in India (MOEF)	Sediment sample at Sewri	Muck Testing Done on September 2021 and Reports submitted to GC	NA														



Reporting Form of Environmental Monitoring during Construction

This form is prepared for reporting the monitoring results to JICA India Office. Only minimum required parameters are included in this form, and not all parameters in EMoP are covered.

Attachment 2-4

Monitoring Period - April 2022 to June 2022

1. Environmental Monitoring during Construction for 4.5 years

Area	No.	Item	Parameter	Location	Frequency a year	Item and Stanadard	Monitoring Result				Remark - reasons why the data is exceeding standard - counter measures when the data is exceeding		
							Location 1- Pkg 1	Location 2- Pkg 2	Location 3- Pkg 3	Location 4			
Pollution	4	Soil Contamination /sedimentation	Heavy Metals & Oil & Grease	2. Nhava temporary bridge & casting yard in Gavhan for package II	2. Sediments: 4 Times / Year	1. Cadmium: 0.01mg/l	BDL[DL=2]	BDL					
				3. Gavhan & Chirle for package III	*If any spillage/ leakage take place from chemical, fuel storage area. *One time grab sample to be collected during Bridge Construction *Pre & Post Monsoon at Storage area only	2. total cyanide : not detected			<0.005				
						3. Organic Carbon	0.9	8.5					
						4. lead: 0.01mg/l	15	0.17	Not applicable for Pkg 3			Hazardous Storage is situated in low laying area at Gavan area. Due to this reason complete ground area is covered by boulders to avoid further water logging in rainy season. Therefore soil sample is impossible to taken out from in and around the Oil & chemical storage area. Same has witnessed by GC during Febrary-2020 monitoring.	
						5. chromium (VI): 0.05mg/l		BDL					
						6. arsenic: 0.01mg/l or 15mg/kg (agri-land soil)	BDL[DL=1]	BDL					
						7. total mercury: 0.005mg/l	BDL[DL=2]	BDL					
						8. alkyl mercury: not detected	Not detected						
						9. PCBs: not detected	Not detected	BDL					
						10. copper: 125mg/kg (only paddy field soil)	147						
						11. dichloromethane: 0.02mg/l	Not detected	BDL					
						12. carbon tetrachloride: 0.002mg/l	Not detected	BDL					
						13. 1,2-dichloroethane: 0.004mg/l	Not detected	BDL					
						14. 1,1-dichloroethylene: 0.02mg/l	Not detected	BDL					
						15. cis-1,2-dichloroethylene: 0.04mg/l	Not detected	BDL					
						16. 1,1,1-trichloroethane: 1mg/l	Not detected	BDL					
						17. 1,1,2-trichloroethane: 0.006 mg/l	Not detected	BDL					
						18. trichloroethylene: 0.03mg/l	Not detected	BDL					
						19. tetrachloroethylene: 0.01mg/l	Not detected	BDL					
						20. 1,3-dichloropropene: 0.002mg/l	Not detected	BDL					
						21. thiuram: 0.006mg/l	Not detected	BDL					
				22. simazine: 0.003mg/l	Not detected	BDL							
				23. thiobencarb: 0.02mg/l	Not detected	BDL							
				24. benzene: 0.01mg/l	Not detected	BDL							
				25. selenium: 0.01mg/l	Not detected	BDL							
5	Noise and vibration	Ambient and road side noise (dB(A)LAeq)		1. Sewri & Sewri bay area for package I	Fortnightly - Noise levels	Construction area Standard 85 dB(A) daytime (Japan standard) Not constuction area : Ambient Noise Standard in India (dB(A) Laeq) 75 Max.	Sewri (ST 200-500) (Industrial area)	Sea Section (ST5000-5500) Migratory Bird Area (no standard on sea section)	Shivaji Nagar (Commercial area)				
					Day time : 6-22 hr (continious) dB(A) - 75 DB	73.3		63.35					
					Noise levels - Night time	Night time: 22-6 hr (continious) dB(A) - 55 DB	67.46		52.69				
				2. Nhava temporary bridge & casting yard in Gavhan for package II	2 Times / Year								
					(only sea section)	Day time : 6-22 hr (10 min during 9-17 hrs)		68.2					
					Night time: 22-6 hr (10 min 22-24 hr)			65.6					
				3. Gavhan & Chirle for package III	Fortnightly	Note (standard values in Not construction area)							
					1.Industrial Area	Day Time: 75 (6-22hr)							
					Night Time: 70 (22-6hr)								
					2.Commercial Area:	Day Time: 65 (6-22hr)							

Regarding soil contamination/sedimentation, some items shall be selected from the total 25 standards items during the Detailed Design. Only the selected items shall be reported to JICA, and the rest of items shall be deleted from this form.



Reporting Form of Environmental Monitoring during Construction

This form is prepared for reporting the monitoring results to JICA India Office. Only minimum required parameters are included in this form, and not all parameters in EMOp are covered.

Attachment 2-4

Monitoring Period - April 2022 to June 2022

1. Environmental Monitoring during Construction for 4.5 years

Area	No.	Item	Parameter	Location	Frequency a year	Item and Stanadard	Monitoring Result				Remark - reasons why the data is exceeding standard - counter measures when the data is exceeding	
							Location 1- Pkg 1	Location 2- Pkg 2	Location 3- Pkg 3	Location 4		
Natural Environment	6	Protected Area	1. Monitoring of mudflat conditions including fauna-flora 2. Monitoring of Cutting Tree and replantation/transplantation area 3. Monitoring of Mangrove Plantation area appointed by MoEF 4. Monitoring of sedimentation soil and ecological parameter (25 items on EIA main text Table 6.1.15 for soil and 7 items such as 1) Net primary productivity, 2) Chlorophyll-a, 3) Phosphate, 4) Nitrate, 5) Nitrite, 6) Particulate Organic Carbon, 7) SiO2)	Along MTHL alignment and mangrove replant area for Package I	Quarterly during the construction Period	Night Time: 55 (22-6hr) Construction area Standard 75 dB daytime (Japan standard) Not construction area : Vibration Standard (Japan Standard along the road)	Sewri (ST 200-500) (Industrial area)	Shivaji Nagar (Commercial area)	Chirle			
				Along MTHL alignment and mangrove replant area for package II	4 Times / Year	Standard is not existing, but quantity and quality should not be worsen	Sewri side (ST500-5500)	Sea Section (ST5500-16000)	Shivaji Nagar side (app. ST16000-19000)	Mangorove Replantation area appointed by State Government		
						1-1. Fauna-Flora (number of species and quantity)	Flora/Fauna list maintained for Referral		N/A	N/A	Biodiversity list in CEMP/ EMP 2022 updates	
						(1) Number of species of bird	52-28				The bird species vary from 52 to 30 at SEWRI Mudflats. Dominant species is the lesser flamingo and greater flamingo. Count of LF was approximately 10000 to 20000 at peak. Towards June the numbers start to decrease as they migrate. Egrets increase, painted stork, black headed ibis and pacific reef egrets are observed too.	
						(2) Number of species of fish	30					
						(3) Estimated number of Flamingo	April -20000 +					
						1-2: Mangrove density and community survey	Avicennia marina	not required				
						(1) Number of species of mangorve	Dominant - Avicennia sp.	not required				
						(2) Density of mangrove (xx trees/10m x 10m)	EIA - Not disturbed.	not required				
						1-3: Benthos Survey	MEIO, Flora, fauna, phytoplankton, zooplankton	not required				
						(1) Number of species and quantity by species	130 Species and 145 No/m2	not required				
						2-1: Cutting tree confirmation	1. Tree Cutting: 413 trees (Till June 2022) 2. Transplanting : 483 Trees (Till June 2022)	not required				
						(1) Number of cutting tree and species	CRZ- Cost assigned to FD	not required				
						3-1: Mangrove survey in the replant area	GC to integrate FD and environmentalist	not required				
						(1) Number of species of mangorve	3	not required				
						(2) Density of mangrove (xx trees/10m x 10m)		not required				
						4. Ecological Parameter						
						(1) Net primary Productivity : <1,500 mgC/m3/day at surface	500					
						(2) Chlorophyll-a: <4mg/m3	4					
						(3) Phosphate: 0.1-90µg/l	3					
		(4) Nitrate: 1.0-500µg/l	6									
		(5) Nitrite: <125µg/l	BDL[DL=2]									
		(6) Particulate Organic Carbon: 10-100mg/m ³	0.9									
		(7) SiO2: 10-5,000µg/l	34.6									
7	Hydrology	Flooding situation	Not applicable for Package I		Criteria for evaluation Project activities and structures does not cause flooding and impacts on tidal conditions	Sewri	Shivaji Nagar					
			2 Locations (CRZ at Sewri and Shivaji Nagar) for Package II	4 Times / Year	Monitoring of flooding situation	No Flooding	No Flooding					

Regarding protected area (CRZ and Important Bird Area) and ecosystem, detailed long-term monitoring plan will be established during baseline survey of birds. This tentative monitoring form shall be updated based on the detailed long-term monitoring plan.

Kindly check the letter No. Ref No. Mthl/ /L&T/GC/LT/HSE-2226/2020 dated on 12.12.2020



Reporting Form of Environmental Monitoring during Construction

This form is prepared for reporting the monitoring results to JICA India Office. Only minimum required parameters are included in this form, and not all parameters in EMoP are covered.

Attachment 2-4

Monitoring Period - April 2022 to June 2022

1. Environmental Monitoring during Construction for 4.5 years

Area	No.	Item	Parameter	Location	Frequency a year	Item and Stanadard	Monitoring Result				Remark - reasons why the data is exceeding standard - counter measures when the data is exceeding
							Location 1- Pkg 1	Location 2- Pkg 2	Location 3- Pkg 3	Location 4	
				Not applicable for Package III							
	8	Topography and Geology	Conditions in embankment area	2 Locations (1. Embankment of Inter Change in Shivaji Nagar and 2 Cutting area at toll gate in Chirle)	4 times / year x 4.5 years	Criteria for evaluation Embankment shall be stabilized without any landslide and cracks Monitoring of embankment	Shivaji Nagar	Shivaji Nagar Camp Site	Chirle		
	9	Local conflict of interests	Construction worker's township	2 Locations (major camp site in Sewri and Shivaji Nagar)	4 times / year x 4.5 years	Criteria for evaluation Employment opportunity shall be provided fairly Number of hired workers by community	Sewri Camp Site	Shivaji Nagar Camp Site	Chirle		
	10	Infectious diseases such as HIV/AIDS	Number of infected patient	2 Locations (major camp site in Sewri and Shivaji Nagar)	4 times / year x 4.5 years	Criteria for evaluation Infection disease rate shall not be caused by the project Confirmation of health check record and inspect project site. PPE provisions for work, social distancing for covid protocol at work in TBT training. Posters for awarens at Kitchen and Labor camp. Medical camp : 220 Labor Covid Precautions : 1. L&T office and camps : Thermal screening / Sanitation. 2. Fogging : 2 times in a week 3. Pest control : 2 times in a week	Sewri Camp Site	Shivaji Nagar Camp Site			Functional first aid center within MTHL -1 campus. Induction, medical check up and authroization required to begin work for Labor.
	11	Labour Environment	Construction worker's condition	2 Locations (major camp site in Sewri and Shivaji Nagar)	2 times / year x 4.5 years	Criteria for evaluation "Building And Other Construction Workers (Regulation of Employment and Conditions of Service) Act,1996", "The building and other construction worker's welfare cess Act, 1996" and international standards such as "IFC Performance Standard 2 Labor and Working Conditions" BOCW Registration of Labor- 943 Labour BOCW kit distribution: 496 Labour	* 4014 labor for 3 months at 11 functional camps. *Entertainment (Movie) arranged for 1600 labour on Sundays * Cricket match conducted for workmen & staff: - Staff participation: 350 - Workmen participation: 800 * Covid booster dose:75 staff	Shivaji Nagar Camp Site			Biotoilets used for labor camps with biodigestors. A DRDO patented technology used for Solid waste. The bathing and kitchen water was directed to a reed bed for treatment.
						Site Visual Inspection	Weekly site inspection	Conforming with BOCW Act 1996			
Other	12	Accident	Number of accidents	2 Locations (major camp site in Sewri and Shivaji Nagar)	4 times / year x 4.5 years	Criteria for evaluation Any accidents are not caused by construction Number of recorded accident	1 RLTI reported	Shivaji Nagar Camp Site	Other area		While cutting the bracing secondary beam tilted towards IP and resulted cut injury of little, ring and middle finger
							2	NIL			



MTHL Land Acquisition Status (Attachment 2-6):

The total land required on Navi Mumbai side- 108.09 ha

Land in possession in MMRDA – 106.345 ha

Balance land acquisition- 1.745 ha

Note: The acquisition of 1.745 ha is in progress by CIDCO. The balance acquisition would be likely completed by the end of September 2022.

Land Required in ha		Land Acquired in ha		Balance Land to be acquired in ha	Anticipated date for Land Acquisition	Payment status (Payment made to Land Owners by CIDCO)	Remarks
Govt.	Private	Govt.	Private	Private*			
98.75	9.34	98.75	7.595	1.745	30-09-2022	--	The payment status to the land owners is awaited from CIDCO. The same would be communicated to JICA on receipt of the same.
Total		98.75	7.595	1.745			
108.09							

***Portions of Private Land**

Sr. No.	Name of Village	Area (Hectare)	Acquired	Non-acquired
1	Gavhan	0.15	0.15	0.00
2	Jasai	8.72	7.306	1.414
3	Chirle	0.47	0.139	0.331
Total Area		9.34	7.595	1.745



RAP Implementation Monitoring Form For Mumbai Trans Harbour Link Project (MTHL)

1. General Information

a. RAP Implementation Monitoring Results:	Progress Status Report (PSR) for the 2 nd quarter of 2022
b. Date of Preparing This form	30-06-2022
c. Person Preparing This form	Name: Robin Sham Position: Engineer and Team Leader Department/Organizations: General Consultants

2. Scale of Impact

2.1 Project Affected Households (PAHs) and Project Affected Persons (PAPs) for Sewri side

Total Project Affected Households (PAHs)	231 Hhs	Titleholders: 0 Hhs Non-titleholders: 231 Hhs
Total PAPs	1,282 persons*	Titleholders: 0 persons Non-titleholders: 1,282 persons*
PAHs who need relocation (as residents)	231 Hhs	Titleholders: 0 persons Non-titleholders: 231 (1,088 persons) *
PAPs who do not need relocation (as residents)	0 persons	Titleholders: 0 persons Non-titleholders: 0 persons
Commercial PAPs who need relocation	66 (194 persons) *	Titleholders: 0 persons Non-titleholders: 66 (194 persons) *
Commercial PAPs who do not need relocation	0 persons	Titleholders: 0 persons Non-titleholders: 0 persons

* - Figures for number of persons do not include no. of family members of few additional PAPs.

2.2 Structures

Structures	Residential: 231 Commercial: 65 Residential + Commercial: 1 (counted in Commercial) Community: 9 (Religious Properties 6, Public Toilets 3) Government: 16 (MbPT Structures 9, Occupants of Leased Plots 6 & Police Chowki 1) Total: 322
-------------------	---

2.3 Fishery

Categories of Fisher-folks	Identified Number		Total	Remarks
	Mumbai side	Navi Mumbai side		
C1: Fishing stakes and nets in RoW (250 m.)	178	54	232	Funds for 230 nos C1 category fishermen are transferred to the Commissioner of Fisheries on 17.03.2020 for payment to the beneficiaries. 2. The list of balance 2 Nos. of C1 category fishermen are in process of fund transfer to the



QPR No. 21 (April to June 2022) Attachment 2-8

				Commissioner of Fisheries.
C2: Fishing Stakes and Nets within 500 m. of RoW (Southern side)	296	567	863	1. Funds for 496 nos C2 category fishermen are transferred to the Commissioner of Fisheries in 2017-18. 2. The list of balance 367 Nos. of C2 category fishermen are under verification of validity.
C3: Hand Pickers	1498	4051	5549	Funds for 4141 nos of C3 category fishermen are already transferred to the Commissioner of Fisheries and the balance of 1408 Nos. of C3 category fishermen are in process of fund transfer to the Commissioner of Fisheries.
C4: Commercial and Artisanal Fisher-folks (Loss of Time and Increased Operating Costs)	Will be observed during the construction period	Will be observed during the construction period	---	Nil
C5: Fisher-folks with Loss due to Turbidity	Will be observed during the construction period	Will be observed during the construction period	----	Nil
C6: Fisher-folks with Damages due to Accidents	Will be observed during the construction period	Will be observed during the construction period	----	Nil

2.4 Land Acquisition / Transfer

Location	Land Required in Ha.		Land Acquired in Ha.		Balance Land to be acquired in Ha	Remarks
	Govt.	Private	Govt.	Private		
Sewri	10.089	0	10.089	0	0	
Navi Mumbai	98.75	9.34	98.75	7.595	1.745	
Total	118.179		108.839	7.595	1.745	



QPR No. 21 (April to June 2022) Attachment 2-8

3. Monitoring Results

3.1 Sewri Section

Activity	Indicator	Total Target	Progress till Last Quarter	Progress during reporting Quarter	Cumulative Progress till Current Quarter	Cumulative Achievement of Total Target (%)	Remarks, If Any
Resettlement	No. of Residential PAHs provided with Allotment Letters of Alternate Tenements	231	226	0	226	97%	
	No. of Residential PAHs given possession of Alternate Tenements	231	226	0	226	97%	
	No. of Commercial/R+C PAPs provided with Allotment Letters of Alternate Shops/Tenements	66	62	0	62	92%	
	No. of Commercial R+C PAPs given possession of Alternate Shops/Tenements	66	62	0	62	92%	
	No. of Occupants of MbPT Leased Plots provided Compensation	6	6	0	6	100%	
	No. of Religious properties Relocated / Removed	6	6	0	6	100%	
	No. of Other Community properties Relocated / Removed	4	4	0	4	100%	
	No. of Structures in possession of MbPT Dismantled / Cleared	9	9	0	9	100%	
	No. of PAHs/PAPs provided Shifting Charges / Arrangement	297	0	0	0	0%	
Rehabilitation	No. of PAHs / PAPs identified for Livelihood Support in Post Resettlement Assessment						
	No. of PAHs / PAPs provided Livelihood Support under Program-I (to be identified)						
	No. of PAHs / PAPs provided Livelihood Support under Program-II (to be identified)						
	No. of PAHs / PAPs provided Livelihood Support under Program-III (to be identified)						
	No. of new enterprises started						



QPR No. 21 (April to June 2022) Attachment 2-8

Activity	Indicator	Total Target	Progress till Last Quarter	Progress during reporting Quarter	Cumulative Progress till Current Quarter	Cumulative Achievement of Total Target (%)	Remarks, If Any
Grievance Redress	No. of Grievances Received by FLGRC	4					
	No. of Grievances Disposed by FLGRC	3	1	0	1	100%	
	No. of Grievances Received by SLGRC	1	0	0	0		
	No. of Grievances Disposed by SLGRC	0					
Post Resettlement Assistance	No. of CHSs Registration helped						
	No. of CHSs provided Tenements for Social Amenities						
	No. of CHSs' Maintenance Fund Invested						
	No. of CHSs' Office Bearers provided training						



SUMMARY OF FISHER FOLKS OF MTHL PROJECT (Influence Zone of 24 villages) Up to 30-06-2022						
Sr. No.	Village Name	Total number of forms Received	Total approved eligible family units			
			C1	C2	C3	Total
1	Bamandongri	273	1	1	28	30
2	Belapur	110	0	5	15	20
3	Belpada	1185	0	7	478	485
4	Diwale	455	12	201	52	265
5	Ganeshpuri	276	0	37	35	72
6	Gavhan	2162	0	14	1317	1331
7	Jasai	926	0	0	18	18
8	Jawale	51	0	1	0	1
9	Kombadbhuja	413	1	23	134	158
10	Kopar	994	2	5	228	235
11	Karave	178	0	44	67	111
12	Mahul	1062	129	77	604	809
13	Moha	475	22	25	134	181
14	Mora	818	0	102	375	477
15	Morave	539	14	21	88	123
16	Nhava	1646	0	32	307	339
17	Sarsole	266	0	30	83	113
18	Sewri	305	0	1	72	73
19	Shelghar	241	0	0	15	15
20	Shivajinagar	202	1	4	61	66
21	Trombay	1208	49	219	823	1091
22	Ulwe	218	1	3	14	18
23	Uran & Hanuman Koliwada	683	0	11	600	611
24	Vahal	411	0	2	1	3
Total		15097	232	865	5548	6645
Total applications						15097
Duplicate/Repeated Application						2428
Net Applications						12669
Approved applications						6645

Grievance Redressal Committee (GRC) for Fisher-folk Compensation

No. of Cases referred to GRC	No. of Cases		No. of Cases Rejected	No. of Cases under Consideration
	Allowed	Compensation Paid		
Nil	Nil	Nil	Nil	Nil



Implementation Schedule for Fisher-folks Compensation & Land Acquisition in Navi Mumbai

A. Implementation Schedule for Fisher-folks Compensation: -

Sr. No.	Task Designation	Approving authority	Start Date	Completion Date
1	Approval of fisherfolk's compensation Policy	Fisher-folks Compensation Committee (FCC)	08-10-2015	23-12-2015
2	Approval by MMRDA	MMRDA	10-12-2015	23-12-2015
3	Submission to JICA	MMRDA	--	04-01-2016
4	A detailed list of PAP and compensation plan	1. Detailed list of Fisher-folk PAP up to list 1 (1165 Nos) & 2 (1399 Nos) are finalized by the Fisheries Department. 2. From 2018, FEVC committee is the approval authority of PAF and approved C1- 232 Nos. C2 - 368 Nos and C3- 3481 Nos are approved.	23-12-2015	Up to 30-06-2022 1. Total up to date applications scrutinized = 12669 Nos. 2. Eligible = 6645 Nos. 3. Rejected = 6024 Nos.
	Validation of compensation plan	Fisher-folks Compensation Committee (FCC)	23-12-2015	1. Approval to the Fisher-folk PAP list obtained from Fisheries Department for Fisherfolk from Sewri, Mahul & Trombay (Mumbai side) – 12th September 2017 and 20th November 2018 for C-2 & C3 Category only.



Sr. No.	Task Designation	Approving authority	Start Date	Completion Date
6	Approval of compensation plan	FCC	23-11-2015	28-12-2017
7	Approval by MMRDA	MMRDA	23-11-2015	09-03-2021

B. Implementation Schedule for Land Acquisition in Navi Mumbai: -

Land Required in Ha.	Land Acquired in Ha.		Balance Land to be acquired in Ha	The anticipated date for Land Acquisition	Payment status (Payment made to Landowners by CIDCO)	Remarks
	Govt.	Private				
98.75	9.34	98.75	7.595	1.745	30-09-2022	--
Total	108.09	106.345	1.745			

1. CIDCO is the land acquisition authority for land acquisition for Navi Mumbai
2. MMRDA has paid an amount of INR 59.16 Cr to CIDCO as per their demand.
3. The payment status to the landowners is awaited from CIDCO. The same would be communicated to JICA on receipt of the same.



Implementation Schedule for SIA (Sewri Section)

Task No.	Task Designation	Start Date	Completion / Forecast Date
1	Preparation of Final SIA		
1.1	MMRDA Approval	October 2015	January 2016
1.2	JICA Approval	November 2015	January 2016
1.3	Posting of project Information on MMRDA		
1.4	Translation and disclosure of entitlement policy in local language to all PAP's	December 2015	January 2016
2	LARP Implementation		
2.1	Grievance redress mechanism established	August 2016	August 2016
2.2	Staff deployment SIA implementation	June 2016	Dec. 2021
2.3	Staff Deployment Public Relation	June 2016	June 2016
2.4	Hiring of Independent Evaluation Agency	November 2018	November 2020
2.5	Preparation and issue of allotment letters to PAPs	June 2018	September 2022
2.6	Notice of PAPs for shifting (Sewri Section)	December 2018	Nov. 2021
2.7	Allotment of dwelling units to PAPs	September 2016	September 2022
2.8	Shifting of PAPs to resettlement Colony	December 2018	Nov. 2021
2.9	Transfer of compensation/allowance/ assistance to PAPs	December 2018	September 2022
2.10	Creation of Community Revolving fund (within 3 months post handing over)	April 2019	September 2022
2.11	Assessment of economic rehabilitation needs by individual household (within 6 months after handing over)	September 2019	September 2022
2.12	Registration of Co-operative housing societies transfer of maintenance funds. (6 months period)	December 2019	September 2022
2.13	Signing of Civil Contract		January 2018
2.14	Notice of Civil works to proceed		March 2018
3	Monitoring & Evaluation		
3.1	Internal Monitoring- Monthly/ Quarterly	June 2016	July 2020
3.2	Independent Evaluation Mid-term and End term evaluation Mid Term End Term	May 2019 November 2019	June 2020 November 2022



Attachment 3- JICA's Concurrence Status



Status of JICA'S Concurrence

Sl. No.	Brief description	Procurement procedure	Bid Cost		JICA'S Concurrence on						Contract
			Local Currency (Cr Rs.)	Total (Cr Rs)	PQ Documents	PQ Evaluation	Bid Documents	Technical Evaluation	Financial Evaluation		
1.	Package-1 (CH 0+000 km to CH10+380 km)	ICB with PQ (2P)	7637.30	7637.30	JICA's Concurrence - 9th May 2016	JICA's Concurrence - 22nd Dec 2016	JICA's Concurrence - 4th Jan 2017	JICA's Concurrence - 12th Sep 2017	JICA's Concurrence - 12th Oct 2017	JICA's Concurrence - 15th Feb 2018	
2.	Package-2 (CH 10+380 km to CH18+187 km)	ICB with PQ (2P)	5612.61	5612.61	JICA's Concurrence - 9th May 2016	JICA's Concurrence - 22nd Dec 2016	JICA's Concurrence - 4th Jan 2017	JICA's Concurrence - 12th Sep 2017	JICA's Concurrence - 12th Oct 2017	JICA's Concurrence - 15th Feb 2018	
3.	Package-3 (CH18+187 to CH21+800)	ICB with PQ (2P)	1013.79	1013.79	JICA's Concurrence - 9th May 2016	JICA's Concurrence - 4th Jan 2017	JICA's Concurrence - 4th Jan 2017	JICA's Concurrence - 15th Sep 2017	JICA's Concurrence - 12th Oct 2017	JICA's Concurrence - 15th Feb 2018	
4.	Package-4 Intelligent Transport System	ICB with PQ (2P)	427.00	427.00	JICA's Concurrence - 23rd Aug 2019	NA	JICA's Concurrence - 24th Aug 2021	JICA's Concurrence - 15th Feb 2022	JICA's Concurrence - 21st April 2022	-	



Attachment 4- Project Procurement and Financial Status till 30th June 2022



PROJECT PROCUREMENT AND FINANCIAL STATUS TILL 30th JUNE 2022


Type	Contract	Awarded or Estimated Value (in Rs. Crore)	Current Status	Contractors	Project Commencement Date	Stipulated Project Completion Date	Revised Project Completion Date After granting the Extension of Time (EOT)	% Of Overall Works Progress (Design, Material Procurement and Construction) as per the Primavera Baseline Schedule Updated as of 25th June 2022	% Of Financial Progress till 30 th June 2022 (GC Certified) (Excluding Mobilization Advance, Price Adjustment and Work Variation)
CIVIL	Package-1 (CH 0+000 km to CH 10+380 km)	7637.30	Awarded	L&T-IHI Consortium	March 2018	21-Sep-2022	30-Sept-2023	82.07%	76.49%
	Package-2 (CH 10+380 km to CH18+187 km)	5612.61	Awarded	DAEWOO-TPL JV	March 2018	21-Sep-2022	27-Sept-2023	81.86%	77.56%
	Package-3 (CH18+187 to CH21+800)	1013.79	Awarded	L&T	March 2018	21-Sep-2021	03-Mar-2023	90.35%	85.68%
ITS	Package-4 Intelligent Transport System (ITS)	427.00	Awarded	Strabag GmbH JV	June 2022	Aug 2023	NA	NA	NA



Attachment 5- Financial S-Curve for Cumulative Planned Vs Actual Amount in Rs Crores



Attachment 5- Financial S-Curve for Cumulative Planned Vs Actual Amount in Rs Crores



Attachment 6- Package-1's Construction Programme Updated as of 25th June 2022



Attachment 7- Package-2's Construction Programme Updated as of 25th June 2022



MUMBAI TRANS HARBOUR LINK PROJECT (PACKAGE 2) CONSTRUCTION OF 7.807KM LONG BRIDGE SECTION
(CH 10 380 - CH 18 187) ACCROSS THE MUMBAI BAY INCL SHIVAJNAGAR INTERCHANGE
UNDER IDENTIFICATION NO MMRDA/ENG/000753

ANNEXURE-5 CONSTRUCTION UPDATED
PROGRAMME_ABSTRACT (PACKAGE-2)


#	Activity ID	Activity Name	Original Duration	BLP Project Start	BLP Project Finish	Actual Start	Actual Finish	Schedule % Complete	Performance % Complete	2018												2019				2020				2021				2022				2023				2024
										Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1				
1	MTHL-PKG2-DETAILED WORK PROGRAMME_25062022_APPROVED_MPR.51		3261	17-Nov-17	21-Sep-24	17-Nov-17		99.71%	81.63%																																	
2	PROJECT PRE-COMMENCEMENT ACTIVITY		126	17-Nov-17	22-Mar-18	17-Nov-17	16-Mar-18	0%	0%	16-Mar-18A PROJECT PRE-COMMENCEMENT ACTIVITY																																
3	PRE-COMMENCEMENT ACTIVITY		55	15-Dec-17	07-Feb-18	15-Dec-17	20-Mar-18	0%	0%	20-Mar-18A PRE-COMMENCEMENT ACTIVITY																																
4	JV FORMATION AND REGISTRATION		55	15-Dec-17	07-Feb-18	15-Dec-17	20-Mar-18	0%	0%	20-Mar-18A JV FORMATION AND REGISTRATION																																
5	PROJECT EVENT MILESTONE		2492	23-Mar-18	21-Mar-23	23-Mar-18		0%	0%																																	
6	PROJECT KEY MILESTONE		2403	23-Mar-18	22-Sep-22	23-Mar-18		0%	0%																																	
7	INTERFACE MILESTONE_ERG19		2554	19-Apr-18	21-Mar-23	03-Apr-18		0%	0%																																	
8	PHYSICAL PROGRESS AND INTERFACE DATE_ADD2-ATTACHMENT 25		2063	18-Sep-18	22-Jun-22	31-Aug-18		0%	0%																																	
9	CONSTRUCTION KEY MILESTONES		1308	03-Sep-18	06-Jul-21	25-Oct-18	01-Jan-22	0%	0%	01-Jan-22A CONSTRUCTION KEY MILESTONES																																
10	MANAGEMENT		613	20-Jan-18	18-Aug-18	12-Jan-18	22-Aug-19	0%	0%	22-Aug-19A MANAGEMENT																																
11	SITE ORGANISATION		35	20-Jan-18	23-Feb-18	07-Mar-18	07-Mar-18	0%	0%	07-Mar-18A SITE ORGANISATION																																
12	DEVELOPMENT OF MANAGEMENT SYSTEM		613	20-Jan-18	27-May-18	20-Jan-18	22-Aug-19	0%	0%	22-Aug-19A DEVELOPMENT OF MANAGEMENT SYSTEM																																
13	DEVELOPMENT OF WORK PROGRAMME		63	23-Mar-18	24-May-18	23-Mar-18	21-Sep-18	0%	0%	21-Sep-18A DEVELOPMENT OF WORK PROGRAMME																																
14	OTHER CONTRACTUAL SUBMITTALS		28	24-Mar-18	20-Apr-18	24-Mar-18	23-Apr-18	0%	0%	23-Apr-18A OTHER CONTRACTUAL SUBMITTALS																																
15	PERMIT & APPROVAL		388	20-Jan-18	18-Aug-18	12-Jan-18	03-Aug-19	0%	0%	03-Aug-19A PERMIT & APPROVAL																																
16	DESIGN		1321	20-Jan-18	04-Sep-19	01-Jan-18	02-Feb-21	100%	100%	02-Feb-21A DESIGN																																
17	EARLY STAGE DESIGN WORK / INFORMATION COLLECTION		678	20-Jan-18	17-Jul-18	01-Jan-18	12-Nov-19	100%	100%	12-Nov-19A EARLY STAGE DESIGN WORK / INFORMATION COLLECTION																																
18	TEMPORARY WORK		1037	22-Jan-18	01-Nov-18	20-Jan-18	20-Aug-20	100%	100%	20-Aug-20A TEMPORARY WORK																																
19	CONCRETE MIX DESIGN		274	23-Mar-18	31-Aug-18	12-May-18	15-Nov-18	0%	0%	15-Nov-18A CONCRETE MIX DESIGN																																
20	JFE DESIGN PROGRAMME		1220	01-May-18	04-Sep-19	09-Apr-18	02-Feb-21	100%	100%	02-Feb-21A JFE DESIGN PROGRAMME																																
21	PROCUREMENT, MANUFACTURING AND LOGISTICS		1734	20-Jan-18	23-Aug-20	22-Dec-17		100%	100%	20-Dec-22 PROCUREMENT, MANUFACTURING AND LOGISTICS																																
22	SURVEY & INVESTIGATION		72	20-Jan-18	02-Apr-18	22-Dec-17	04-Apr-18	0%	0%	04-Apr-18A SURVEY & INVESTIGATION																																
23	TEMPORARY WORK		964	20-Jan-18	20-Oct-18	20-Jan-18	11-May-20	0%	0%	11-May-20A TEMPORARY WORK																																
24	MAIN WORK_SUBCONTRACT WORK		1336	23-Mar-18	20-Jul-19	23-Mar-18		0%	0%	02-Sep-22 MAIN WORK SUBCONTRACT WORK																																
25	EQUIPMENTS		1097	23-Mar-18	12-Sep-19	23-Mar-18	05-Nov-20	100%	100%	05-Nov-20A EQUIPMENTS																																
26	PRECAST MOULD AND SYSTEM FORM		715	07-Aug-18	24-Mar-19	04-Sep-18	25-Sep-20	100%	100%	25-Sep-20A PRECAST MOULD AND SYSTEM FORM																																
27	MATERIAL SUPPLIERS		1601	02-Jun-18	15-Oct-19	20-Apr-18		0%	0%	20-Oct-22 MATERIAL SUPPLIERS																																
28	MATERIAL PROCUREMENT		0			08-Aug-18		0%	0%	25-Jun-22 MATERIAL PROCUREMENT																																
29	PROCUREMENT OF STEEL GIRDER		673	07-May-19	23-Aug-20	01-Aug-19	02-Feb-21	0%	0%	02-Feb-21A PROCUREMENT OF STEEL GIRDER																																
30	STEEL PLATE FOR (RHS STEEL MODULE-2_MP177- MP182)		513	04-Jun-19	13-Jul-20	08-Aug-19	02-Jul-20	0%	0%	02-Jul-20A STEEL PLATE FOR (RHS STEEL MODULE-2_MP177- MP182)																																
31	STEEL PLATE FOR (LHS STEEL MODULE-2_MP177- MP182)		438	07-May-19	16-Apr-20	01-Aug-19	12-May-20	0%	0%	12-May-20A STEEL PLATE FOR (LHS STEEL MODULE-2_MP177- MP182)																																
32	STEEL PLATE FOR (RHS STEEL MODULE-3_MP183- MP186)		315	01-Jul-19	10-May-20	01-Nov-19	17-Aug-20	0%	0%	17-Aug-20A STEEL PLATE FOR (RHS STEEL MODULE-3_MP183- MP186)																																
33	STEEL PLATE FOR (LHS STEEL MODULE-3_MP183- MP186)		315	04-Jun-19	14-Apr-20	01-Oct-19	05-Nov-20	0%	0%	05-Nov-20A STEEL PLATE FOR (LHS STEEL MODULE-3_MP183- MP186)																																
34	STEEL PLATE FOR (RHS STEEL MODULE-1_MP176- MP171)		285	30-Jul-19	23-Aug-20	01-Apr-20	02-Feb-21	0%	0%	02-Feb-21A STEEL PLATE FOR (RHS STEEL MODULE-1_MP176- MP171)																																
35	STEEL PLATE FOR (LHS STEEL MODULE-1_MP176- MP171)		327	02-Jul-19	25-Jul-20	29-Mar-20	05-Jan-21	0%	0%	05-Jan-21A STEEL PLATE FOR (LHS STEEL MODULE-1_MP176- MP171)																																
36	IMPACT OF COVID-19		51			22-Mar-20	25-May-20	0%	0%	25-May-20A IMPACT OF COVID-19																																
37	CONSTRUCTION		2275	02-Apr-18	21-Jun-22	02-Apr-18		100%	83.53%																																	
38	TEMPORARY WORK		2174	02-Apr-18	21-Jun-22	02-Apr-18		100%	97.95%																																	
39	PREPARATION WORK		368	02-Apr-18	16-Jan-19	02-Apr-18	25-Jul-19	0%	0%	25-Jul-19A PREPARATION WORK																																
40	ESTABLISHMENT OF EMPLOYER & CONTRACTOR OFFICE		194	20-Jun-18	27-Nov-18	27-Jun-18	18-Jan-19	100%	100%	18-Jan-19A ESTABLISHMENT OF EMPLOYER & CONTRACTOR OFFICE																																
41	ESTABLISHMENT OF LABOUR CAMP		464	20-Jun-18	05-Apr-19	03-Jul-18	04-Apr-19	0%	0%	04-Apr-19A ESTABLISHMENT OF LABOUR CAMP																																
42	ESTABLISHMENT OF CONCRETE CASTING YARD		1038	04-May-18	25-Apr-19	14-Jun-18	12-May-21	100%	100%	12-May-21A ESTABLISHMENT OF CONCRETE CASTING YARD																																
43	ESTABLISHMENT OF STEEL SPAN ASSEMBLY YARD		584	02-Nov-18	06-Mar-20	01-Nov-19	30-Mar-21	0%	0%	30-Mar-21A ESTABLISHMENT OF STEEL SPAN ASSEMBLY YARD																																
44	TEMPORARY BRIDGE		2122	20-May-18	21-Jun-22	27-Jul-18		100%	96.49%																																	
45	PERMANENT WORK		2008	03-Sep-18	24-May-22	08-Dec-18		100%	81.64%																																	
46	PRE-FABRICATION AND ASSEMBLY		1146	18-Apr-19	19-Feb-22	16-Oct-19		100%	92.47%																																	
47	CONCRETE PRE-FABRICATION AT THE CASTING YARD		681	18-Apr-19	15-Sep-21	06-Nov-19		100%	68.9%	06-Nov-19A CONCRETE PRE-FABRICATION AT THE CASTING YARD																																
48	CONCRETE GIRDER PRE-CASTING		681	18-Apr-19	15-Sep-21	06-Nov-19		100%	68.9%	06-Nov-19A CONCRETE GIRDER PRE-CASTING																																
49	STEEL SPAN FABRICATION AT THE SUPPLIER'S WORK SHOP INCLUDING LOGISTICS		951	02-Jun-19	24-Jan-22	16-Oct-19	04-Jun-22	100%	100%	04-Jun-22A STEEL SPAN FABRICATION AT THE SUPPLIER'S WORK SHOP INCLUDING LOGISTICS																																
50	STEEL SPAN FABRICATION AT THE SUPPLIER'S WORK SHOP		952	02-Jun-19	25-Nov-21	16-Oct-19	18-Feb-22	100%	100%	18-Feb-22A STEEL SPAN FABRICATION AT THE SUPPLIER'S WORK SHOP																																
51	STEEL MODULE-02_MP182- MP177 (FABRICATION AT JFE)		626	02-Jun-19	28-Jun-21	24-Oct-19	25-Jun-21	100%	100%	25-Jun-21A STEEL MODULE-02_MP182- MP177 (FABRICATION AT JFE)																																
52	STEEL MODULE-02_MP182- MP177 (RHS)		626	29-Jun-19	29-Jun-21	06-Jan-20	25-Jun-21	100%	100%	25-Jun-21A STEEL MODULE-02_MP182- MP177 (RHS)																																
53	SHOP DRAWINGS		375	29-Jun-19	08-Jul-20	17-Jan-20	10-Sep-20	0%	0%	10-Sep-20A SHOP DRAWINGS																																
54	CUTTING & DRILLING		297	02-Oct-19	27-Aug-20	06-Jan-20	21-Jan-21	0%	0%	21-Jan-21A CUTTING & DRILLING																																
55	FITTING-UP & WELDING		357	17-Oct-19	10-Nov-20	12-Jan-20	04-Feb-21	0%	0%	04-Feb-21A FITTING-UP & WELDING																																
56	TRIAL ASSEMBLING		386	30-Jan-20	05-Jan-21	27-Feb-20	03-Mar-21	100%	100%	03-Mar-21A TRIAL ASSEMBLING																																
57	PAINTING		413	19-Apr-20	09-May-21	16-Jun-20	10-May-21	0%	0%	10-May-21A PAINTING																																
58	SHIPPING PREPARATION		413	03-Jul-20	25-Jun-21	10-Aug-20	25-Jun-21	0%	0%	25-Jun-21A SHIPPING PREPARATION																																
59	STEEL MODULE-02_MP182- MP177 (LHS)		561	02-Jun-19	07-May-21	24-Oct-19	14-Apr-21	100%	100%	14-Apr-21A STEEL MODULE-02_MP182- MP177 (LHS)																																
60	SHOP DRAWINGS		300	02-Jun-19	27-Mar-20	17-Jan-20	10-Jun-20	0%	0%	10-Jun-20A SHOP DRAWINGS																																
61	CUTTING & DRILLING		140	04-Sep-19	31-May-20	24-Oct-19	13-Jul-20	0%	0%	13-Jul-20A CUTTING & DRILLING																																

— Primary Baseline — Critical Remaining Work — summary
 Actual Work ◆ Milestone
 Remaining Work — % Complete

EMPLOYER:
MUMBAI METROPOLITAN REGION DEVELOPMENT AUTHORITY (MMRDA)

CONTRACTOR:
DAEWOO-TPL JV

Date	Revision	Checked	Approved
25-Jun-22	R0		



MUMBAI TRANS HARBOUR LINK PROJECT (PACKAGE 2) CONSTRUCTION OF 7.807KM LONG BRIDGE SECTION
(CH 10 380 - CH 18 187) ACROSS THE MUMBAI BAY INCL SHIVAJNAGAR INTERCHANGE
UNDER IDENTIFICATION NO MMRDA/ENG/000753

ANNEXURE-5 CONSTRUCTION UPDATED
PROGRAMME_ABSTRACT (PACKAGE-2)

#	Activity ID	Activity Name	Original Duration	BLP Project Start	BLP Project Finish	Actual Start	Actual Finish	Schedule % Complete	Performance % Complete	Timeline																							
										2018				2019				2020				2021				2022				2023			
										Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4
62		FITTING-UP & WELDING	214	19-Sep-19	14-Aug-20	05-Nov-19	02-Sep-20	0%	0%																								
63		TRIAL ASSEMBLING	226	02-Jan-20	28-Sep-20	20-Mar-20	24-Nov-20	100%	100%																								
64		PAINTING	300	07-Mar-20	25-Jan-21	15-May-20	18-Feb-21	0%	0%																								
65		SHIPPING PREPARATION	346	21-May-20	07-May-21	21-Jul-20	14-Apr-21	0%	0%																								
66		STEEL MODULE-03_MP186 - MP183 (FABRICATION AT JFE)	734	29-Jun-19	25-Sep-21	16-Oct-19	01-Dec-21	100%	100%																								
67		STEEL MODULE-03_MP186 - MP183 (RHS)	659	25-Jul-19	25-Sep-21	26-Dec-19	01-Dec-21	100%	100%																								
68		SHOP DRAWINGS	235	25-Jul-19	15-May-20	25-Dec-19	15-Jun-20	0%	0%																								
69		CUTTING & DRILLING	181	07-Nov-19	19-Jul-20	01-Apr-20	09-Oct-20	0%	0%																								
70		FITTING-UP & WELDING	256	22-Nov-19	17-Oct-20	01-Jun-20	14-Jan-21	0%	0%																								
71		TRIAL ASSEMBLING	284	05-Apr-20	15-Dec-20	03-Aug-20	05-Feb-21	100%	100%																								
72		PAINTING	345	24-Jun-20	10-May-21	19-Oct-20	30-Sep-21	0%	0%																								
73		SHIPPING PREPARATION	346	02-Oct-20	25-Sep-21	11-Jan-21	01-Dec-21	0%	0%																								
74		STEEL MODULE-03_MP186 - MP183 (LHS)	653	29-Jun-19	29-Aug-21	16-Oct-19	23-Oct-21	100%	100%																								
75		SHOP DRAWINGS	325	25-Jun-19	19-Apr-20	16-Oct-19	05-Nov-20	0%	0%																								
76		CUTTING & DRILLING	304	12-Oct-19	23-Jun-20	17-Feb-20	23-Dec-20	0%	0%																								
77		FITTING-UP & WELDING	329	27-Oct-19	21-Sep-20	03-Apr-20	21-Jan-21	0%	0%																								
78		TRIAL ASSEMBLING	236	10-Mar-20	20-Nov-20	10-Jul-20	18-Mar-21	100%	100%																								
79		PAINTING	391	29-May-20	14-Apr-21	04-Sep-20	03-Jun-21	0%	0%																								
80		SHIPPING PREPARATION	366	05-Sep-20	29-Aug-21	14-Dec-20	23-Oct-21	0%	0%																								
81		STEEL MODULE-01_MP176 - MP171 (FABRICATION AT JFE)	728	25-Jul-19	29-Nov-21	16-Apr-20	18-Feb-22	100%	100%																								
82		STEEL MODULE-01_MP176 - MP171 (RHS)	728	25-Jul-19	29-Nov-21	16-Apr-20	25-Jan-22	100%	100%																								
83		SHOP DRAWINGS	250	25-Jul-19	15-Jul-20	16-Apr-20	24-Dec-20	0%	0%																								
84		CUTTING & DRILLING	195	27-Nov-19	12-Oct-20	15-Oct-20	04-Feb-21	0%	0%																								
85		FITTING-UP & WELDING	235	12-Dec-19	31-Dec-20	05-Nov-20	24-May-21	0%	0%																								
86		TRIAL ASSEMBLING	210	05-Apr-20	19-Feb-21	10-Feb-21	14-Jul-21	100%	100%																								
87		PAINTING	238	14-Jun-20	25-Jun-21	06-Jun-21	23-Dec-21	0%	0%																								
88		SHIPPING PREPARATION	394	07-Sep-20	25-Nov-21	10-Aug-21	25-Jan-22	0%	0%																								
89		STEEL MODULE-01_MP176 - MP171 (LHS)	660	24-Aug-19	01-Nov-21	17-Jul-20	18-Feb-22	100%	100%																								
90		SHOP DRAWINGS	355	24-Aug-19	13-Aug-20	17-Jul-20	29-May-21	0%	0%																								
91		CUTTING & DRILLING	195	22-Nov-19	07-Oct-20	09-Aug-20	18-May-21	0%	0%																								
92		FITTING-UP & WELDING	294	07-Dec-19	25-Dec-20	24-Aug-20	30-Aug-21	0%	0%																								
93		TRIAL ASSEMBLING	240	31-Mar-20	14-Feb-21	15-Dec-20	22-Oct-21	100%	100%																								
94		PAINTING	331	09-Jun-20	24-Jun-21	17-May-21	03-Jan-22	0%	0%																								
95		SHIPPING PREPARATION	348	02-Sep-20	01-Nov-21	18-Aug-21	18-Feb-22	0%	0%																								
96		STEEL SPAN MATERIAL OCEAN FREIGHT TO THE MUMBAI PORT INCLUDING CUSTOM CLEARANCE	641	10-Jul-20	05-Jan-22	01-Sep-20	01-Mar-22	100%	100%																								
97		STEEL MODULE-01_MP176 - MP171 (OCEAN FREIGHT)	235	23-Nov-20	08-Jan-22	28-Sep-21	01-Mar-22	100%	100%																								
98		STEEL MODULE-01_MP176 - MP171 (LHS)	143	23-Nov-20	12-Dec-21	28-Sep-21	01-Mar-22	100%	100%																								
99		STEEL MODULE-01_MP176 - MP171 (RHS)	192	23-Nov-20	08-Jan-22	10-Oct-21	13-Feb-22	100%	100%																								
100		STEEL MODULE-02_MP182 - MP177 (OCEAN FREIGHT)	417	10-Jul-20	09-Aug-21	01-Sep-20	13-Sep-21	100%	100%																								
101		STEEL MODULE-02_MP182 - MP177 (LHS)	294	10-Jul-20	17-Jun-21	01-Sep-20	08-Jun-21	100%	100%																								
102		STEEL MODULE-02_MP182 - MP177 (RHS)	371	27-Aug-20	08-Aug-21	21-Sep-20	13-Sep-21	100%	100%																								
103		STEEL MODULE-03_MP186 - MP183 (OCEAN FREIGHT)	347	28-Nov-20	05-Nov-21	06-Mar-21	24-Dec-21	100%	100%																								
104		STEEL MODULE-03_MP186 - MP183 (LHS)	285	29-Nov-20	08-Oct-21	05-Mar-21	11-Nov-21	100%	100%																								
105		STEEL MODULE-03_MP186 - MP183 (RHS)	316	25-Dec-20	05-Nov-21	25-Mar-21	24-Dec-21	100%	100%																								
106		LOADING AND DELIVERY TO THE CONTRACTOR'S ASSEMBLY YARD	555	20-Aug-20	24-Jan-22	21-Oct-20	04-Jun-22	100%	100%																								
107		STEEL MODULE-01_MP176 - MP171 (DELIVERY TO ASSEMBLY YARD)	156	02-Jan-21	24-Jan-22	26-Oct-21	04-Jun-22	100%	100%																								
108		STEEL MODULE-02_MP182 - MP177 (DELIVERY TO ASSEMBLY YARD)	343	20-Aug-20	19-Aug-21	21-Oct-20	13-Oct-21	100%	100%																								
109		STEEL MODULE-03_MP186 - MP183 (DELIVERY TO ASSEMBLY YARD)	308	09-Jan-21	20-Nov-21	14-Apr-21	07-Mar-22	100%	100%																								
110		STEEL GIRDER ASSEMBLY AT THE CONTRACTOR'S ASSEMBLY YARD	445	05-Sep-20	17-Feb-22	23-Nov-20		100%	40%																								
111		STEEL MODULE-01_MP176 - MP171 (ASSEMBLY WORKS)	394	13-Oct-21	17-Feb-22	21-Jun-22		100%	0%																								
112		STEEL SPAN ASSEMBLY_MP171 - MP172_G1	90	20-Nov-21	05-Jan-22			100%	0%																								
113		STEEL SPAN ASSEMBLY_MP171 - MP172_G2	44	20-Nov-21	05-Jan-22			100%	0%																								
114		STEEL SPAN ASSEMBLY_MP172 - MP173_G1	48	28-Dec-21	19-Jan-22			100%	0%																								
115		STEEL SPAN ASSEMBLY_MP172 - MP173_G2	44	25-Jan-22	17-Feb-22			100%	0%																								
116		STEEL SPAN ASSEMBLY_MP173 - MP174_G1	46	29-Nov-21	21-Dec-21			100%	0%																								
117		STEEL SPAN ASSEMBLY																															

MUMBAI TRANS HARBOUR LINK PROJECT (PACKAGE 2) CONSTRUCTION OF 7.807KM LONG BRIDGE SECTION
(CH 10 380 - CH 18 187) ACCROSS THE MUMBAI BAY INCL SHIVAJNAGAR INTERCHANGE
UNDER IDENTIFICATION NO MMRDA/ENG/000753

ANNEXURE-5 CONSTRUCTION UPDATED
PROGRAMME_ABSTRACT (PACKAGE-2)

#	Activity ID	Activity Name	Original Duration	BLP Project Start	BLP Project Finish	Actual Start	Actual Finish	Schedule % Complete	Performance % Complete	Gantt Chart															
										2018	2019	2020	2021	2022	2023	2024									
503		INTERCHANGE BOX GIRDER INSTALLATION_MJ	188	30-Sep-19	08-Jan-21	17-Mar-22		100%	55%	[Gantt Chart: 01-Feb-22 INTERCHANGE BOX GIRDER INSTALLATION_MJ]															
504		MODULE_35_MJA2-MJP12-MJP11-MJP10-MJP9	100	20-Sep-19	16-Mar-20	17-Mar-22	11-Jun-22	100%	100%	[Gantt Chart: 11-Jun-22 MODULE_35_MJA2-MJP12-MJP11-MJP10-MJP9]															
505		STAGGING & BOTTOM SLAB	50	20-Sep-19	25-Nov-19	17-Mar-22	21-May-22	100%	100%	[Gantt Chart: 21-May-22 STAGGING & BOTTOM SLAB]															
506		SIDE WALLS & TOP SLAB	50	25-Nov-19	22-Jan-20	16-Apr-22	30-May-22	100%	100%	[Gantt Chart: 30-May-22 SIDE WALLS & TOP SLAB]															
507		STRESSING & DESTAGGING	45	22-Jan-20	16-Mar-20	30-May-22	11-Jun-22	100%	100%	[Gantt Chart: 11-Jun-22 STRESSING & DESTAGGING]															
508		MODULE_36_MJP9-MJP8-MJP7-MJP6-MJP5-MJP4	171	16-Mar-20	29-Oct-20	29-Mar-22		100%	63%	[Gantt Chart: 01-Oct-22 MODULE_36_MJP9-MJP8-MJP7-MJP6-MJP5-MJP4]															
509		STAGGING & BOTTOM SLAB	50	16-Mar-20	14-May-20	28-Mar-22		100%	70%	[Gantt Chart: 25-Jun-22 STAGGING & BOTTOM SLAB]															
510		SIDE WALLS & TOP SLAB	50	14-May-20	17-Aug-20	27-Apr-22		100%	70%	[Gantt Chart: 25-Jun-22 SIDE WALLS & TOP SLAB]															
511		STRESSING & DESTAGGING	45	17-Aug-20	29-Oct-20			100%	0%	[Gantt Chart: 01-Oct-22 STRESSING & DESTAGGING]															
512		MODULE_37_MJP4-MJP3-MJP2-MJP1-MP2S2	125	30-Jun-20	08-Jan-21	16-Jun-22		100%	0%	[Gantt Chart: 01-Feb-23 MODULE_37_MJP4-MJP3-MJP2-MJP1-MP2S2]															
513		STAGGING & BOTTOM SLAB	41	30-Jun-20	29-Sep-20	16-Jun-22		100%	0%	[Gantt Chart: 25-Oct-22 STAGGING & BOTTOM SLAB]															
514		SIDE WALLS & TOP SLAB	45	29-Sep-20	24-Nov-20			100%	0%	[Gantt Chart: 17-Dec-22 SIDE WALLS & TOP SLAB]															
515		STRESSING & DESTAGGING	39	25-Nov-20	08-Jan-21			100%	0%	[Gantt Chart: 01-Feb-23 STRESSING & DESTAGGING]															
516		INTERCHANGE BOX GIRDER INSTALLATION_CA	478	30-Oct-20	15-Feb-22			100%	0%	[Gantt Chart: 01-Feb-23 INTERCHANGE BOX GIRDER INSTALLATION_CA]															
517		MODULE_28_MP249-CAP1-CAP2-CAP3-CAP4	125	08-Sep-21	15-Feb-22			100%	0%	[Gantt Chart: 01-Feb-23 MODULE_28_MP249-CAP1-CAP2-CAP3-CAP4]															
518		STAGGING & BOTTOM SLAB	41	08-Sep-21	08-Nov-21			100%	0%	[Gantt Chart: 05-Jun-23 STAGGING & BOTTOM SLAB]															
519		SIDE WALLS & TOP SLAB	45	08-Nov-21	30-Dec-21			100%	0%	[Gantt Chart: 05-Jun-23 SIDE WALLS & TOP SLAB]															
520		STRESSING & DESTAGGING	39	30-Dec-21	15-Feb-22			100%	0%	[Gantt Chart: 25-Aug-23 STRESSING & DESTAGGING]															
521		MODULE_29_CAP4-CAP5-CAP6-CAP7-CAP8	145	09-Apr-21	23-Nov-21			100%	0%	[Gantt Chart: 01-Feb-23 MODULE_29_CAP4-CAP5-CAP6-CAP7-CAP8]															
522		STAGGING & BOTTOM SLAB	50	09-Apr-21	11-Jun-21			100%	0%	[Gantt Chart: 05-Jun-23 STAGGING & BOTTOM SLAB]															
523		SIDE WALLS & TOP SLAB	50	11-Jun-21	28-Sep-21			100%	0%	[Gantt Chart: 05-Jun-23 SIDE WALLS & TOP SLAB]															
524		STRESSING & DESTAGGING	45	28-Sep-21	23-Nov-21			100%	0%	[Gantt Chart: 25-Aug-23 STRESSING & DESTAGGING]															
525		MODULE_30_CAP8-CAP9-CAP10-CAA2	135	30-Oct-20	08-Apr-21			100%	0%	[Gantt Chart: 10-Mar-23 MODULE_30_CAP8-CAP9-CAP10-CAA2]															
526		STAGGING & BOTTOM SLAB	47	30-Oct-20	24-Dec-20			100%	0%	[Gantt Chart: 25-Oct-22 STAGGING & BOTTOM SLAB]															
527		SIDE WALLS & TOP SLAB	48	25-Dec-20	19-Feb-21			100%	0%	[Gantt Chart: 23-Jan-23 SIDE WALLS & TOP SLAB]															
528		STRESSING & DESTAGGING	40	20-Feb-21	08-Apr-21			100%	0%	[Gantt Chart: 10-Mar-23 STRESSING & DESTAGGING]															
529		INTERCHANGE BOX GIRDER INSTALLATION_AM	132	14-Oct-19	19-Aug-20			100%	0%	[Gantt Chart: 09-Feb-23 INTERCHANGE BOX GIRDER INSTALLATION_AM]															
530		MODULE_31_AMA2-AMP6-AMP7-AMP8-AMP5-AMP4	125	14-Oct-19	11-Mar-20			100%	0%	[Gantt Chart: 01-Feb-23 MODULE_31_AMA2-AMP6-AMP7-AMP8-AMP5-AMP4]															
531		STAGGING & BOTTOM SLAB	41	14-Oct-19	03-Dec-19			100%	0%	[Gantt Chart: 25-Oct-22 STAGGING & BOTTOM SLAB]															
532		SIDE WALLS & TOP SLAB	45	03-Dec-19	24-Jan-20			100%	0%	[Gantt Chart: 17-Dec-22 SIDE WALLS & TOP SLAB]															
533		STRESSING & DESTAGGING	39	24-Jan-20	11-Mar-20			100%	0%	[Gantt Chart: 01-Feb-23 STRESSING & DESTAGGING]															
534		MODULE_32_AMP4-AMP3-AMP2-AMP1-MP2B	130	10-Feb-20	19-Aug-20			100%	0%	[Gantt Chart: 09-Feb-23 MODULE_32_AMP4-AMP3-AMP2-AMP1-MP2B]															
535		STAGGING & BOTTOM SLAB	45	10-Feb-20	03-Apr-20			100%	0%	[Gantt Chart: 01-Nov-22 STAGGING & BOTTOM SLAB]															
536		SIDE WALLS & TOP SLAB	45	03-Apr-20	27-May-20			100%	0%	[Gantt Chart: 24-Dec-22 SIDE WALLS & TOP SLAB]															
537		STRESSING & DESTAGGING	40	27-May-20	19-Aug-20			100%	0%	[Gantt Chart: 09-Feb-23 STRESSING & DESTAGGING]															
538		INTERCHANGE RETAINING STRUCTURE	174	11-Mar-19	05-Nov-20	15-May-21		100%	54.91%	[Gantt Chart: 28-Oct-22 INTERCHANGE RETAINING STRUCTURE]															
539		INTERCHANGE RETAINING STRUCTURE_AC	61	24-Jun-20	05-Nov-20	15-May-21	25-Mar-22	100%	100%	[Gantt Chart: 25-Mar-22 INTERCHANGE RETAINING STRUCTURE_AC]															
540		INTERCHANGE RETAINING STRUCTURE_IM	75	11-Mar-19	09-May-19	24-Feb-22		100%	37.9%	[Gantt Chart: 02-Apr-22 INTERCHANGE RETAINING STRUCTURE_IM]															
541		INTERCHANGE RETAINING STRUCTURE_MJ	103	09-May-19	11-Jul-19	18-Oct-21		100%	57.13%	[Gantt Chart: 02-Apr-22 INTERCHANGE RETAINING STRUCTURE_MJ]															
542		INTERCHANGE RETAINING STRUCTURE_CA	31	05-Feb-20	24-Mar-20	15-Jan-22		100%	75.51%	[Gantt Chart: 28-Oct-22 INTERCHANGE RETAINING STRUCTURE_CA]															
543		INTERCHANGE RETAINING STRUCTURE_AM	41	12-Jul-19	24-Oct-19			100%	0%	[Gantt Chart: 28-Oct-22 INTERCHANGE RETAINING STRUCTURE_AM]															
544		MISCELLANEOUS & FINISHING WORKS	43	19-Aug-20	28-Apr-22			100%	0%	[Gantt Chart: 28-Oct-22 MISCELLANEOUS & FINISHING WORKS]															
545		EXPANSION JOINT	408	01-Oct-20	23-Apr-22			0%	0%	[Gantt Chart: 28-Oct-22 EXPANSION JOINT]															
546		CRASH BARRIER & GUARD RAILS	380	19-Aug-20	21-Feb-22			100%	0%	[Gantt Chart: 28-Oct-22 CRASH BARRIER & GUARD RAILS]															
547		WATER PROOFING	360	10-Sep-20	08-Mar-22			100%	0%	[Gantt Chart: 28-Oct-22 WATER PROOFING]															
548		PAVEMENT	428	07-Sep-20	26-Apr-22			100%	0%	[Gantt Chart: 28-Oct-22 PAVEMENT]															
549		DRAINAGE WORKS	360	28-Aug-20	25-Feb-22			100%	0%	[Gantt Chart: 28-Oct-22 DRAINAGE WORKS]															
550		PROJECT HANDINGOVER	65	24-May-22	22-Sep-22			29.47%	0%	[Gantt Chart: 28-Oct-22 PROJECT HANDINGOVER]															
551		CHECKLIST	65	24-May-22	22-Sep-22			29.47%	0%	[Gantt Chart: 28-Oct-22 CHECKLIST]															
552		DEFECT LIABILITY PERIOD (DLP)	733	22-Sep-22	21-Sep-24			0%	0%	[Gantt Chart: 28-Oct-22 DEFECT LIABILITY PERIOD (DLP)]															
553		PRICE SCHEDULE	2565	23-Mar-18	21-Mar-23	23-Mar-18		94.41%	44.7%	[Gantt Chart: 28-Oct-22 PRICE SCHEDULE]															
554		SCHEDULE-1	2565	23-Mar-18	21-Mar-23	23-Mar-18		94.15%	90.19%	[Gantt Chart: 28-Oct-22 SCHEDULE-1]															
555		SCHEDULE-2	1644	23-Mar-18	22-Sep-22	23-Mar-18		94.56%	89%	[Gantt Chart: 28-Oct-22 SCHEDULE-2]															
556		SCHEDULE-3	1644	23-Mar-18	22-Sep-22	23-Mar-18		94.56%	89%	[Gantt Chart: 28-Oct-22 SCHEDULE-3]															
557		SCHEDULE-12	1644	23-Mar-18	22-Sep-22	23-Mar-18		94.56%	89%	[Gantt Chart: 28-Oct-22 SCHEDULE-12]															
558		SCHEDULE-13	1644	23-Mar-18	22-Sep-22	23-Mar-18		94.56%	0.28%	[Gantt Chart: 28-Oct-22 SCHEDULE-13]															
559		MTHL-PKG2-RAMBOLL DESIGN PROGRAMME_25062022_APPROVED_MPR.5	1523	15-Jan-18	17-Jun-22	16-Dec-17		100%	85.25%	[Gantt Chart: 28-Oct-22 MTHL-PKG2-RAMBOLL DESIGN PROGRAMME_25062022_APPROVED_MPR.5]															

█ Primary Baseline █ Critical Remaining Work █ summary
█ Actual Work ◆ Milestone
█ Remaining Work █ % Complete

EMPLOYER:
 MUMBAI METROPOLITAN REGION DEVELOPMENT AUTHORITY (MMRDA)

CONTRACTOR:
 DAEWOO-TPL JV

Date	Revision	Checked	Approved
25-Jun-22	R0		




Attachment 8- Package-3's Construction Programme Updated as of 25th June 2022



Activity ID	Activity Name	Original Duration	BL1 Start	BL1 Finish	Start	Finish	Activity % Complete	Schedule % Complete	Performance % Complete	Budgeted Total Cost	Earned Value Cost	Schedule Performance Index	2022												2023												2024																							
													J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M																					
MTHL Pkg 3_ Revised Construction Schedule Jun'22															1551	23-Mar-18	03-Mar-23	23-Mar-18A	13-Oct-23	91.6%	90.35%	Rs10,107,290,846	Rs7,242,778,275	0.99																																				
Procurement of Mumbai Trans Harbour Link Project															1551	23-Mar-18	03-Mar-23	23-Mar-18A	13-Oct-23	91.6%	90.35%	Rs10,107,290,846	Rs7,242,778,275	0.99																																				
Commencement Date (CD)															0	23-Mar-18		23-Mar-18A		100%	100%	Rs0	Rs0	0.00	Commencement Date (CD): 23-Mar-18A																																			
Milestones (As level of effort)															911	15-Apr-21	03-Mar-23	23-Mar-18A	13-Oct-23	0%	0%	Rs0	Rs0	0.00																																				
Financial Milestone															1510	25-Aug-19	03-Mar-23	23-Mar-18A	13-Oct-23	0%	0%	Rs0	Rs0	0.00																																				
Interface Milestone															792	25-Jan-21	16-Aug-22	17-Sep-18A	28-Mar-23	0%	0%	Rs0	Rs0	0.00																																				
Delay Events															1178	19-Apr-18	31-Mar-21	19-Apr-18A	25-Jun-22	0%	0%	Rs0	Rs0	0.00	25-Jun-22, Delay Events																																			
Document Submittals															45	25-Dec-18	07-Feb-19	06-Apr-18A	30-Sep-19A	100%	100%	Rs74,992,895	Rs74,992,895	1.00																																				
Employer's Obligation / Land Handover															1153	23-Mar-18	05-Jul-21	23-Mar-18A	25-Jun-22	0%	0%	Rs0	Rs0	0.00	25-Jun-22, Employer's Obligation / Land Handover																																			
Employer Office (Sch 01- General Item)															797	25-May-19	01-Apr-22	25-Jan-19A	30-Sep-22	100%	97.92%	Rs142,351,965	Rs139,395,965	0.98	30-Sep-22, Employer Office (Sch 01-Ge																																			
Survey & Geotechnical Investigation Works															346	19-Apr-18	12-Jul-19	19-Apr-18A	30-Sep-19A	100%	100%	Rs242,300,773	Rs242,300,773	1.00																																				
Design Works															983	15-Jan-19	30-Nov-21	25-Apr-18A	30-Jun-22	100%	100%	Rs159,122,500	Rs159,122,500	1.00	30-Jun-22, Design Works																																			
Procurement Works															1120	02-May-19	13-Sep-22	15-Feb-19A	25-Apr-23	96.36%	94.54%	Rs1,387,160,467	Rs1,433,359,943	0.98	25-Apr-23, Procurement																																			
Co-ordinated Fabrication & Manufacturing Works															883	03-Jun-19	10-Feb-22	21-Feb-19A	07-Aug-22	100%	83.19%	Rs390,605,953	Rs239,159,344	0.83	07-Aug-22, Co-ordinated Fabrication & Manu																																			
Construction Works															1343	25-Dec-18	22-Feb-23	26-Sep-18A	11-Oct-23	88.95%	88.56%	Rs7,032,855,269	Rs4,954,446,854	1.00																																				
Preconstruction Activity															1031	25-Dec-18	10-May-22	26-Sep-18A	06-Oct-22	0%	0%	Rs0	Rs0	0.00	06-Oct-22, Preconstruction Activity																																			
Sub Structures (Open Foundation, Pier, Pier Cap)															968	12-Apr-19	01-Aug-22	14-Nov-18A	06-Oct-22	99.9%	98.47%	Rs3,362,196,772	Rs3,044,589,344	0.99	06-Oct-22, Sub Structures (Open Found																																			
Main Carriageway															968	12-Apr-19	16-Apr-22	14-Nov-18A	21-Sep-22	100%	98.13%	Rs1,978,291,498	Rs1,669,615,333	0.98	21-Sep-22, Main Carriageway																																			
SH 54 Ramps															454	07-Aug-20	15-Mar-22	25-Apr-19A	30-Dec-21A	100%	100%	Rs225,759,949	Rs232,139,423	1.00	30-Dec-21A, SH 54 Ramps																																			
Chirke NH 4B Ramps															487	30-Dec-20	01-Aug-22	03-May-19A	06-Oct-22	99.6%	97.95%	Rs747,437,115	Rs732,126,378	0.98	06-Oct-22, Chirke NH 4B Ramps																																			
Chirke NH 4B Loops															310	31-Mar-21	08-Mar-22	21-Aug-19A	12-Jan-22A	100%	100%	Rs410,708,210	Rs410,708,210	1.00	12-Jan-22A, Chirke NH 4B Loops																																			
Super Structures															654	25-Mar-21	23-Jan-23	11-Sep-19A	24-Jul-23	75.83%	58.81%	Rs1,408,927,166	Rs270,076,840	0.78																																				
Segments Precasting															533	25-Mar-21	21-Sep-22	11-Sep-19A	03-Mar-22A	0%	0%	Rs760,156,098	Rs0	0.00	03-Mar-22A, Segments Precasting																																			
Segments Erection															536	25-Mar-21	14-Dec-22	03-Mar-20A	24-Feb-23	0%	0%	Rs70,699,416	Rs0	0.00	24-Feb-23, Segments Erection																																			
Cast In Situ															593	31-Mar-21	23-Jan-23	25-Sep-20A	19-Apr-23	77.22%	67.25%	Rs464,334,350	Rs252,532,419	0.87	19-Apr-23, Cast In Situ																																			
Steel Structure															260	10-Mar-22	07-Jan-23	01-Mar-22A	24-Jul-23	69.6%	20.96%	Rs113,737,302	Rs17,544,422	0.30	24-Jul-23, Steel																																			
Bearings Installation															160	15-Oct-21	09-Nov-22	04-Nov-20A	01-Feb-23	72.73%	27.27%	Rs10,454,695	Rs1,844,947	0.38	01-Feb-23, Bearings Installation																																			
Precast Spans															90	08-Jan-22	09-Nov-22	04-Nov-20A	11-Nov-22	50%	50%	Rs7,379,784	Rs1,844,947	1.00	11-Nov-22, Precast Spans																																			
Steel Spans															142	15-Oct-21	04-Apr-22	01-Aug-22	01-Feb-23	100%	0%	Rs3,074,911	Rs0	0.00	01-Feb-23, Steel Spans																																			
Bridge Ancillaries & Miscellaneous Item															348	03-Dec-21	11-Feb-23	17-May-22A	10-Oct-23	14.9%	0%	Rs78,136,643	Rs0	0.00	10-Oct-23																																			
Expansion Joints															328	12-Dec-22	11-Feb-23	25-Jun-22	16-Sep-23	0%	0%	Rs0	Rs0	0.00	16-Sep-23																																			
Crash Barrier & Safety fence															318	03-Dec-21	03-Feb-23	10-Jun-22A	05-Sep-23	30.84%	0%	Rs38,328,588	Rs0	0.00	05-Sep-23																																			
Painting works															293	23-May-22	09-Feb-23	17-May-22A	10-Oct-23	0%	0%	Rs39,808,055	Rs0	0.00	10-Oct-23																																			
RE Wall															148	11-Jun-22	18-Jan-23	01-Dec-21A	30-Jun-23	1.87%	37.3%	Rs450,167,295	Rs161,428,483	19.96	30-Jun-23, RE Wall																																			
Raft															80	11-Jun-22	15-Oct-22	01-Dec-21A	30-Jun-23	14.91%	53.33%	Rs71,575,695	Rs28,921,423	3.58	30-Jun-23, Raft																																			
RE wall with backfill															108	26-Aug-22	18-Jan-23	03-Jan-22A	03-Apr-23	0%	35%	Rs378,591,600	Rs132,507,060	0.00	03-Apr-23, RE wall with be																																			
At Grade work															985	17-Oct-19	06-Dec-22	16-Feb-19A	01-Apr-23	100%	97.5%	Rs1,514,366,401	Rs1,476,507,241	0.98	01-Apr-23, At Grade work																																			
Area for toll plaza															334	31-Mar-21	04-Jun-22	16-Feb-19A	28-Oct-20A	0%	0%	Rs0	Rs0	0.00	01-Jul-22, Earth work /Cut & Fill																																			
Earth work /Cut & Fill															910	17-Oct-19	02-Mar-22	16-Feb-19A	01-Jul-22	100%	97.5%	Rs1,514,366,401	Rs1,476,507,241	0.98	01-Jul-22, Earth work /Cut & Fill																																			
Subgrade & Granular Sub Base															140	30-Oct-21	13-Sep-22	01-Apr-22A	16-Dec-22	0%	0%	Rs0	Rs0	0.00	16-Dec-22, Subgrade & Granular																																			
WMM & DBM															130	16-Feb-22	06-Dec-22	02-Nov-22	01-Apr-23	0%	0%	Rs0	Rs0	0.00	01-Apr-23, WMM & DBM																																			
Water Proofing															88	20-Jan-23	15-Feb-23	06-May-23	16-Sep-23	0%	0%	Rs6,259,406	Rs0	0.00	16-Sep-23																																			
Asphalt Pavement, Kerb, traffic sign															80	28-Jan-23	21-Feb-23	18-May-23	19-Sep-23	0%	0%	Rs154,449,156	Rs0	0.00	19-Sep-23																																			
Compound wall with safety fence															252	11-Jun-22	22-Feb-23	01-Feb-22A	11-Oct-23	0%	0%	Rs47,897,735	Rs0	0.00	11-Oct-23																																			
Completion of Interface Activity															206	31-Mar-21	17-Aug-22	25-Jun-22	28-Mar-23	0%	0%	Rs677,901,024	Rs0	0.00	28-Mar-23, Completion of																																			
Testing & Commissioning Works															104	07-Jan-23	02-Mar-23	13-May-23	12-Oct-23	0%	0%	Rs0	Rs0	0.00	12-Oct-23																																			

█ Actual Work
█ Remaining Work
█ Critical Remaining Work
◆ Milestone
◆ summary



Attachment 9- Project Progress Photos for June 2022



Package 1- Site Progress Photos



Photo No. 1: LG- 3 Span Erection at Marine Location looking towards Navi Mumbai



Photo No. 2: OSD 2 Span Erection looking towards Navi Mumbai





Photo No. 3: MP 72 Pier Head Shutter Checking in progress



Photo No. 4: MP 71 OSD -2 Span towards Navi Mumbai





Photo No. 5: OSD-1 Span Erection in Progress



Photo No. 6: Ch. 1270 to 1290 Crash barrier Concrete Casting





Photo No. 7: EP 15 Segments shifting for Erection in progress



Photo No.8: AP 16 Pier Reinforcement in progress





Photo No. 9: EP 15-16 Span Erection using Under Slung in progress



Photo No. 10: LG 1 Pier Head Lifting in progress






Photo No. 11: Median Crash Barrier Reinforcement in progress



Photo No. 12: LG-06 AP 08-09 Span Erection in progress



Package 2 – Site Progress Photos



Photo No. 1: LG-3 Wet joint formwork fixing at Span MP 253-255 RHS in progress



Photo No. 2: Pier cap concrete at MP 173ARHS in progress





Photo No. 3: Integral pier head segment scaffolding at MP 188 RHS and LHS in progress



Photo No. 4: Pier reinforcement tying at MP 184 RHS in progress





Photo No. 5: Pier final lift concreting at MP 184 RHS in progress



Photo No. 6: Pier cap concreting at MP 175 RHS in progress





Photo No. 7: Cast in situ slab concreting at Interchange Area in progress



Photo No. 8: Retaining wall backfilling works at ramp Area in progress





Photo No. 9: Segment concrete at Bay-1 in progress



Photo No. 10: Cast in situ slab works at Interchange Area in progress





Photo No. 11: OSD works at Karanja Port in progress



Photo No. 12: Retaining wall formwork fixing at Ramp CA in progress



Package 3 – Site Progress Photos



Photo No. 1: Gavan Span RMP 275-276 ROB structural steel Girder erection completed



Photo No. 2: Chirle span RP33-34 Deck slab concrete casting completed





Photo No. 3: Chirle interchange ramp MJP1-2 voided slab concrete casting completed



Photo No. 4: Jasai span JMP 04-05 reinforcement and profile work





Photo No. 5: Pier LMP 273 Bearing Installation survey Inspection work



Photo No. 6: Jasai span LA01-LP01 deck slab concrete pouring work





Photo No. 7: Gavan Span RMP 272-273, Soffit concrete casting completed



Photo No. 8: Chirle RP-35 Bearing installation survey work





Photo No. 9: Chirle span LP32-33 segment erection work



Photo No. 10: Gavan CIS span RMP 271-272 prestressing work





Photo No. 11: Jasai LP-20, Pier 3rd lift concrete work



Photo No. 12: Chirle MJP Loop 2nd layer Geogrid work at CH 0+370 – CH 0+400

