RAP Implementation Monitoring Form For Mumbai Trans Harbour Link Project (MTHL)

1. General Information

- a. RAP Implementation Monitoring Results :
- b. Date of Preparing This form
- c. Person Preparing This form

Progress Status Report (PSR) of 4th quarter of 2018 28.11.2018 Name: Robin Sham Position: The Engineer and Team Leader Department/Organizations: General Consultant

2. Scale of Impact

2.1 Project Affected Households (PAHs) and Project Affected Persons (PAPs) for Sewri side

Total Project Affected Households (PAHs)	298 Hhs	Titleholders:	0 Hhs
		Non-titleholders:	298 Hhs
Total PAPs	1,282 persons*	Titleholders:	0 persons
		Non-titleholders:	1,282 persons*
PAHs who need relocation (as residents)	232Hhs	Titleholders:	0 persons
		Non-titleholders:	232(1,088 persons)*
PAPs who do not need relocation (as residents)	0 persons	Titleholders:	0 persons
		Non-titleholders:	0 persons
Commercial PAPs who need relocation	66	Titleholders:	0 persons
	(194 persons)*	Non-titleholders:	53 (194 persons)*
Commercial PAPs who do not need relocation	0 persons	Titleholders:	0 persons
		Non-titleholders:	0 persons

* Figures for number of persons do not include no. of family members of few additional PAPs.

2.2 Structures

Structures	Residential : 232
	Commercial : 66
	Residential + Commercial : 1 (counted in Commercial)
	Community : 9 (Religious Properties 6, Public Toilets 3)
	Government : 15 (MbPT Structures 8, Occupants of Leased Plots 6 & Police Chowky)
	Total : 322

2.3 Fishery

Categories of Fisher-folks	Identified Nu	ımber	Total	Remarks
	Mumbai side	Navi Mumbai side	Mumbai side	
C1: Fishing stakes and nets in RoW	137	Survey in progress	137	Nil
(250 m.)	For Trombay, Sewri & Mahul			
	in process of approval			
C2 : Fishing Stakes and Nets within	749	126	875	Nil
500 m. of RoW (Southern side)				
C3 : Hand-pickers	416	1279	1695	
C4 : Commercial and Artisanal	Will be observed during	Will be observed		Nil
Fisher-folks	construction period	during construction		
(Loss of Time and Increased		period		
Operating Costs)				
C5 : Fisher-folks with Loss due to	Will be observed during	Will be observed		Nil
Turbidity	construction period	during construction		
		period		
C6 : Fisher-folks with Damages due	Will be observed during	Will be observed		Nil
to Accidents	construction period	during construction		
		period		

2.4 Land Acquisition / Transfer

Location	Land Required in Ha.		Land Acquired in Ha.		-		Balance Land to be acquired in Ha	Remarks
	Govt.	Private	Govt.	Private				
Sewri	10.089	0	10.089	0	0			
Navi	98.75	9.34	98.75	0	9.34	Ref		
Mumbai						Attachment		
						2-6		
Total		118.179	108.839	0	9.34			

3. Monitoring Results

3.1 Sewri Section

Activity	Indicator	Total Target	Progress Till Last Quarter	Progress during reporting Quarter	Cumulative Progress Till Current Quarter	Cumulative Achievement of Total Target (%)	Remarks, If Any
Resettlement	No. of Residential PAHs provided with Allotment Letters of Alternate Tenements	232	75	0	75	32%	
	No. of Residential PAHs given possession of Alternate Tenements	232	0	0	0	0%	
	No. of Commercial/R+C PAPs provided with Allotment Letters of Alternate Shops/Tenements	66	0	0	0	0%	
	No. of Commercial R+C PAPs given possession of Alternate Shops/Tenements	66	0	0	0	0%	
	No. of Occupants of MbPT Leased Plots provided Compensation	6	0	0	0	0%	
	No. of Religious properties Relocated / Removed	6	0	0	0	0%	
	No. of Other Community properties Relocated / Removed	4	0	0	0	0%	
	No. of Structures in possession of MbPT Dismantled / Cleared	8	0	0	0	0%	
	No. of PAHs/PAPs provided Shifting Charges / Arrangement	298	0	0	0	0%	
Rehabilitation	No. of PAHs / PAPs identified						

Activity	Indicator	Total Target	Progress Till Last Quarter	Progress during reporting Quarter	Cumulative Progress Till Current Quarter	Cumulative Achievement of Total Target (%)	Remarks, If Any
	for Livelihood Support in Post Resettlement Assessment						
	No. of PAHs / PAPs provided Livelihood Support under Program-I (to be identified)						
	No. of PAHs / PAPs provided Livelihood Support under Program-II (to be identified)						
	No. of PAHs / PAPs provided Livelihood Support under Program-III (to be identified)						
	No. of new enterprises started						
Grievance Redress	No. of Grievances Received by FLGRC	4					
	No. of Grievances Disposed by FLGRC	0					
	No. of Grievances Received by SLGRC	0					
	No. of Grievances Disposed by SLGRC	0					
Post Resettlement	No. of CHSs Registration helped						
Assistance	No. of CHSs provided Tenements for Social Amenities						
	No. of CHSs' Maintenance Fund Invested						
	No. of CHSs' Office Bearers provided training						

3.2 Fishery Compensation

Categories of	Identifie	ed Number	Total	Remarks
Fisher-folks	Mumbai side	Navi Mumbai side		
C1: Fishing stakes and	137	Survey in progress	137	Nil
nets in RoW (250 m.)	For Trombay, Sewri			
	& Mahul in process			
	of approval			
C2 : Fishing Stakes and	749	126	875	An amount of about INR 4.63 Crore
Nets within 500 m. of				has been disbursed as 60 % of the
RoW (Southern side)				total amount for first year to 243
C3 : Hand-pickers	416	1279	1695	no. of PAFs of Mahul on Mumbai side. Further an amount of about
				<i>INR 17.56</i> Crore is un due process
				of disbursement as 60 % of the

Categories of	Identifie	d Number	Total	Remarks
				total amount for first year to 922
				no. of PAFs of Mahul & Turbhe on
				Mumbai side.
				Regarding the payment to eligible
				PAFs on Navi Mumbai side, the
				proposal is under scrutiny with
				Fisheries Department.
C4 : Commercial and	Will be observed	Will be observed		Nil
Artisanal Fisher-folks	during	during construction		
(Loss of Time and	construction period	period		
Increased Operating				
Costs)				
C5 : Fisher-folks with	Will be observed	Will be observed		Nil
Loss due to Turbidity	during	during construction		
	construction period	period		
C6 : Fisher-folks with	Will be observed	Will be observed		Nil
Damages due to	during	during construction		
Accidents	construction period	period		

List as per C2 & C3 category

Sr.	Village name	Total No of family	No of eligible
No		units surveyed	family units
	Mumb	ai side	
1.	Mahul & Sewri	336	336
2.	Trombay	829	829
	Total Mumbai side	1165	1165
	Navi Mur	nbai side	
3.	Bamandongri	235	4
4.	Belpada	484	228
5.	Ganeshpuri	25	14
6.	Jasai	26	3
7.	Gavhan	5	1
8.	Morave	190	25
9.	Kopar	548	330
10	Mora	70	50
11	Uran	65	18
12	Jawale	232	87
13	Shelghar	1	1
14	Shivaji Nagar	2	0
15	Ulwe	29	15
16	Vahal	119	64
17	Navakhadi	673	326
18	Moha	222	147
19	Kombadbhuja	134	92
	Total Navi Mumbai side	3060	1405
Total	(Mumbai side + Navi Mumbai side)	4225	2570

Note: MMRDA has received *13,112* new applications from Fishing families which are yet to be scrutinized . Note: The category of fishermen is as per the Fishermen Compensation Policy

Grievance Redressal Committee (GRC) for Fisher-folk Compensation

No. of Cases referred to GRC	No. of Cases		No. of Cases Rejected	No. of Cases under Consideration
	Allowed	Compensation Paid		
Nil	Nil	Nil	Nil	Nil